

RECEIVED

By Docket Room at 11:26 am, Apr 01, 2022



Cheniere Energy, Inc.
700 Milam Street, Suite 1900
Houston, Texas 77002
phone: 713.375.5000
fax: 713.375.6000

April 1, 2022

Submitted Via DOE's Online Portal

U. S. Department of Energy
Office of Fossil Energy - Natural Gas Regulatory Activities
P.O. Box 44375
Washington, DC 20026-4375

Re: Corpus Christi Liquefaction Stage III, LLC
DOE Semi-Annual Report for Period of September 1, 2021, through February 28, 2022
FE Docket No. 18-78-LNG

Pursuant to Condition J of the Order issued by the U.S. Department of Energy - Office of Natural Gas Regulatory Activities ("DOE") in FE Docket 18-78-LNG, Corpus Christi Liquefaction Stage III, LLC ("Stage III") is herein filing its semi-annual report describing the progress of the Corpus Christi Liquefaction Stage 3 Project ("Stage 3 Project"). This report includes information on the progress of the Stage 3 Project, and the status of the long-term contracts associated with the long-term export of LNG and any long-term supply contracts.

The Stage 3 Project has begun early works including limited soil stabilization, pile load and wick drain testing (see **Attachment A** for monthly reports submitted to FERC covering this period).

No long-term contracts associated with the long-term export of LNG were executed during this reporting period.

Corpus Christi Stage III entered the following long-term gas supply contract(s) during the period from September 1, 2021 – February 28, 2022:

- Two Gas Supply Agreements were Amended and Restated on February 23, 2022 between Corpus Christi Liquefaction Stage III, LLC and EOG Resources, Inc for an annual contract quantity approximating 153,000,000 MMBtu and 110,000,000 MMBtu, respectively.

Should you have any questions about the instant filing, please feel free to contact the undersigned at (713) 375-5000.

Respectfully,

A handwritten signature in blue ink that reads "Karri Mahmoud". The signature is written in a cursive, flowing style.

Karri Mahmoud
Corpus Christi Liquefaction Stage III, LLC

Attachment A

Monthly Construction Reports for Period of
September 1, 2021, through February 28, 2022

CORPUS CHRISTI LIQUEFACTION STAGE 3 PROJECT

Corpus Christi, Texas

QUARTERLY PROGRESS REPORT

OCTOBER – DECEMBER 2021

FERC DOCKET NO. CP18-512-000

Table of Contents

1.0	Executive Summary.....	3
2.0	Project Highlights	3
3.0	Environmental, Safety, and Health Progress	3
4.0	Schedule.....	3
5.0	Construction.....	4
6.0	Permitting and Environmental.....	5

1.0 Executive Summary

This report covers activities for the CCL Stage 3 Project during the period of October – December 2021.

On November 22, 2019, the Federal Energy Regulatory Commission (“FERC” or “Commission”) issued an Order Issuing Authority Under Section 3 and Section 7(c) of the Natural Gas Act (“NGA”) (“Order”) granting the necessary authorization for the construction and operation of an expansion of the Corpus Christi Liquefaction Project (“Project”). On December 20, 2019, Corpus Christi Liquefaction Stage III, LLC (“CCL Stage III”) submitted a request to commence early works activities associated with pile testing activities, soil stabilization tests, and testing of dewatering techniques. On January 10, 2020, CCL Stage III received FERC authorization to proceed with early works activities within the Stage 3 LNG Facilities.

2.0 Project Highlights

CCL Stage III did not conduct any construction activities during the period of October through December 2021. Per FERC Staff’s request, CCL Stage III will continue to submit quarterly reporting until construction activities resume, at which time an updated project schedule will be provided and reporting will transition back to a monthly basis.

3.0 Environmental, Safety, and Health Progress

There have been no safety or environmental incidents to date.

4.0 Schedule

See update in Section 2.0 Project Highlights.

Corpus Christi Liquefaction Stage III, LLC
October – December 2021 Quarterly Progress Report

5.0 Construction

Area	Construction Activities in October – December 2021	Planned Work for January – March 2022
Liquefaction Trains Area	None.	Re-start early works scope.
LNG Tank	None.	None.
Access Roads	None.	Re-start early works scope.
Other	None.	None.

6.0 Permitting and Environmental

No updates to any environmental permits or the Emergency Response Plan for project construction were made during the reporting period.

Summary of Problems, Non-Compliances, and Corrective Actions

Date	Description
None.	

Non-Compliance and Corrective Actions:

- No non-compliance issues were observed this reporting period.

Agency Contacts/Inspections

Agency	Name	Date	Location/Activity
None.			

CORPUS CHRISTI LIQUEFACTION STAGE 3 PROJECT

Corpus Christi, Texas

**MONTHLY PROGRESS REPORT
JANUARY 2022
FERC DOCKET NO. CP18-512-000**

Corpus Christi Liquefaction Stage III, LLC
January 2022 Monthly Progress Report

Table of Contents

1.0	Executive Summary.....	3
2.0	Project Highlights	3
3.0	Environmental, Safety, and Health Progress	3
4.0	Schedule.....	3
5.0	Construction.....	4
6.0	Permitting and Environmental.....	5

1.0 Executive Summary

This report covers activities for the CCL Stage 3 Project during the month of January 2022.

On November 22, 2019, the Federal Energy Regulatory Commission (“FERC” or “Commission”) issued an Order Issuing Authority Under Section 3 and Section 7(c) of the Natural Gas Act (“NGA”) (“Order”) granting the necessary authorization for the construction and operation of an expansion of the Corpus Christi Liquefaction Project (“Project”). On December 20, 2019, CCL Stage III submitted a request to commence early works activities associated with pile testing activities, soil stabilization tests, and testing of dewatering techniques. On January 10, 2020, CCL Stage III received FERC authorization to proceed with early works activities within the Stage 3 LNG Facilities.

2.0 Project Highlights

During the month of January, CCL Stage III’s contractor resumed the early works activities referenced above. Soil stabilization, pile load, and wick drain tests are ongoing. CCL Stage III’s contractor also made improvements (stabilization) to existing interior roads within the Stage 3 LNG Facilities (supplemental early works activity approved by FERC on February 14, 2020.)

3.0 Environmental, Safety, and Health Progress

There have been no safety or environmental incidents during this reporting period.

4.0 Schedule

A revised construction schedule for the Stage 3 Project is provided in **Attachment 1**.

Corpus Christi Liquefaction Stage III, LLC
January 2022 Monthly Progress Report

5.0 Construction

Area	Construction Activities in January	Planned Work for February
Liquefaction Trains Area	<ul style="list-style-type: none"> ▪ Resumed early works testing activities (soil stabilization, pile load and wick drain testing.) 	<ul style="list-style-type: none"> ▪ Commence soil stabilization at test pile pad.
LNG Tank	None.	None.
Access Roads	<ul style="list-style-type: none"> ▪ Resumed stabilization of interior roads. 	<ul style="list-style-type: none"> ▪ Continue stabilization of interior roads.
Other	None.	None.

6.0 Permitting and Environmental

No updates to any environmental permits or the Emergency Response Plan for project construction were made during the January reporting period.

Summary of Problems, Non-Compliances, and Corrective Actions

Date	Description
None.	

Non-Compliance and Corrective Actions:

- No non-compliance issues were observed this reporting period.

Agency Contacts/Inspections

Agency	Name	Date	Location/Activity
None.			

Corpus Christi Liquefaction Stage III, LLC, Corpus Christi Liquefaction, LLC and
Cheniere Corpus Christi Pipeline, L.P.

Corpus Christi Liquefaction Stage 3 Project

Docket Nos. CP18-512-000 and CP18-513-000

Submitted to FERC February 18, 2022

ATTACHMENT 1

Revised Construction Schedule

ATTACHMENT 1

REVISED CONSTRUCTION SCHEDULE

Stage 3 Project Schedule Estimate	2022												2023												2024												2025												2026												2027											
Month	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
Early Construction Works																																																																								
Final Investment Decision		★																																																																						
Full Construction Trains 1-7																																																																								

CORPUS CHRISTI LIQUEFACTION STAGE 3 PROJECT

Corpus Christi, Texas

**MONTHLY PROGRESS REPORT
FEBRUARY 2022
FERC DOCKET NO. CP18-512--000**

Table of Contents

1.0	Executive Summary.....	3
2.0	Project Highlights	3
3.0	Environmental, Safety, and Health Progress	3
4.0	Schedule.....	3
5.0	Construction.....	4
6.0	Permitting and Environmental.....	5

1.0 Executive Summary

On November 22, 2019, the Federal Energy Regulatory Commission (“FERC” or “Commission”) issued an Order Issuing Authority Under Section 3 and Section 7(c) of the Natural Gas Act (“NGA”) (“Order”) granting the necessary authorization for the construction and operation of an expansion of the Corpus Christi Liquefaction Project (“Stage 3 Project”). CCL Stage III received FERC authorization to proceed with early works activities within the Stage 3 LNG Facilities on January 10, 2020, February 14, 2020, and March 9, 2022.

This report covers activities for the Stage 3 Project during the month of February 2022.

2.0 Project Highlights

During the month of February, CCL Stage III’s contractor continued the early works activities referenced above. Soil stabilization, pile load, and wick drain tests are ongoing. CCL Stage III’s contractor also continued site training and onboarding of its subcontractors and completed improvements (stabilization) to certain existing interior roads within the Stage 3 LNG Facilities.

3.0 Environmental, Safety, and Health Progress

There have been no safety or environmental incidents during this reporting period.

4.0 Schedule

There are no changes to the construction schedule.

Corpus Christi Liquefaction Stage III, LLC
February 2022 Monthly Progress Report

5.0 Construction

Area	Construction Activities in February	Planned Work for March
Liquefaction Trains Area	<ul style="list-style-type: none"> ▪ Continued early works testing activities (soil stabilization, pile load and wick drain testing.) 	<ul style="list-style-type: none"> ▪ Continue development of wick drain and dewatering program. ▪ Continue soil stabilization at test pad locations.
LNG Tank	None.	None.
Access Roads	<ul style="list-style-type: none"> ▪ Completed stabilization of certain interior roads. 	<ul style="list-style-type: none"> ▪ Continue stabilization of remaining interior roads. ▪ Commence installation of temporary construction drainage.
Other	None.	None.

6.0 Permitting and Environmental

No updates to any environmental permits or the Emergency Response Plan for project construction were made during the reporting period.

Summary of Problems, Non-Compliances, and Corrective Actions

Date	Description
None.	

Non-Compliance and Corrective Actions:

- No non-compliance issues were observed this reporting period.

Agency Contacts/Inspections

Agency	Name	Date	Location/Activity
None.			