

**High Level Waste Management Division**

**HLW System Plan  
Revision 3 (U)**

**Westinghouse Savannah River Company  
Aiken, South Carolina**

**May 31, 1994**

**UNCLASSIFIED**  
DOES NOT CONTAIN  
UNCLASSIFIED CONTROLLED  
NUCLEAR INFORMATION  
ADC &  
Reviewing Official D.B. [Signature] *Per. Eng.*  
(Name and Title)  
Date: 5-31-94





Westinghouse  
Savannah River Company

A. B. Scott, Jr.  
Vice President and General Manager  
High Level Waste Management Division

P. O. Box 616  
Aiken, SC 29802

HLW-OVP-94-0077

**MAY 31 1994**

Mr. Steven D. Richardson, Assistant Manager  
High Level Waste  
U. S. Department of Energy  
Savannah River Operations Office  
P. O. Box A  
Aiken, SC 29802

Dear Mr. Richardson:

**HIGH LEVEL WASTE SYSTEM PLAN, REVISION 3 (U)**

Attached is the final version of the HLW System Plan, Revision 3. The reason for this revision is to align the Plan with the current FY94 Annual Operating Plan, the FY96 Five Year Plan and the recently completed Waste Removal Program rebaselining. There are several improvements incorporated into this Plan as compared to Revision 2. Additional improvements are already in progress for Revision 4. It is anticipated that this Plan will be revised and issued again as Revision 4 after the FY95 Annual Operating Plan is finalized which is currently projected to occur in September, 1994.

Questions or requests for additional information regarding this Plan should be directed to S. S. Cathey at 5-3052 or N. R. Davis at 5-1246 of my staff.

Sincerely,

A handwritten signature in black ink, appearing to be 'A. B. Scott, Jr.', written over a horizontal line.

A. B. Scott, Jr.  
Vice President and General Manager  
High Level Waste Management Division

NRD:nrd/jbm

Att.



HLW-OVP-94-0077

### Approval Sheet

C. L. Peckinpaugh

C. L. Peckinpaugh  
Deputy General Manager  
High Level Waste Management  
Westinghouse Savannah River Company

5/31/94  
Date

A. L. Watkins

A. L. Watkins  
Deputy Assistant Manager, High Level Waste  
U.S. Department of Energy, Savannah River Field Office

5/31/94  
Date

R. E. Erickson

R. E. Erickson  
Director, Vitrification Projects Division  
U. S. Department of Energy, Headquarters

6/1/94  
Date



# HLW System Plan - Revision 3 (U)

## Table of Contents

Executive Summary	1
1.0 Introduction	5
2.0 Mission Statement	6
3.0 Purpose	6
4.0 HLW System Description	6
5.0 Operating Constraints	7
5.1 HLW System Plan Management	7
5.2 Safety Documentation	9
5.3 Environmental Permits and Regulatory Agreements	9
5.4 DOE Orders and 90-2	10
5.5 Process Considerations	11
5.6 Waste Removal Sequencing Considerations	12
5.7 Public Participation	13
5.7.1 Citizens Advisory Board	13
5.7.2 DWPF Supplemental EIS	13
5.7.3 Waste Management EIS	14
6.0 Planning Bases	14
6.1 Reference Date	14
6.2 Funding	15
6.3 Manpower	15
6.4 Key Milestones	16
6.5 Operational Plan Summary	16
6.6 Long Range Planning and Site Infrastructure	18
7.0 Key Issues and Assumptions	20
8.0 Integrated Schedule	21
8.1 General	22
8.2 In-Tank Precipitation	22
8.3 Extended Sludge Processing	26





# HLW System Plan - Revision 3 (U)

## Table of Contents

8.0	Integrated Schedule, continued	
8.4	Evaporators	27
	8.4.1 1H Evaporator	30
	8.4.2 2H Evaporator	31
	8.4.3 2F Evaporator	32
	8.4.4 Replacement High Level Waste Evaporator	33
8.5	Waste Transfer Facilities	34
	8.5.1 New Waste Transfer Facility	34
	8.5.2 F/H Interarea Line	35
8.6	Diversion Box & Pump Pit Containment	36
8.7	Waste Removal	36
	8.7.1 Salt Removal	37
	8.7.2 Sludge Removal	40
8.8	Defense Waste Processing	40
	8.8.1 Vitrification	40
	8.8.2 Late Wash Facility	41
	8.8.3 Saltstone Facility	42
8.9	Consolidated Incinerator Facility	42
8.10	New Facility Planning	43
9.0	Contingency Analysis	45
	9.1 Programmatic Issues	45
	9.2 Technology Issues	45

# HLW System Plan - Revision 3 (U)

## Table of Appendixes

- A. System Description
- B. Safety and Regulatory Documentation
  - B.1 Safety Documentation
  - B.2 Environmental Documentation
- C. Waste Removal Schedule
  - C. 1 Type I, II and IV Tanks
  - C. 2 Type III Tanks
- D. Process Logic Diagram
- E. Process Logic Interactive Matrix
- F. HLW Integrated Schedule
- G. Assumptions/Issues/Contingencies Matrix
  - G.1 Programmatic Issues
  - G.2 Technical Issues
- H. DOE Milestones
- I. Summary of Waste Receipts
- J. Liquid Waste Forecast
  - J. 1 Salt Removal Batches and Sequencing
  - J. 2 Sludge Removal Batches and Sequencing
  - J. 3 Tank Farm Material Balance - Graph
  - J.4 Tank Farm Material Balance - Database
  - J. 5 Tank 49 Precipitate Balance
- K. Manpower
- L. EM-30 Priorities
- M. Funding
- N. Projects
- O. Acronyms
- P. Research and Development Plan
- Q. HLW Process Flowsheet

## **Executive Summary**

The High Level Waste System Plan describes the current strategy for the safe and efficient management of the Savannah River Site's high level waste system. The reference date of this Plan is May 17, 1994. Operating constraints, planning bases, issues, assumptions, integrated schedules, contingency analyses and other pertinent information are current as of that date. The plans described herein are under continual review by the Westinghouse Savannah River Company and the Department of Energy, and are subject to change accordingly. Subsequent revisions of this document will occur following any significant change to the planning bases.

The reason for this revision is to align the Plan with the current FY94 Annual Operating Plan, the projected funding in the FY96 Five Year Plan, and the Waste Removal Program rebaselining. It is anticipated that this Plan will be revised and issued again as Revision 4 after the FY95 Annual Operating Plan is finalized in October or November of 1994.

A complete listing of acronyms appears in Appendix O. A High Level Waste System flowsheet is also attached as Appendix Q. Reference to this flowsheet will enable the reader to better understand the text of the Plan.

### **State of the HLW System**

The Tank Farm is projected to be able to support the 12/95 startup and continued operation of the Defense Waste Processing Facility. This Plan describes a viable operating strategy for the success of the HLW System and Mission with adequate contingency but with decreasing operating flexibility than in the past.

HLWM has successfully focused resources from within the Division on five near term programs: the restarts of the 1H, 2F, and 2H Evaporators, preparation for DWPF melter heatup, and completion of the ITP outage. The return of manpower loaned from other programs to support these activities has been initiated.

The 1H Evaporator was restarted on 12/28/93 and operated through 3/11/94 at which time a tube bundle failure necessitated that the evaporator be taken offline while recovery plans were developed. The 1H Evaporator system actually lost space during this period as there were several equipment failures and operational difficulties. It is recommended in this Plan that the 1H Evaporator remain down.

The 2F Evaporator was restarted 3/25/94 and then shut down to transfer dilute feed into the feed tank to improve operational efficiency. The evaporator resumed operations on 5/17/94 and was gaining space at the time of this Plan.

The 2H Evaporator was restarted on 4/19/94. The 2H space gain thus far has been better than the 104,167 gallons per month required to support this Plan.

The ITP outage was completed on 3/17/94. Efforts were underway at the time of this Plan to resume benzene testing. The startup schedule remains unchanged at 12/20/94. Production planning for the first three cycles of ITP operation has been completed. Sources and quantities of feed stock have been identified, and feed stock availability dates have been determined. This allows HLWM to accurately plan for construction and operation of Saltstone Vaults, anticipate the volume of precipitate generated by ITP, and arrange to purchase appropriate amounts of cold chemicals.

The ESP Process Verification Test continues, albeit at a reduced rate, in parallel with slurry pump elevation changes, top and bottom seal repairs and other minor repairs. The engineering evaluation of seal leakage and development of alternate seal options and remediation plans continues.

Design and construction of the RHLWE continues ahead of schedule. Concrete placement has been completed and erection of building steel nears completion. The startup team has begun to remobilize. The RHLWE startup schedule remains unchanged at 11/17/97, although efforts to accelerate the startup schedule are being evaluated.

The Waste Removal Program has been rebaselined resulting in significant cost savings and schedule improvements. Many of the "ready to start waste removal" dates for the old-style waste tanks have been accelerated. This provides the potential to further improve the "waste removal complete" dates from 1 to 10 years vs the dates shown in this Plan. Additional planning will be required to realize this potential. The "waste removal complete" dates shown in this Plan are about 10 years ahead of the FFA Waste Removal Plan and Schedule dates.

DWPF completed design and construction of the melter offgas modifications as well as all preparations for melter heatup. Melter heatup was initiated on 4/26/94. Initial melter runs will continue for approximately four months, and will be used to verify that the melter system is operating as designed. The schedule for hot startup remains 12/95.

The design and construction of the Late Wash bypass lines is nearing completion. The project cost and schedule for the Pump Pit Modifications is currently under evaluation to incorporate changes in the original estimate, changes to the design basis and increased performance requirements. Preliminary results indicate that the capital cost of the project is within budget, the operating cost of the startup is over budget and the 12/95 startup schedule will be delayed to 3/96. Rigorous efforts to improve the operating cost and schedule continue.

The Saltstone facility successfully demonstrated that it can support ITP's maximum planned production rates. More than 116,000 gallons of salt solution was converted into 1,407 tons of saltstone grout during a three day period without any significant problems.

Significant progress has been made in the area of System Integration and production planning. A predecisional draft of the Process Interface Document (formerly the Integrated Technical Baseline) was issued. The first phase of the Integrated Flowsheet Model is operational and on schedule for full implementation 9/30/94. While the first phase of this work is nearing completion, HLWM continues to use an integrated processing model based on DuPont's Chemical Process Evaluation Software to evaluate waste batch compositions and predict waste glass quality. Preliminary evaluations of the six discreet batches of sludge have now been completed for the first time.

HLWM has convened a Technical Oversight Steering Team (TOST), comprised of selected Engineering managers and technical experts, to provide oversight and direction for the management of technical and engineering issues affecting the HLW system. The Team has developed a comprehensive database of technical issues, evaluated the issues for commonalities and assigned them to one of twenty teams established by the TOST. The goal is to eliminate duplication of effort, lend consistency to problem solving and to make efficient use of resources such that response to existing and emergent technical issues is improved.

### **System Planning Improvements**

There are several areas that will be developed to enable more efficient allocation of funding, improved balance between the various HLW System components, improved process modeling, improved baseline schedules, improved waste forecasting, reduced cost and therefore increased overall System attainment.

The program to improve the planning and integration of the HLW System will remain a high priority. The full implementation of the first phase of the Integrated Flowsheet Model, development and issuance of the System Integration Management Plan and establishment of a group to own and operate the Model will be completed.

While there is a stronger basis for the Integrated HLW Schedule (Appendix F) than in Revision 2 of this Plan, the following areas need further schedule development: the Diversion Box & Pump Pit Containment project, Tank 41 return to salt service, cooling coil replacement and return to salt service for subsequent salt removal tanks, F-Area to H-Area Interarea Line control system upgrade, DWPF mercury runs recycle handling, Late Wash pump pit modifications and restarting RBOF feed to the Tank 32 cesium removal column.

ITP production planning efforts will continue beyond the first 3 cycles to improve outyear budgeting and planning as well as projected evaporator operations. Accurate salt balances will be completed for each evaporator system to ensure that saltbound conditions do not occur.

Options to accelerate the startup of the Replacement High Level Waste Evaporator will continue to be evaluated and the startup schedule rebaselined to the extent possible.

The waste forecast from Separations will be revised and reissued to reflect current plans for Canyon operation and decontamination missions. The forecast for RBOF waste will be rebaselined to reflect currently planned Reactor operations as they relate to RBOF, the Separations General Purpose Evaporator and the Tank Farm. The waste forecasts used in this Plan are slightly conservative to compensate for uncertainties in the Separations programs.

## **1.0 Introduction**

Revision 3 of this Plan incorporates several significant improvements since Revision 2:

- a summary of waste receipts since SRS startup in 1954 has been added as Appendix I. This is a ready reference for actual waste receipts from Separations, the Receiving Basin for Offsite Fuels, Reactor Basins, the Effluent Treatment Facility, and the 299-H Maintenance Facility,
- a tabular listing of the Tank Farm Material Balance showing available tank space has been added to Appendix J.4. This provides more detail of the Tank Farm influents and effluents that shape the Available Tank Space graph (Appendix J.3),
- the projected canister production is shown in Section 8.8.1. This chart is useful to determine the required need date for sending canisters to a federal repository or the need date for Glass Waste Storage Building#2,
- a Public Participation section has been added to describe this important new program as section 5.7, and
- a draft Research and Development Plan has been added as Appendix P

The planning basis for this revision is stronger than Revision 2:

- the integrated startup schedule for the New Waste Transfer Facility has been rebaselined,
- the integrated startup schedule for the Waste Removal Program has been rebaselined,
- all three evaporators have been restarted which removes some uncertainty inherent in Revision 2 as well as demonstrates a graded approach to restart Readiness Assessments,
- the first three cycles of ITP production have been drafted that detail the first 30 months of ITP operation. In previous revisions of this Plan, flowsheet average values have been used for planning purposes,
- a steady state computer based process model was run on each of the six sludge batches to determine the acceptability of the batching strategy outlined in Revisions 2 and 3 of this Plan, and
- significant progress has been made in the area of HLW System Integration Management with the issuance of the pre-decisional draft of the Process Interface Document, the draft issuance of Phase 1 of the Integrated Flowsheet Model, and initiation of the HLW System Integration Management Plan

The full benefit of the latter improvements will be evident in the next revision of this Plan. While these scenarios are not part of the planned operation of the HLW System, it is important to quantify the various impacts.

## **2.0 Mission Statement**

The mission for the High Level Waste System is to:

- safely and acceptably store existing and future Department of Energy (DOE) high level waste,
- volume reduce, and therefore stabilize, stored high level waste by evaporation and cesium removal column operations,
- pretreat high level waste for further processing and disposition,
- dispose of high level waste in interim and permanent facilities, and
- ensure that risks to the environment and to human health and safety posed by high level waste operations are either eliminated or reduced to prescribed, acceptable levels.

This will be done using the most technically effective and cost efficient means reasonably achievable while providing appropriate opportunities for public involvement.

## **3.0 Purpose**

The purpose of this HLW System Plan is to document the baseline for the currently planned HLW operations from the receipt of fresh waste through the operation of the DWPF and Saltstone. This document is a summary of the key planning bases, assumptions, limitations, strategy and schedules for facility operations as supported by the Fiscal Year (FY) 94 Annual Operating Plan (AOP) and the FY96 Five Year Plan (FYP) as submitted to DOE Headquarters (DOE-HQ) in April, 1994. Several recent developments necessitated the need for this revision to the previous Plan (Revision 2):

- the development of the FY96 Five Year Plan,
- the rebaselining of the Waste Removal Program, and
- the request from DOE-HQ to provide an updated Plan as support documentation for the FY96 FYP and the upcoming Waste Removal Program Energy Systems Acquisition Approval Board (ESAAB)

## **4.0 High Level Waste System Description**

This Plan refers to the HLW System as described in Appendix A. This includes all of the HLW Tank Farm Operations from receipt of fresh waste to the



processing and transfer facilities required to deliver feed to and receive recycle from the DWPF, the DWPF operation, and the key supporting operations such as Saltstone and the Consolidated Incinerator Facility as shown below.

#### High Level Waste

- F-Tank Farm
- 2F Evaporator
- H-Tank Farm
- 1H Evaporator
- 2H Evaporator
- Replacement High Level Waste Evaporator
- New Waste Transfer Facility
- Waste Removal Program
- Diversion Box & Pump Pit Containment
- In-Tank Precipitation
- Extended Sludge Processing
- F/H Effluent Treatment Facility
- F/H Interarea Line

#### Defense Waste

- Defense Waste Processing Facility
- Late Wash
- Saltstone
- Saltstone Vaults

#### Solid Waste

- Consolidated Incinerator Facility

## **5.0 Operating Constraints**

Operation of the HLW System facilities is subject to a variety of regulatory and process constraints as summarized below.

### **5.1 HLW System Plan Management**

Due to the lack of actual operating experience in the new processes and due to the combination of other interacting factors such as EM budget, DP budget, shifts in Area and Site Overhead, changes to Canyon production plans, evolution of Site Decontamination & Decommissioning (D&D) initiatives, etc., there is uncertainty inherent in this Plan. Westinghouse Savannah River Company (WSRC) is continuously evaluating the uncertainties in the Plan and prioritizing improvements that can be made to improve the confidence in the planning and scheduling program. It is the intent of WSRC to refine and update the current Plan and Integrated Schedule after each significant perturbation to the planning basis. This update includes improved process planning and strategies to increase the overall waste removal rate.

The HLW System Plan is approved by DOE Savannah River (DOE-SR), DOE-HQ and WSRC HLW Management Division (HLWMD). It is administratively managed by the senior level HLWMD Program Board which is chaired by the Vice President & General Manager of the HLWM Division. The Board is comprised of the HLWM Division Level 2 managers of the key line program and support departments. A primary responsibility of the Board is the oversight and approval of the HLW System Plan and the Integrated Schedule which form the schedule and cost "baseline" for the overall program. Maintenance of this "baseline", especially with regard to technology developments, and alignment with the AOP is controlled through a formal change control process. Board approval is required before line programs take action which could have a significant impact on the Integrated Schedule. The Board is also responsible for ensuring that corrective actions to meet program objectives are accomplished through the responsible line management.

The HLW Steering Committee provides the highest level of guidance and oversight of the HLW System. This Committee is formally chartered and consists of members from DOE-HQ, DOE-SR, the WSRC HLW Department and the WSRC HLW System Integration Manager. The committee meets approximately every 6 weeks for a formal review of the status and plan for the HLW System.

It also assumes that planned manpower and infrastructure needs will be met including the required level of support services (e.g., laboratory analyses including necessary new facilities, steam, electrical, water, etc.). This is further discussed in Section 6.6 of this Plan.

In addition to the administrative management of the HLW System described above, a HLW System Integration Management Plan is being developed. This program will incorporate the HLW System Plan, the HLW Program Board and the HLW Steering Committee as described above with three relatively new initiatives:

- the Process Interface Document,
- the HLW Integrated Flowsheet Model, and
- the Technical Oversight Steering Team

The Process Interface Document (PID) has been issued as a pre-decisional draft. The PID presents a summary description of each HLW facility, specifically describes the interfaces between those facilities and discusses the control of the interfaces. Each interface is administratively controlled by an Interface Control Document.

Once the PID is implemented, changes to technical baselines for facilities within the HLW System will be reviewed to determine if they could impact the interfaces described in the PID before the changes are implemented within the individual facilities. Thus, the PID will be a tool for ensuring that changes to facilities within the HLW System are consistent with the overall HLW Mission.

The HLW Integrated Flowsheet Model (IFM) will describe the output of the HLW System given the HLW System Plan and PID. The existing steady-state

flowsheet will eventually be replaced with a dynamic computer simulation that will facilitate improved short and long term decision analysis and strategic planning. Each facility will be modeled and key chemical constituents will be tracked using Speedup (R) software. Development of Phase 1 of the model is currently underway. All of the individual facility modules are operational but not calibrated or de-bugged. Phase 1 of the Integrated HLW Flowsheet Model will be operational in early FY95. Future upgrades are planned in FY95 to incorporate additional chemical and radioactive constituents, energy balances and other process details. The IFM will also be used to develop an approved IFM Flowsheet Document. This document will be rigorously controlled similar to the HLW System Plan and serve as the production plan for the HLW System.

The Technical Oversight Steering Team (TOST) provides the necessary oversight for all technical issues within the HLW System. Each major program (Tank Farms, Waste Removal, In-Tank Precipitation, and DWPF) has a similar form of technical oversight committee that identifies, defines, tracks and resolves emergent technical issues. The TOST organizes these efforts to eliminate duplication, identify common issues, provide management attention where needed, improve response time, set priorities and to provide general oversight as required to effectively manage the issues. Over 400 issues have been identified and input to a database. Each issue has been assigned to an appropriate manager for resolution. Twenty-two common issues have been identified. The TOST will also approve the IFM Flowsheet Document as described above.

## **5.2 Safety Documentation**

Facility operations are conducted within the defined boundaries of the appropriate Safety Analysis Report (SAR) or other appropriate safety documentation such as Operational Safety Requirements, Process Requirements, Technical Standards, Process Hazards Reviews, etc. The highest level safety document for each facility is listed with current status and pertinent comments in Appendix B.1.

## **5.3 Environmental Permits and Regulatory Agreements**

The primary environmental permits for each facility are listed in Appendix B.2 with current status and comments. A discussion of the major regulatory agreements and associated issues follows.

- Land Disposal Restriction - Federal Facility Compliance Agreement (LDR-FFCA): This agreement, made between DOE and the Environmental Protection Agency (EPA) Region IV, provides a period of time for DOE to implement the specific commitments made regarding the generation, storage and treatment of prohibited mixed wastes at the Savannah River Site. The primary constraint that the LDR-FFCA imposes on the HLW System is the agreed upon startup date for DWPF (formerly 12/93 but now obsolete) and the DWPF throughput rate (not specified but eventually required). Specific

commitments regarding the management and treatment of the Site's high level liquid wastes are deferred to the FFA.

An LDR-FFCA Bridging Amendment is currently being negotiated between DOE and the EPA. This Amendment, when adopted, will supersede the provisions of the original FFCA, and will position the Savannah River Site (SRS) to implement the Site Treatment Plan. The startup and operation of the DWPF would therefore become part of the FFA below.

- **Federal Facility Agreement (FFA):** The FFA was executed by DOE, EPA and the South Carolina Department of Health and Environmental Control (SCDHEC) and became effective on August 16, 1993. The FFA provides standards for secondary containment, requirements for responding to leaks and provisions for the removal from service of leaking or unsuitable tanks. Tanks that do not meet the standards set by the FFA may be used for the continued storage of their current waste inventories. However, these tanks are required to be placed on a schedule for removal from service. The "F/H Area High Level Waste Removal Plan and Schedule" was submitted to the regulators as required on November 10, 1993. The "F/H Area High Level Waste Tank Status Report" was submitted to the regulators on March 16, 1994.

It is the intent of SRS to negotiate a one year "rolling window" of commitments based on the current year AOP, update the commitments as each new AOP is developed and to commit to only those activities directly related to Tanks 1 through 24 within the one year window. SCDHEC has not approved or disapproved of the SRS approach as of May 17, 1994.

- **Site Treatment Plan (STP):** The Resource Conservation and Recovery Act (RCRA) requires the DOE to prepare plans describing the development of treatment capacities and technologies for each site generating or storing mixed waste. The information contained in the plans will allow DOE, Regulatory Agencies, the States and other stakeholders to efficiently plan mixed waste treatment and disposal by considering waste volumes and treatment capacities on a national scale. A tiered approach to the development of the STP provides an opportunity for early involvement of all stakeholders regarding technical and equity issues. A Conceptual Site Treatment Plan, which includes SRS's current inventory of high level waste and the high level waste treatment system, has been prepared. A Draft Site Treatment Plan, which will explore on-site and off-site treatment options in more detail, is scheduled to be completed in August, 1994. The Final Site Treatment Plan is scheduled to be completed in February, 1995.

#### **5.4 DOE Orders and 90-2**

There are two programs in place on site to address compliance with DOE Orders, codes and standards.

## DOE Order Compliance

The DOE Order Compliance Program assesses each facility's status of compliance with applicable DOE Orders. Administrative compliance is measured by the adequacy of programs and procedures ("evidence documents") which implement DOE Order requirements. Field compliance is measured by the extent to which facility personnel execute those programs and procedures. The results of the assessments are recorded. Non-compliances are corrected or exemptions are requested.

Order compliance assessments have been completed at DWPF and ITP in accordance with the original program plans. A division-wide configuration management program is being put in place to maintain the accuracy of the references cited in the administrative assessments. Field compliance assessment results for DWPF and ITP will be verified during the Readiness Self Assessment (RSA) prior to the Operational Readiness Review (ORR). The DOE Order requirements will be aligned with the RSA requirements through the SCD-4 card program functional areas based (based on the Operational Readiness Functional Area Requirements Manual, WSRC-SCD-4). These cards will become the basis for a continuing self-assessment at each of the facilities.

## 90-2 S/RIDs Program

The 90-2 Program, named for Defense Nuclear Facility Safety Board Recommendation 90-2, expands upon the DOE Order Compliance Program by addressing those applicable national consensus codes and standards which are related to Environmental, Safety & Health concerns. Appropriate requirements are identified for each facility, and recorded in a Standards/Requirements Identification Document (S/RID), which is broken into twenty functional areas. S/RIDs have been developed for all applicable functional areas of DWPF. Administrative compliance assessments are being conducted for those S/RID requirements not already covered by the DOE Order Compliance program, and will eventually be added to the SCD-4 cards for continuing self-assessment. Non-compliances, if any, will be evaluated and prioritized for disposition prior to startup, although implementation of some requirements may be deferred until after facility startup.

## 5.5 Process Considerations

- Waste Removal from Type I, II and IV Tanks: HLW at SRS is stored in carbon steel tanks. Some of these tanks do not provide adequate secondary containment and leak detection capabilities. In the case of the Type IV Tanks, no secondary containment is provided. Several of the HLW tanks have leaked in the past. While no tanks have active leak sites and a formal monitoring program exists, the risk to the environment that could result from a leak outside of containment will be reduced by removing the waste from the storage tanks. Liquid waste will be removed from the HLW storage tanks and processed through the DWPF into a solid borosilicate glass waste form

contained in stainless steel canisters. ITP, ESP, Late Wash, DWPF and Saltstone are all new operations necessary to accomplish the mission of processing the waste into glass. The startup of these facilities is being expedited to ensure successful operability to support the waste removal mission.

- **DWPF:** DWPF is the cornerstone of the waste removal program and a one-of-a-kind operation. It is currently expediting startup testing to support radioactive operation beginning 12/95. Subsequently, this drives HLW operations as necessary to supply both the initial and continuous feed to DWPF per the startup schedule.
- **Tank Space Availability:** Ensuring the availability of sufficient operating space in specific tanks at specific need dates is a key consideration in the development of an operating strategy. As a result of the extended evaporator outage, the delays in ITP startup and other factors, the inventory of waste in the HLW tanks is very high (>90 % of available capacity utilized). Process strategy, in addition to providing safe storage of waste and a feed stream to DWPF, must also generate additional tank space to serve as surge capacity. This recovered tank space results from waste removal through ITP or by processing of existing dilute HLW supernate through the evaporator systems. This space gain is extremely important for three reasons: 1) to maintain the evaporator systems on-line, 2) to provide space to receive the large waste volume transfers which are a by-product of ESP, Waste Removal and DWPF operations, and 3) to ensure flexibility to handle unanticipated problems that could require additional tank space.

## 5.6 Waste Removal Sequencing Considerations

The following generalized priorities have been used to determine the current sequencing of waste removal from the HLW tanks:

- 1) Maintain adequate emergency tank space per the Tank Farm SAR
- 2) Control tank chemistry including radionuclide and fissile material inventory
- 3) Ensure blending of processed waste to meet the ITP, Saltstone and DWPF feed criteria
- 4) Enable continued operation of the evaporators
- 5) Remove waste from tanks with a history of leakage
- 6) Remove waste from tanks which do not meet secondary containment and leak detection requirements
- 7) Provide precipitate feed to DWPF starting 3/96
- 8) Maintain an acceptable precipitate balance in Tank 49
- 9) Support the startup and high capacity operation of the Replacement High Level Waste Evaporator (RHLWE)
- 10) Maintain continuity of radioactive waste feed to the DWPF
- 11) Remove waste from the remaining tanks

While the principal driver for the HLW System Plan is the removal of waste from the older style tanks, it is necessary to remove salt waste from some of the Type III tanks to support the cleanup of the older tanks. Removal of salt waste from new tanks is required to maintain the evaporator systems on-line and to provide space as required to receive the large transfers involved with the waste removal processes and DWPF recycle. For the current period, removal of salt from Type III Tanks 41, 29, 25, 31, 38, and 47 must receive priority to support the key volume reduction mission of the 2H and 2F Evaporator systems. Relative to planning, it is the complex interdependency of the HLW and DWPF safety and process requirements that drives the actual sequencing of waste removal from tanks.

## **5.7 Public Participation**

This section is included in this Plan for the first time. New and ongoing programs in the public participation arena are described below as they apply to the Site in general and the HLW System in particular.

### **5.7.1 Citizens Advisory Board (CAB)**

SRS has formed a Citizens Advisory Board to advise the Site on environmental cleanup and waste management issues. The Board is comprised of 25 culturally- and geographically diverse community representatives, including: five public officials, three business representatives, three academic representatives, five general public representatives (including two politically or economically disadvantaged persons), two labor representatives, two minority issues representatives, and five environmental/activist representatives. The CAB has been formally chartered and has begun meeting on a regular basis. SRS has begun providing information to the CAB members on current Site missions, activities and issues as well as responding to questions and requests for additional information or tours. As the CAB develops input on particular Site issues, their input will become part of the decision making process regarding current and future Site activities.

### **5.7.2 DWPF Supplemental Environmental Impact Statement**

DOE has begun work on a Supplemental Environmental Impact Statement (SEIS) for the DWPF. The SEIS will supplement the Final Environmental Impact Statement (FEIS) that DOE issued in 1982 (DOE/EIS-0082), and will evaluate whether and how to proceed with the DWPF in light of the changes in processes and facilities that have occurred since the 1982 FEIS was issued. Process modifications to be evaluated in the SEIS include ITP, Saltstone, Late Wash, Nitric Acid Introduction, Hydrogen Modifications, Ammonia Mitigation Modifications, and alternatives to benzene treatment.

The "No Action Alternative" is to allow the liquid high level waste to remain in storage in the Tank Farms. The "Proposed Action" is to continue construction of the DWPF as currently designed, continue process and facility modifications, complete startup testing activities and operate the DWPF and the HLW System as currently planned. The "Alternative Actions" include examining other reasonable system alternatives to the DWPF, such as mitigation measures, pollution prevention efforts, and facility design modifications that could reduce the risk of operating DWPF.

Development of the SEIS is working toward a Record of Decision (ROD) by 11/94 in order to support the planned 12/94 ITP startup.

### **5.7.3 Waste Management Environmental Impact Statement**

DOE has begun work on an Environmental Impact Statement (EIS) for the Site's Waste Management facilities. The WM EIS will address the operation of the F- and H-Area Tank Farms, the existing evaporators, the Replacement High Level Waste Evaporator, waste removal, the New Waste Transfer Facility and the Effluent Treatment Facility. The WM EIS will also be coordinated with the development of the Site Treatment Plan, and will address low-level radioactive waste, high-level liquid radioactive waste, hazardous waste, mixed waste, and transuranic waste.

The "No Action Alternative" consists of continuing waste generation and waste management practices as they are today. The "Proposed Action" encompasses the "No Action Alternative" scope plus programmatic and project-level actions to enhance waste management operations over the next ten years, comply with regulatory requirements, protect human health and the environment, and support SRS missions. The "Proposed Action" also calls for considering various combinations of pollution prevention, waste minimization, treatment, storage and disposal technologies, and identification of a preferred strategy for each waste type. A "Minimum Treatment, Storage, Disposal (TSD) Alternative" would provide a lower bound on future waste volumes and waste management activities, and assumes that some waste would be shipped offsite. A "Maximum TSD Alternative" will provide an upper bound on future waste volumes and waste management activities, and assumes that some waste may be received from offsite sources as a result of the Federal Facilities Compliance Act, the Environmental Restoration/Waste Management (ER/WM) Programmatic EIS, and the Reconfiguration Programmatic EIS. Development of the EIS is working toward a Record of Decision (ROD) by 6/95.

## **6.0 Planning Bases**

### **6.1 Reference Date**

The reference date of this Plan is May 17, 1994. Schedules, budget, manpower, milestones, cost estimates, and operational planning were current as of that date.



## 6.2 Funding

The funding required to support the HLW System Plan through FY00 is shown in Appendix M. The funding is based on the following:

- 1) the FY94 AOP with the attached Omnibus Change Control, the Budget Amendment as approved 11/93, a Reprogramming action to fully fund DWPF and Late Wash, approved change control actions, \$2,400,000 reallocated to DOE-SR, and a \$22,000,000 projected FY94 underrun reallocated to DOE-HQ,
- 2) the FY95 Congressional Budget Request,
- 3) FY96-00 funding per the FY96 Five Year Plan, and
- 4) the assumption that the HLW and Solid Waste portions of the total SRS EW-31 budget are "fenced"; i.e., the split between the two programs will be per the percentage baseline established in the FY95 OMB Passback

The one exception is the Waste Removal Program. The funding allocated in the FY96 Five Year Plan and therefore in this Plan is less than the funding required to achieve the schedules shown herein. The shortfall (in millions of dollars) occurs in FY95, FY96 and FY97 as shown below:

FY	<u>95</u>	<u>96</u>	<u>97</u>	<u>98</u>	<u>99</u>	<u>00</u>
System Plan/FY96 FYP	38.9	43.2	47.1	63.4	62.2	66.1
WRP Baseline	<u>49.5</u>	<u>52.4</u>	<u>56.6</u>	<u>60.6</u>	<u>48.0</u>	<u>43.8</u>
Delta	-10.6	-9.2	-9.5	2.8	14.2	22.3

The funding levels used to develop this Plan are consistent with, and in most cases exceed, the funding levels used to develop the FFA Waste Removal Plan & Schedule. The key waste removal dates shown in this Plan are earlier than their counterparts in the FFA. The FFA Plan and Schedule shows the completion of waste removal in FY28 while this Plan shows FY18. This is due to the extra conservatism that was used to develop the FFA Plan and Schedule.

## 6.3 Manpower

Projected HLWMD manpower levels for FY94-00 are shown in Appendix K and include operations, maintenance, program, engineering and QA staffing. Support group manpower is not shown, however, it is available in the FY94 Annual Operating Plan. The values are in Full Time Equivalents (FTE's) which is the weighted average manpower level during the year (e.g., if the year is started with 0 and 1 person is hired per month, then the average manpower for the year (i.e., FTE's) would be 6.5). The manpower is listed by ADS.

The values shown in FY94 start with the approved FY94 AOP manpower levels and incorporate the recent manpower scrubs by DOE-SR. Vacancies in high priority programs will be filled on a temporary, as-needed basis using existing division personnel.

#### 6.4 Key Milestones

The key milestones relate to the processes required to safely remove radioactive waste from storage and process it into canisters of glass or into Saltstone. For HLW operations, these milestones relate to Waste Removal, ITP, ESP, evaporation and the associated transfer operations. For the DWPF, the key milestones relate to successful cold chemical testing, initiation of radioactive feed and successful operation of the Late Wash process. For Solid Waste, the key milestones relate to the Consolidated Incinerator Facility (CIF).

The key milestones shown below are supported by the budget as described in Section 6.2 and listed in Appendix M. Additional milestones are shown in Appendix H. Minor changes to Appendix H are expected as the list was still being negotiated with DOE-SR at the time of this Plan.

	<u>rev. 1</u>	<u>rev. 2</u>	<u>rev. 3</u>
• Start ESP Process Verification Test	7/93	7/93a	7/93a
• Restart 1H Evaporator	9/93	12/93a	7/93a
• Restart 2F Evaporator	11/93	3/94	3/94a
• Restart 2H Evaporator	10/93	4/94	4/94a
• Late Wash Bypass Complete	6/94	7/94	7/94
• Start up In-Tank Precipitation	3/94	12/94	12/94
• Start up New Waste Transfer Facility	5/94	10/95	11/95
• DWPF Radioactive Operations	11/94	12/95	12/95
• Start up Late Wash APP Modifications	10/95	12/95	3/96b
• Start up Consolidated Incinerator Fac.	6/96	1/96	2/96
• Start up Replacement HLW Evap.	11/97	11/97	11/97c
• Sludge batch#2 ready to feed	6/99	11/01	11/01
• Sludge batch#3 ready to feed	5/02	7/05	7/05

a = actual

b = under evaluation to recover 12/95 startup if possible

c = under evaluation to accelerate if possible

A detailed discussion for each startup, restart or operations milestone is provided in summary fashion in Section 6.4 and in detail in Section 8.

#### 6.5 Operational Plan Summary

The 1H Evaporator was restarted 12/93 and operated until 3/94 when it was shut down due to a failed tube bundle. Initial evaluations resulted in the

recommendation that the 1H Evaporator vessel be replaced and the evaporator restarted. Since that time, the Canyon waste forecast has been revised to reflect delays in the Canyon restart programs wrought by the NEPA process. The need to restart the 1H Evaporator is therefore eliminated and the 1H is planned to remain down in this Plan.

The 2F Evaporator restarted 3/94. Space gain to date has been minimal due to the highly concentrated feed in the feed tank. A series of waste transfers to remove the concentrated feed and replace it with fresh unevaporated feed has been completed. The 2F Evaporator resumed operation 5/17/94 and will operate for two years processing the backlog of HHW currently stored in Tanks 33 and 34.

The 2H Evaporator restarted 4/94 and has operated at a rate slightly ahead of the planned space gain assumed in this Plan. This evaporator will volume reduce the backlog of RBOF waste and the future ESP washwater. A planned shutdown of the 2H Evaporator to replace the aging evaporator vessel prior to DWPF startup is included in this Plan.

ESP batch#1 washing continues under the guidance of the ITP/ESP Startup Test Group per the Process Verification Test (PVT). The PVT serves the function of resuming the operation in a disciplined manner under the guidance of the Joint Test Group. Actual operating data is being collected to either validate the existing technical baseline or to improve it. Progress on the Tank 51 portion of the PVT has been limited by problems with the slurry pumps such as: excessive bottom seal leakage, leakage from the top seal or seal water piping, and interference between the rotating slurry pump and the stationary spray chamber. The PVT has been revised to accommodate inspections and repairs of the problem areas as well as lowering two slurry pumps to more thoroughly suspend the sludge in the bottom of the tank. The original PVT called for 2 washes in Tank 42 and 3 washes in Tank 51 which finished the washing required for batch#1 by 9/94. Due to the slurry pump seal leakage problems, this finish date is at risk. If washing is not complete by the time that the ITP ORR starts in 9/94, then the PVT will be suspended until the ITP ORR is complete. The suspension is needed to focus available manpower on the ITP ORR. The PVT will then resume and be complete by 3/95. After washing is complete, the sludge will be consolidated in Tank 51 and fully characterized before DWPF startup.

ITP is planned to start up 12/94. Tank 41 will be the first salt tank emptied via ITP although concentrated supernate from other tanks (i.e., Tanks 27, 28, 29, 32, and 38) will be blended with Tank 41 dissolved salt. Tank 41 will be completely emptied over a period of 30 months versus partially emptying the tank and returning it to salt receipt service. The long duration for emptying Tank 41 is due to the many small batches at the start of the salt removal campaign, the need to allow insoluble solids to settle from the dissolved salt solution in Tank 40 prior to transfer to Tank 48, and the additional sampling requirements placed on Tank 41 due to the criticality concerns.

The first precipitate washing step will be conducted at the end of the fourth ITP production batch as opposed to at the end of the third batch (the average flowsheet production cycle is three batches followed by a wash) because that will be the earliest date where there will be enough precipitate to wash. The cesium and potassium content in Tank 41 is well below the flowsheet average thus very little precipitate is generated. The bulk of the precipitate is derived from the concentrated supernate that is blended with Tank 41. A sufficient inventory of salt precipitate is projected to be available to initiate and sustain feed to Late Wash by the end of the first cycle wash or 2/25/96.

The second tank to be fed to ITP will be Tank 29. This tank is also planned to be emptied completely so that the cooling coils can be replaced. Evaluations are underway to determine if coil replacement can be descoped; however, this Plan assumes that the coils must be replaced. The RHLWE will drop salt concentrate to Tank 30 while Tank 29 is being emptied and returned to salt receipt service.

The NWTF schedule has been rebaselined and shows startup occurring 11/95. Personnel that were reassigned to support higher priority milestones have begun to return to NWTF. This date supports the 12/95 DWPF startup.

DWPF Cold Chemical Runs are complete. Preparations to support initiation of melter heatup are complete and the initial melter heatup has been completed. The Mercury Runs cold recycle will be handled in one of three ways: 1) trucked to Effluent Treatment Facility (ETF) to be filtered, fed to the ETF evaporators with the evaporator bottoms transferred to Tank 50, or 2) trucked to the Tank Farm and added directly to the waste tanks, or 3) treated and/or disposed by a vendor. The preferred option is to truck the recycle to ETF and thus avoid adding to the Tank Farm evaporator load. SRTC is currently completing a technical evaluation and soliciting vendor interest to enable HLWMD to select a processing option.

DWPF will start up with a spike test (FA18.01) and then transition to full sludge and precipitate processing (FA20.01) during the first several months of operation. At the time of this Plan, the Late Wash schedule indicated that a one month sludge-only campaign in 2/96 would be followed with the transition to sludge and precipitate operations 3/96.

Sludge batch#2 will be ready to feed 11/01 and will last until sludge batch#3 is ready 7/05. The attainment of DWPF during the period of batch#1 and #2 feed will average 36 and 39%, respectively. Funding for the Waste Removal Program has been requested in the FY96 FYP to increase the System attainment during batch #3 and #4 to as high as 73%.

## **6.6 Long Range Planning and Site Infrastructure**

The SRS has always been a DP landlord site. DP therefore pays for the operation and maintenance of common components of the Site infrastructure via the GE-03 account. Starting in FY95, EM will pay for its share of Site

infrastructure, however, the appropriate level of funding will come from DP to EM to pay for it. This is not expected to have an impact to the HLW mission.

In this Plan, it is assumed that the Site will continue to provide the necessary infrastructure to support the HLW Mission through completion of that mission, such as:

- maintenance of roads and bridges,
- services such as power, steam, well and drinking water, etc.,
- analytical capability as needed,
- design and construction services as needed,
- spare parts and stores,
- environmental, quality assurance and safety support, and
- solid, hazardous, mixed and radioactive waste storage and disposal

The Site Long Range Planning function is integrated into HLW planning in two ways: 1) the Site Long Range Planning Manager is a standing member of the HLW Steering Committee, and 2) the HLW Integration Manager is a member of the Site Long Range Planning Committee. The most critical long range issue at this time is analytical laboratory support. Several studies have been started, however, none have been satisfactorily completed. This issue is further described in Appendix G and is an area where this Plan must be strengthened in the future.

Appropriate references have been made in this Plan to the FY94 AOP and the FY96 FYP. The waste generation rates used in the Plan are based upon P&PD 93-0, ASD-NMP-93-0009, rev 2, as issued April 22, 1993. The F-Canyon is planned to restart 8/94, shut down from 9/94 to 3/95, restart 4/95 and complete its de-inventory and stabilization mission. The H-Canyon is planned to restart 10/95 and operate until its mission is complete. This is shown in Appendix J.4. For a historical perspective, HLW generation is shown from Site startup in 1954 to the present in Appendix I, "Summary of Waste Receipts".

There are other streams that may be sent to the Tank Farm which are being proposed or evaluated such as unevaporated 211-F waste water after the Canyons are shut down and the contents of various vessels in the Canyons that are not included in the Plan described above. These streams are listed as issues in Appendix G.

Significant shifts of Site overhead and responsibility for Site infrastructure were estimated and incorporated in the FY96 FYP and therefore in this Plan. Future revisions of this Plan will incorporate Site overhead and infrastructure planning as it is developed.

Roadmaps are also used for long range planning. The Roadmaps issues identification process is specifically designed to identify issues effecting operations over a long term planning horizon (up to 30 years). This complements the Five Year Planning process which takes a more detailed view of funding requirements, regulatory drivers, scope, and milestones over an intermediate

planning horizon of 7 years. Roadmaps also complement the Annual Operating Plan which has a one year planning horizon and the Budget Plan which has a two year planning horizon. The integration of all of the above plans is one of the primary functions of the HLW Program Management department. Issues identified in the Roadmaps planning process are incorporated into cost account plans which are then fed into the AOP and FYP development process. Roadmaps are one of many sources of input into the budget development process. The High Level Waste System Integration Manager, who is also the author of this Plan, participates in the Roadmaps development process and in the WSRC Roadmap review process. The FY95 FYP Roadmaps were cross-checked against the Issues/Assumptions in this Plan to ensure that Roadmaps are included as appropriate.

## **7.0 Key Issues and Assumptions**

Several of the most significant issues are listed below. Each of these issues is tied to an assumption. These issues and assumptions as well as numerous others are listed in Appendix G where all issues/assumptions are further tied to potential contingency actions.

### **Late Wash Facility**

The Late Wash facility cost estimate and startup schedule are currently under evaluation. At the time of this Plan, the capital cost was estimated to be within budget, the startup costs (i.e., Other Project Costs) were above budget and startup was projected to occur 3/96 versus the previous schedule of 12/95. Efforts continue to reduce startup costs and to recover the 12/95 startup if possible. The primary issue is that delays in the Late Wash startup date impact the planned precipitate inventory (Appendix J.5) and therefore the planned ITP production. A secondary issue is that increased costs to start up Late Wash compete with other important programs for a fixed level of funding. The assumption is that the Late Wash startup cost can be maintained and that startup will occur no later than 3/96.

### **Tank Farm Geotechnical**

The ongoing seismic issue resolution program in the Tank Farm is completing an assessment of the soil and structural capability to withstand a seismic event. Several suspect areas in the foundation soils near the ITP tanks were found early in the program and are being more fully characterized. The issue is that there is a possibility that remedial action to improve soil or structural stability may be required. It is assumed that the problems found near ITP will be endemic to all or most of the Tank Farm. It is further assumed that significant remediation, which would compete for funding with other HLW programs, will not be required, and that the ITP startup schedule will not be impacted.

### Tank Farm Space Gain

The Tank Farm evaporators were voluntarily shut down pending implementation of a Conduct of Operations improvement initiative. Each evaporator has since been restarted. Once each evaporator restarts, it is expected to perform per a space gain plan that has been developed based on historical data, current experience and engineering judgement. The issue is that evaporator performance could vary significantly from the planned rates. The assumption in this Plan is that the 2F and 2H Evaporators will operate at or near the planned rate of space gain and that waste generators will not exceed forecasted volumes.

### Successful Renegotiation of Regulatory Commitments

There are several Solid Waste and High Level Waste programs that compete for EM funding. Many have strong regulatory commitments or future expectations. There is not adequate funding for many of the programs to meet all expectations and commitments. Other programs are adequately funded but are limited by technical concerns. The issue is that the Regulators may not agree to large scale changes to existing commitments and expectations, thus driving SRS to reallocate funding based on Regulatory input. The assumption is that SRS can successfully renegotiate the regulatory commitments as proposed by SRS and that current expectations can be revised.

### Funding for the HLW System

The scope to be achieved in FY94 is based on the FY94 AOP with Change Control Log, Budget Amendment and a successful reprogramming action. The scope and schedule for FY95-00 is based on the FY95 Congressional Budget Request and the FY96 FYP. The funding levels used in the current FYP have historically eroded such that actual funding available for the AOP is significantly less than the funding level for the same year in the previous FYP. The issue is that, for the reasons stated above, the actual funding allocated to the various HLW facilities from FY94-00 could vary significantly from the funding used as the basis for this Plan. The assumption is that the actual funding will be as described in Appendix M.

### Environmental Impact Statements

The DWPF EIS and Waste Management EIS as discussed in Section 5.7 could have significant impact on the startup schedules for ITP, Late Wash, and DWPF as well as the decision to select the existing technology or process for each step in the HLW System. Both EIS's are on very tight schedules for development, approval and Record of Decision. Startups could be delayed if the EIS(s) are delayed. The EIS Record of Decision could be different from what is assumed in the HLW Mission. A ROD of "No Action" could result in an indefinite delay in the execution of the HLW Mission and therefore an increase in life cycle cost to complete the HLW Mission.

## **8.0 Integrated Schedule**

### **8.1 General**

This section discusses each HLW System facility and its relation to other facilities from a schedule and process standpoint. WSRC has been requested to develop a proposal for an improved Process Interface Document (formerly the Integrated Technical Baseline) and Integrated Flowsheet Model for all components in the High Level Waste System that will provide a material balance, radionuclide balance, chemical composition, and energy balance for each stream in the System. The Flowsheet Model is dynamic such that variations in the material balance or feed composition can be readily evaluated opposite feed specifications and process safety constraints. The WSRC proposal has been developed and accepted by DOE-SR. A matrixed organization has been formed in the HLWM Engineering Department to implement the proposal. Progress on the Integrated Flowsheet Model and Technical Baseline (now called the Process Interface Document) is well underway. The PID has been issued in draft and the IFM facility modules have been developed and are currently being evaluated and calibrated.

In general, the planning bases for the highest priority programs (Evaporators, ITP, ESP, NWTF, and DWPF) are firm and progressing on schedule. Other schedules are based on need dates: Diversion Box & Pump Pit Containment, Tank 41 return to salt service, and F to H-Area Interarea Line upgrade. The latter schedules are being developed but they were not complete at the time of this Plan.

The Waste Removal schedule shown in this Plan contains some unknowns, primarily due to the projected near term funding shortfall from FY95-97. If a funding source cannot be identified, then it is likely that the Waste Removal Program will be delayed during this period and recouped during FY98-00.

### **8.2 In-Tank Precipitation**

The startup date used in this Plan is 12/94 which has not changed since revision 2 of this Plan. The ITP startup schedule was last rebaselined 12/93 to incorporate resolution of the benzene stripper foaming problems, improvements to the crossflow filter backpulse and cleaning system, replacement of incompatible materials (gaskets, electrical connector blocks, etc.), replacement of electrical jumper connector pins and other emergent work identified during cold chemical testing. The FY94 AOP budget supports the planned 12/94 startup date. It should be noted that the 12/94 date has no schedule contingency and assumes no major emergent work activities.

The startup of ITP is driven in the near term by the need to provide salt space in the evaporator systems to support the DWPF startup and continued operation. The evaporators will be needed to evaporate the DWPF recycle stream and future ESP washwater stream. The planning basis is for DWPF to start up 12/95



and then transition to sludge and precipitate feed within the first 3 months of operation. The Tank Farm will therefore need to be able to handle forecasted Canyon receipts, DWPF recycle and ESP washwater generated during the processing of batch#2 sludge feed.

The best evaporator system to handle the DWPF recycle and ESP washwater streams is the 2H due to the proximity of 2H to ESP and DWPF and also due to the piping configuration. The 2H System has two salt receipt tanks: Tank 41 which is full of saltcake, and Tank 38 which is about half full of saltcake with most of the remaining tank space containing concentrated supernate that cannot be evaporated further. It is imperative to remove the salt from Tank 41 before Tank 38 fills with saltcake to enable the 2H Evaporator system to continue to operate and thus handle the DWPF recycle and ESP washwater streams. The only viable plan to remove the salt from Tank 41 is to feed it to ITP. The 12/94 ITP startup date supports the planned 12/95 DWPF startup date with precipitate feed available 3/96.

In previous revisions of this Plan, the ITP flowsheet average was used as the basis for all planning that involved salt removal, salt processing, and salt precipitate feed to Late Wash. A production plan for Cycle#1 has now been developed and issued. A draft production plan for Cycles#2 & 3 has also been developed. This Plan uses the issued and draft Cycles#1-3 production plans in lieu of the flowsheet average for the first three cycles and then reverts to the flowsheet average thereafter. Additional production planning is in progress and will be used to further strengthen the planning basis for Revision 4 of this Plan.

The ITP production planning referenced above is as follows:

<u>cycle</u>	<u>wash/ batch#</u>	<u>duration (days)</u>	<u>finish date</u>	<u>source (tank# and volume in kgal)</u>
1	1	90	4/1/95	Tk 48 - 252(H), Tk 38 - 130(CS)
	2	90	6/30/95	Tk 41 - 350, Tk 38 - 25(CS), Tk 49 - 160(H)
	3	90	9/28/95	Tk 41 - 500, Tk 38 - 50(CS), IW - 150
	4	60	11/27/95	Tk 41 - 300, Tk 32 - 200(S), Tk 38 - 50(CS), IW - 130
	Wash	90	2/25/96	Precipitate available to start feed
2	1	36	4/1/96	Tk 41 - 525, Tk 38 - 50(CS)
	2	36	5/7/96	Tk 41 - 525, Tk 38 - 50(CS)
	3	36	6/12/96	Tk 41 - 525, Tk 38 - 50(CS)
	4	36	7/18/96	Tk 41 - 150, Tk 29 - 75(CS), Tk 32 - 300(S)
	5	36	8/23/96	Tk 41 - 150, Tk 29 - 50(CS), Tk 32 - 350(S)
	Wash	49	10/11/96	Precipitate sufficient to continue feed

3	1	36	11/16/96	Tk 41 - 600, Tk 29 - 25(CS)
	2	36	12/22/96	Tk 41 - 575, Tk 29 - 30(CS)
	3	36	1/27/97	Tk 41 - 300, Tk 29 - 175, Tk 38 - 50(CS), IW - 50
	4	36	3/4/97	Tk 27 - 100(CS), Tk 28 - 100(CS), Tk 29 - 175, IW - 150
	Wash	49	4/22/97	Precipitate sufficient to continue feed
4	1	36	5/28/97	Tk 41 - 475, Tk 38 - 50(CS)

The first two batches work off the waste heels (shown with an "H" suffix) in Tanks 48 and 49 that remain from the 1983 ITP Demonstration blended with some Tank 41 dissolved saltcake (no suffix) and some concentrated supernate from Tank 38 (shown with a "CS" suffix) These are small volume batches increasing in size from about 400,000 gallons to the flowsheet average of about 800,000 gallons so that ITP can ensure adequate mixing in Tank 48. Some inhibited water (shown as "IW") is needed during the early batches to adjust the sodium molarity in Tank 48 as there is no ITP recycle water yet from Tank 22 to perform this function (the precipitate washing step has yet to occur). Unconcentrated supernate (shown with a "S" suffix) from Tank 32 is also consumed in Cycle#1. The direct feed of concentrated and unconcentrated supernate feed to ITP is used to adjust chemistry as well as to generate space in the evaporator systems.

The duration of each batch in Cycle#1 is planned to be 90 days, with the exception of batch#4 which is 60 days, versus the long term flowsheet average of 36 days. The additional time is an allowance for the initial startup of a one-of-a-kind facility and a planned technical evaluation at the end of each batch filtration. Likewise, the wash step is planned to require 90 days vs 49 days to accommodate the post-wash evaluation. The normal flowsheet is 3 batches at 36 days each plus one wash at 49 days for a total of 157 days per cycle. Due to the low cesium and potassium concentration in these first three cycles, additional batches are planned into each cycle before the wash occurs. This has the effect of accelerating salt removal from Tank 41.

Cycle#2 consists primarily of Tank 41 dissolved salt with concentrated supernate from Tank 29 and unconcentrated HHW from Tank 32. The concentrated supernate in Tank 29 must be removed before salt removal can commence in Tank 29. This waste also increases the Curie content of the precipitate without exceeding the 36 Ci/gal limit in the ITP process. Some inhibited water is needed in Cycles 2 and 3 as there is not enough ITP washwater available in Tank 22.

Cycle#3 is similar to Cycle#2 with concentrated supernate coming from Tanks 27, 28, 29 and 38. All of this waste creates tank space in their respective evaporator systems. Cycle#4, batch#1 completes the salt removal from Tank 41. As a contingency, a heel of saltcake can be left in Tank 41 if salt tanks in the 2F or 1H/RHLWE evaporator systems must be emptied sooner than currently planned.

Precipitate is available at the end of the Cycle#1 wash in quantities sufficient to initiate and sustain feed to Late Wash. There is the ability to vary the feed to ITP to generate more precipitate earlier if required by feeding concentrated supernate from tanks that have higher cesium and potassium concentrations than Tank 41. This has the effect of delaying salt removal from Tank 41 as more frequent washes will be required. Salt removal from Tank 41 can be accelerated by feeding primarily Tank 41 dissolved salt and thus enabling more batches to be processed before a sufficient quantity of precipitate accumulates that must be washed.

Currently, the precipitate level in Tank 49 is administratively limited to 565,000 gallons assuming the design average radionuclide concentration of 39 Ci/gal. This limit is based upon the rate of flammable gas generation in an unventilated tank and the assumption that three days may be required to re-establish tank ventilation after a seismic event. This 565,000 gallon precipitate level will be attained by FY00. This Plan assumes that corrective actions will be defined and implemented prior to that time to enable the operating limit in Tank 49 to increase to the normal tank capacity of 1,300,000 gallons.

The chart in Appendix J.5 entitled "Tank 49 Precipitate Balance" shows the Tank 49 material balance and is based on the planned feed to ITP described in this section and in Section 8.7.1 and the planned "ready for hot operations" date for Late Wash of 3/96 with precipitate feed introduced to DWPF in 3/96. There are several points to note from the chart:

- the "sawtooth" shape of the curve shows the precipitate transfers from Tank 48 to Tank 49 at the end of each wash (nominally every 157 days) followed by the steady drawdown of feed to Late Wash,
- the bulk of the precipitate comes from the concentrated supernate feed thus the timing and amount of supernate feed must be carefully planned to avoid filling Tank 49 to the 565,000 gallon limit thus forcing ITP to slow down or shut down, and
- the "need" date for Late Wash startup appears to be late FY00, however, the precipitate level in Tank 49 remains high and actually increases after FY00 and does not start to decrease until the HLW System attainment increases during batch#2 feed which suggests that a 1996 Late Wash startup is closer to the real "need" date

It should be noted that the Tank 41 dissolved salt is projected to have an excessively high concentration of chromium based on the limited samples taken to date. The chromium, if not allowed to settle out of the dissolved salt solution prior to Tank 48, will remain with the precipitate stream in the ITP process and thus be incorporated into glass. There is sufficient chromium to exceed the limit in glass. It is expected that additional salt samples from deeper in Tank 41 will show the presence of chromium to be anomalously high in the top layer of salt which would resolve this issue.

Another issue is the presence of insoluble solids in dissolved salt. Solids can be in the form of sludge or sulfate. Tank 41 sample analyses indicate that sulfate in

the dissolved salt will exceed the Tank 48 process requirement for insoluble solids. This can result in reduced filter performance. As with chromium, the sulfate can be removed from dissolved salt by settling before transfer into Tank 48. The use of Tank 40 has been discussed in the past as a place to accumulate large batches of ITP feed. Tank 40 now becomes crucial to the ITP process as it is the only viable tank to stage the Tank 41 dissolved salt in to allow the insoluble solids to settle before transferring to Tank 48.

### **8.3 Extended Sludge Processing**

ESP started the Process Verification Test 7/93 under the direction of the ITP/ESP Startup Test Group. A Test Plan is being used to govern the testing to gather data required to define long term operating parameters for the ESP Facility. The data will be obtained during the course of two washes in Tank 42 and three washes in Tank 51. This is projected to be sufficient to prepare the batch#1 sludge feed for DWPF based on previous sludge sample analysis.

The slurry pumps in Tank 51 have been started up and operated. The slurry pump seal leakage experienced in Tank 51 thus far has been greater than expected. PVT data indicate actual leakage on the order of gallons per minute or tenths of a gallon per minute versus the expected cc's per minute. A task team has been formed to address this problem as the PVT proceeds. Vendor and industry experts have participated in this effort. Initial recommendations have been implemented. Others are long term in nature and will be evaluated for incorporation into the next generation of slurry pumps.

The Tank 42 pumps have been started and briefly operated. Initial data on seal leakage and vibration analysis has been within specifications. Inhibited water has been transferred into Tank 42 to initiate the first wash in that tank.

The ESP PVT will generate about 1,400,000 gallons of washwater in four separate transfers. There is currently insufficient space in the 2H Evaporator System to accommodate the four large washwater transfers out of ESP. The first two of these transfers will therefore be routed to Tank 21 or 24.

Thus far, the PVT has generated excellent sludge suspension, sludge settling and temperature data. Batch#1 washing is projected to be complete 3/95 with all sludge consolidated in Tank 51 one month later. There is about 10 months of float in the sludge preparation activity. DWPF will be ready for the first sludge transfer 2/96 per Test Plan FA20.01.

The sludge in Tank 42 will be transferred to Tank 51 at the completion of washing batch#1. Tank 42 will then become the emergency spare tank volume in H-Area until it is required to start receiving sludge from Tanks 11 and 15 as part of sludge batch#2. This is shown in Appendixes J.3 and J.4.

## 8.4 Evaporators

There are two evaporators that are planned to be used to volume reduce the various waste streams coming into the Tank Farms: 2H and 2F. The previous revision of this Plan was based on the operation of the 1H Evaporator in addition to 2H and 2F. This is no longer the plan as stated in Section 8.4.1. The 1F Evaporator is also not planned to be operated. The 1H must be out of service by 1/1/98 as required by the Tank Farm Wastewater Operating Permit. The RHLWE is currently scheduled to start up 11/97.

The evaporators play a crucial role in the HLW System. Because the evaporators were shut down in April and May, 1993 to enable Conduct of Operations improvements to be made, it is generally accepted that the evaporators and ITP will be the limiting factors in the near term governing the startup of the DWPF and therefore the HLW System. The long term need for the evaporators is to build contingency and operating flexibility into the Tank Farm operation by recovering tank space and to support higher HLW System attainment.

The goal for the evaporators is to have the Tank Farm in a position where the Tank Farm can be deemed "ready to support DWPF startup" by 12/95. This state of readiness can generally be described as:

- ITP started up and running well,
- salt removal projects proceeding on schedule,
- salt space available in each evaporator system,
- tank space available in each system to receive the ESP washwater and DWPF recycle streams, and
- adequate tank space to receive the high volume ESP and DWPF waste streams during routine and non-routine Tank Farm operations with a high degree of confidence

A key planning variable is the assumption for the amount of tank space that is needed at the time of DWPF startup. The DWPF recycle stream is regarded in this Plan as a stream that cannot be "turned off" if there are evaporator problems. This is due to the negative effects of thermally cycling the DWPF melter. This drives the Tank Farm to recover a significant amount of tank space that will permit DWPF to continue operating if the Tank Farm has some serious upset condition, such as an evaporator pot failure or a technical problem that shuts down all evaporators for an extended period of time.

The Tank Farm goal is to have a total of at least 3,000,000 gallons of available tank space at the time DWPF starts up, not including tank space that must be held in reserve as emergency spare tank capacity should a waste tank fail. This value is proposed as the minimal contingency for unplanned events such as:

- prolonged evaporator outages
- evaporator utility less than planned
- space gain less than planned

- additional pot failures beyond those expected
- a tank leak
- ITP operating at less than its planned rate
- the Separations Canyons or DWPF generating waste above forecast
- changing Site missions, etc.

Most of the events listed above has occurred in the past at SRS. The Tank Farm should always be in a condition where it can support these unplanned yet reasonable upset scenarios.

Experience shows that total tank space in an evaporator system of less than 200,000 gallons is bordering on a "waterlog" condition. The evaporator system can be operated when waterlogged, however, it is very inefficient until more space is gained because of the following:

- the contents of the salt receipt tank must be frequently transferred back to the evaporator feed tank in small transfers,
- this frequency is about every 10 days when the tank space in the system is 200,000 gallons which does not allow the salt to completely cool in the salt receipt tank prior to transfer back to the evaporator feed tank, and
- the transfers back to the feed tank occur as the salt receipt tank is receiving salt concentrate from the evaporator

It could therefore be said that total tank space in the Type III Tanks must remain above 600,000 gallons, assuming an optimal distribution of tank space, to avoid a waterlog or gridlock condition for the entire Tank Farm. The 3,000,000 gallons recommended is not overly conservative given the high volume and intermittent streams that must be handled such as ESP decant water, ESP aluminum dissolution waste and ESP washwater. The washwater will routinely be about 400,000 gallons per batch while the other two ESP streams can be up to 900,000 gallons per batch. If 900,000 gallons of tank space is required to periodically receive waste from ESP and total tank space must not dip below 600,000 gallons, then total available tank space of 3,000,000 gallons at the time of DWPF startup is not overly conservative.

After DWPF starts up, the space gain from the 2F and 2H Evaporators and from ITP will not be sufficient during this period to offset the waste generation. The Tank Farm available tank space will decrease until the RHLWE starts up in 11/97. It is important to achieve the 3,000,000 gallons of available tank space by 12/95 in anticipation of the higher waste receipts thereafter.

Evaporator space gain is defined as the difference between evaporator feed and evaporator concentrate corrected for flush water and chemical additions necessary to operate the evaporator system. Planned utility and space gain for each evaporator system, based on historical averages, is as follows:

	<u>utility</u>	<u>historical space gain (gal/yr)</u>	<u>planned space gain (gal/yr)</u>
1H Evaporator	40%	757,000	0
2H Evaporator	60%	1,538,000	1,250,000
2F Evaporator	60%	<u>1,230,000</u>	<u>1,000,000</u>
Total		3,525,000	2,250,000

The difference between the historical and planned space gain for each evaporator was qualitatively developed by the HLW System Integration Manager. The reasoning is as follows. The negative effects of the ever increasing age of the Evaporator facilities plus the increased duration for routine and unplanned maintenance should be partially offset by the positive effects of the Conduct of Operations improvement program and the large backlog of unevaporated waste.

The 1H Evaporator is assumed to remain down and thus it will not achieve its historical space gain. The 2H Evaporator's high historical average is due to the large amount of washwater generated by the ESP demonstration in 1983 and 1984 plus the high H Canyon production in the mid-1980's. 2H will not have the large volume of dilute waste that it has had in the past. The future ESP washwater will be evaporated in both the 2H and 2F Systems. Thus, the 2H will probably not be able to sustain its historical average. The 2F Evaporator has a lower historical average space gain than 2H primarily because of the lack of dilute waste and low waste receipts in recent years from F Canyon. This will change in the future because 2F will evaporate the current backlog of unevaporated F-Area HHW plus assist the 2H Evaporator with the dilute DWPF recycle and ESP washwater streams.

The historical average is an appropriate and somewhat aggressive planning basis for each evaporator system to attain in the future for three reasons: 1) in the past, the Canyon receipts were over 3,000,000 gallons per year of fresh waste versus the concentrated feed that is currently in the 2H and part of the 2F Evaporator systems, 2) in the past, two salt receipt tanks were alternately filled and decanted to the evaporator feed tank versus the one salt receipt tank available now in each system, and 3) the response to upset conditions or needed maintenance was prompt, albeit somewhat undisciplined, versus the disciplined conduct of operations program currently being implemented. Over the long term, the more disciplined operations should help increase space gain although it may tend to reduce space gain initially.

There are several points to note from the "Total Available Space" chart in Appendix J.3. Available tank space at the start of DWPF operations will be about 3,300,000 gallons and is projected to remain between 2.4 and 4.2 million gallons. Also evident on the "Total Available Space" database in Appendix J.4 is that the net gain in tank space due to evaporator operation alone is insufficient to offset the Tank Farm influent. A significant amount of space gain occurs as a result of feeding ITP concentrated supernate or emptying a salt tank by feeding it to ITP.

Also note that the Tank Farm loses space while sludge batch#2 washing occurs even with the benefit of the RHLWE.

#### **8.4.1 1H Evaporator**

The 1H Evaporator was shut down in 1988 for hardware repairs and other upgrades as well as improvements to operator training and operating procedures. It was restarted on 3/8/93 and ran until 4/13/93 when an operating incident occurred in the Concentrate Transfer System (CTS) Heating and Ventilation (H&V) System. The 1H Evaporator remained down until 12/93 when it was restarted. It operated sporadically until 3/94 when the tube bundle failed an annual hydrotest.

A comprehensive evaluation was conducted to develop a recovery plan to compensate for the loss of projected space gain and to recommend the path forward for the 1H Evaporator (i.e., to replace the vessel or abandon it in place). The evaluation was based on supporting critical Site and HLW Division missions. There were six initial recommendations:

- replace the vessel and restart the evaporator by 12/94,
- acquire the use of Tank 24 for dilute waste storage and staging,
- acquire the use of Tank 40 by accelerating modifications to the Tank 40 Valve Box,
- reduce the RBOF impact to the Evaporators and Type III Tanks to zero,
- do not add the Reactor Basin sludge to Type III tanks, and
- take advantage of the 1H Evaporator outage to complete NWTF and RHLWE tie-ins that would have caused downtime in the 1H operation

At the time that the recommendations were briefed to WSRC and DOE management, it was stated that the recommendation to replace and restart the 1H Evaporator would be changed if the Separations waste forecast could be revised to reflect the effects of the current NEPA activities. It was not possible at that time to revise the forecast. In late 4/94, a decision was reached to change the forecast to show F-Canyon restart 8/94 and H-Canyon restart 10/95. This change affords the ability to leave the 1H Evaporator down while still supporting all HLW and Site missions.

The current recommendations regarding the 1H Evaporator are to implement the last five recommendations listed above while developing and implementing a plan to have a vendor perform the 1H and/or 2H Evaporator pot replacement. The decision to replace the 1H will be deferred until cost and schedule information are available. At this time, the 2H and 2F Evaporators are projected to be able to support the HLW Mission. In all likelihood, and based on current plans, the 1H Evaporator will remain down and the 2H Evaporator vessel will be replaced in a planned outage using the vendor package or by WSRC personnel.

The current backlog of unevaporated HHW in the 1H Evaporator system will remain in Tanks 13, 29-32, 35-37 and 39. While the 1H Evaporator is planned to



remain down, this evaporator system does contribute to the available tank space as follows:

+448	tank space available 5/1/94
-84	H-HHW from 5/1/94 - 12/29/95
-150	1H Evaporator decon solution and flush water prior to 12/29/95
+0	transfers to the 2F Evaporator system prior to 12/29/95
+200	Tank 32 supernate feed to ITP prior to 12/29/95
<u>+0</u>	space gain by evaporation from 5/1/94 - 12/29/95
+414	net space available 12/29/95

#### 8.4.2 2H Evaporator

The primary role of the 2H Evaporator will be to evaporate the 221-H Canyon Low Heat Waste (LHW) stream, Receiving Basin for Offsite Fuel (RBOF) waste, the future DWPF recycle stream and ESP decant and washwater to the extent possible. The forecast for the RBOF stream has been reduced in this Revision of the Plan. Further reductions may be possible after successful completion of a Test Plan covering the direct feed of RBOF waste to the Tank 32 CRC. The Test Plan schedule is being developed.

The Canyon, RBOF and DWPF streams are expected to be very steady and therefore easy to plan. Small batches are received on two or three day intervals. The two ESP streams are exactly the opposite: large in volume and spaced one to four months apart. Large transfers will therefore be necessary out of the 2H System to the 1H/RHLWE and 2F Systems. As an example, a 832,000 gallon transfer is shown below from the 2H System to Tank 21 or 24. This is necessary as ESP generates washwater in 350,000 gallon batches at a time when the 2H Evaporator system is nearly full of other waste. The washwater stored in Tank 21 or 24 can be used later as washwater for early washes of batch#2 sludge or salt dissolution water for Tank 29 salt.

In the near term, it is crucial that the 2H Evaporator system gets into a position where it can support completion of ESP batch#1 washing and DWPF recycle starting 12/29/95. This position is defined as follows:

- the 2H Evaporator is running,
- ITP started up and running at a rate to complete Tank 41 salt removal before Tank 38 is filled with salt,
- available salt receipt space in Tank 38 to last until Tank 41 is empty and returned to salt receipt service, and
- available tank space of 200,000 gallons (the minimum required to operate any evaporator system efficiently)

The planned 2H operation that would support DWPF startup 12/29/95 is based on a planned utility of 60% with a space gain of 104,167 gallons per month:

+585	space available 5/1/94
-345	projected H-LHW 5/1/94 - 12/29/95
-1,000	RBOF transfers into the 2H System 5/1/94 - 12/29/95
-1,407	remainder of ESP washwater to complete batch#1 washing
+255	concentrated waste transfer to ITP prior to 12/29/95
+832	ESP washwater transfer to Type IV tanks prior to 12/29/95
<u>+1,458</u>	space gain by evaporation 5/1/94 - 12/29/95
+378	space available 12/29/95

It is important to note that the success of this evaporator system is partially dependent upon the transfer of concentrated waste to ITP via Tank 40 and on the transfer of ESP washwater to Tank 21 or 24. Neither capability exists at this time however both are planned to be attained in late 1994.

### 8.4.3 2F Evaporator

The 2F Evaporator was restarted 3/94. The operation was sporadic due to a thick layer of concentrated caustic liquor in the feed tank. The feed pump could not maintain its prime and the evaporator was shut down 4/94. Since that time, the following actions have been taken to improve the feedstock as well as the ability to transfer waste into and out of the feed tank:

- the evaporator feed pump was replaced,
- the feed pump eductor was replaced,
- the feed tank transfer jet was replaced,
- the concentrated waste was transferred to Tank 46, and
- fresh HHW was transferred into the feed tank

The evaporator resumed operation 5/17/94 and was operating well at the time of this Plan. The space gain should meet or exceed the planned space gain of 83,333 gallons per month required to support this Plan.

In the past, all F and H-Area HHW was evaporated in the 1H Evaporator. Due to the large backlog of unevaporated HHW in F and H-Areas as well as the planned new H-Area waste loads from ESP and DWPF, a technical evaluation was performed to determine the requirements to evaporate HHW in the 2F Evaporator system and to drop the evaporator concentrate in Tank 46. It was determined that this was feasible. A program was then initiated to make the necessary alterations on 2F and Tank 46. This program has since been completed and waste is being placed in Tank 46 for the first time.

The primary role of the 2F Evaporator will be to evaporate 221-F Canyon LHW, HHW and the 2,100,000 gallon backlog of F-Area HHW in Tanks 33 and 34. Once this is complete, 2F's role will transition to becoming the primary HHW evaporator for F and H-Area HHW while keeping current with F-Canyon LHW waste receipts and assisting the H-Area evaporators with the DWPF recycle and ESP washwater streams as possible. Transfers from H-Area to F-Area will not

be possible until the NWTF starts up 11/95. The necessary instrumentation and process control functions for H to F transfers do not currently exist. In the near term, it is crucial that the 2F Evaporator system gets into a position where it has worked off all available F-Area feed and can support the 1H and 2H systems as needed after DWPF startup and during ESP batch#2 washing. This position is defined as follows:

- the 2F Evaporator is running,
- Tank 46 is in use receiving 2F evaporator concentrate from HHW Tanks 33 and 34, and
- available salt receipt space in Tanks 27 and 46 to last until Tank 25 is empty and returned to salt receipt service

2F utility is planned to be 60% with a space gain of 83,333 gallons per month during the planning period. Planning for this system is as follows:

+1,516	tank space currently available 5/1/94 (kgal)
-1,300	reserve for emergency spare tank space
-487	F-LHW from 5/1/94 to 12/29/95
-85	F-HHW from 5/1/94 to 12/29/95
<u>+1,625</u>	space gain by evaporation 5/16/94 - 12/29/95
+1,269	net space available 12/29/95

#### 8.4.4 Replacement High Level Waste Evaporator

The RHLWE is currently in the design and construction phase. The planned startup date is 11/17/97. The Total Estimated Cost (TEC) portion of the project is proceeding on schedule. The OPC portion is currently behind schedule due to the loan of OPC personnel in FY94 to higher priority programs. The loaned personnel have started to return and have validated that the 11/17/97 startup schedule is achievable. Evaluations are being conducted to accelerate the startup. Preliminary indications are that acceleration is possible if additional manpower, and therefore funding, can be made available in FY95-96.

The RHLWE is planned to operate at 80% utility and at a space gain of 270,000 gallons per month. This space gain value, unlike the others, is not based on historical averages as this is a new design and a higher capacity evaporator. The design basis is 7,600,000 gallons per year of overheads assuming feed at 33 gpm at 25-35 % dissolved solids. From this figure, engineering estimates were used to determine the number and volume of flushes, desalt-descale operations, chemical additions, etc., all of which are deducted from the overheads value to calculate space gain.

Revision 2 of this Plan discussed the need to have Tank 29 empty, the cooling coils replaced and the tank returned to salt receipt service to support the 11/17/97 startup. In fact, Revision 2 projected that Tank 29 would not be ready until 8 months later. This is no longer an issue. Because the 1H Evaporator will

remain down, Tank 30 will not be filled with salt. It will be available for salt receipt from the RHLWE 11/17/97. Tank 29 will be empty 12 months before Tank 30 is filled. The cooling coils in Tank 30, similar to Tank 29, should be replaced before the tank starts filling with salt. This is not planned or budgeted at this time.

Given all of the planning bases, issues, assumptions and contingencies described in this Plan, 11/17/97 is an acceptable startup date. The justification for this project has been the subject of ongoing reviews and is therefore not a primary objective of this Plan, however, the two charts in Appendix J.3 and J.4 clearly show that the RHLWE (or some other form of space gain) is needed to support the long term operation of the HLW System, particularly at attainments above the 38% planned for batch#1 sludge feed. The two charts are also backed up by several pages of text that describe the evaporation needs opposite planned future System attainment.

## **8.5 Waste Transfer Facilities**

### **8.5.1 New Waste Transfer Facility**

The startup schedule shown in Revision 2 of this Plan was a "need date" based schedule. The baseline schedule at that time was obsolete as personnel were loaned to other higher priority programs. The loaned personnel have since returned and a newly rebaselined startup schedule has been developed and transmitted to DOE-SR. The new startup date is 11/29/95. This date will support the start of the DWPF Spike Test per test plan FA18.01.

Leading up to the planned 11/95 startup date, the following is planned to be successfully completed: startup testing, resolution of pump vibration issues, a Readiness Self Assessment, some of the tie-ins, the WSRC ORR, the DOE ORR, remaining tie-ins, post tie-in verifications and finally, approval for hot startup.

In the past, the NWTF was to be used to transfer the DWPF mercury recycle stream to the Tank Farm. Ongoing development work by the Savannah River Technology Center (SRTC) and DWPF Engineering indicates that sending the mercury recycle to the ETF is technically feasible and operationally achievable with only minor modifications. This has the advantage of not burdening the Tank Farm evaporators with about 190,000 gallons of DWPF simulant. Another advantage is that DWPF could possibly continue testing beyond the planned 190,000 gallons with no impact to the Tank Farm.

Transferring or trucking the mercury recycle waste to the Tank Farm or to a vendor supplied process will remain active as contingencies to ETF.

Jumper changes in other diversion boxes connected to the NWTF continue to be planned at the time of this report. These are not new activities. The jumper changes will cause localized outages in parts of the H-Tank Farm facility that

could impact ITP, ESP and Evaporator operations. There is coordination between the various facilities intended to minimize or eliminate the impacts. This subject requires additional planning and coordination and is managed within HLW and reported in the weekly HLW Plan of the Week meetings. At this time, it appears that the impacts can be managed.

### **8.5.2 F to H-Area Interarea Line**

The F to H-Area Interarea Line (IAL) connects the F-Area and H-Area Tank Farms. A description of the IAL is contained in Appendix A. All F-Area waste must be transferred through the IAL to be processed in ITP or ESP. Some of the dilute waste streams and all of the future H-Area HHW prior to 11/17/97 will be transferred to the F-Area Tank Farm via the IAL. The maintenance and operation of the IAL is therefore critical to the HLW Mission.

At this time, the capability does not exist to transfer waste from H-Area to F-Area or vice versa due to deficiencies in the process control instrumentation. When the NWTF starts up in 11/95, H-Area to F-Area transfers will be possible and are planned. These transfers will enable the 2F Evaporator to evaporate the existing backlog of H-Area HHW. The 2F Evaporator will have processed the backlog of available feed in F-Area by 5/96 and will be available for feed from H-Area by that time.

F-Area to H-Area transfers cannot start until the process controls in F-Area are upgraded. This upgrade is not part of any existing project. It is assumed to be a future Division Managed Task. The scoping and engineering studies have been initiated, however, progress has been impeded by other higher priority programs such as manning the ITP outage and assisting with the Evaporator restarts. There is not a complete scope, schedule and estimate for this task at this time. The need date for this activity to be complete is based on the need to transfer Tank 25 dissolved salt to ITP. This is projected to occur in late 1996. This is an open issue and is listed as such in this Plan (see Appendix G.1).

There was a Line Item project to upgrade the IAL. The scope of that project was to install a containment building and remotely operated crane on the high point vent valve box (a small diversion box-type structure mid-way between the F and H-Area Tank Farms). The justification for this project was based upon improved contamination control, particularly alpha contamination, during maintenance. This project did not involve replacing the IAL or any significant piping modifications. A FY93 Reprogramming action cancelled this project and reallocated the funding to Late Wash. The basis for cancelling the project was the infrequent need to perform maintenance in the high point vent valve box and the need to fund Late Wash.

## 8.6 Diversion Box & Pump Pit Containment

This project will install a ventilated building and remotely operated bridge crane over HDB-7. HDB-7 is the most utilized diversion box in the Tank Farm and is the hub for all transfers into ITP, ESP and the 2H Evaporator System. The schedule used here is the project baseline schedule which shows construction activities complete 3/30/95. Three months are allowed for completion of OPC activities thus setting radioactive operations at 6/30/95. The OPC fragnet shown is based on a rough estimate rather than on a resource loaded OPC schedule. The OPC portion of the schedule is yet to be defined.

All significant interferences with other facilities will be identified and included in the HLW System Integrated Schedule. One potential interference is shown on the schedule; that being from the time building steel is erected 6/9/94 until the Rad Ops date of 6/30/95. A jumper failure such as a leak or damaged valve during this period could impact construction if it was determined that repairs must be made. This period of time is called the "Window of Vulnerability" on the Integrated Schedule. The duration of this window can be reduced through detailed planning, i.e. maximizing the time where a yard crane could be used and by accelerating the availability of the building crane. The latter would require some form of agreement ahead of time to allow limited operation prior to completion of all readiness review activities. There is potential to reduce the window to a few months; this effort will be manned as part of the OPC above.

## 8.7 Waste Removal

The cost and schedule used in Revision 2 of this Plan was virtually obsolete. Waste Removal Program (WRP) personnel were on loan to other higher priority programs thus there was insufficient manpower to strengthen the schedule. Loaned personnel have started to be returned to WRP. The cost, scope and schedule of the Waste Removal Program was recently rebaselined in preparation for the upcoming Energy Systems Acquisition Advisory Board (ESAAB) action. The current WRP baseline is much stronger than in the past and represents an excellent planning base. This is crucial to the accuracy and quality of this HLW System Plan as the WRP is the most highly integrated of any one of the HLW programs or projects.

Other benefits from the recent rebaselining are as follows:

- a graded startup approach was developed and defended to WSRC and DOE which resulted in a significant cost and manpower savings,
- detailed planning in the outyears enabled many tanks to be ready for waste removal from one to ten years earlier than projected in Revision 2 of this Plan,
- a conceptual strategy of consolidating waste from old tanks to new tanks in F-Area could result in additional schedule improvement,
- the possibility exists to partially wash some of the F-Area sludge in-situ before transfer to ESP thus reducing the evaporator load in H-Area,

- similar strategies are possible in H-Area, and
- the possibility exists, via waste consolidation as described above, to shut down large sections of the Tank Farm prior to 2018

While the cost savings derived from the graded approach to startup are real and incorporated into the WRP, the other benefits listed above are still conceptual and will require detailed planning to fully develop. There is no question, however, that waste removal from some old-style tanks can be accelerated ahead of the dates shown in this Plan assuming that funding is provided as requested. The "ready for waste removal" dates are shown graphically on the chart in Appendix C.1 and C.2. The delta from the ready for waste removal date and the planned start of waste removal can be seen clearly. The larger the delta, the greater the potential for acceleration of the waste removal schedule for that tank. The potential to accelerate waste removal from the old-style tanks will be developed and described in Revision 4.

It is most important to note that the waste removal schedules shown in this Plan, the FY96 FYP and the upcoming ESAAB are based on a projected funding profile for the WRP that exceeds the funding allocated to the WRP in the FY96 FYP. This was done per the guidance of DOE-SR and is shown below:

FY	<u>95</u>	<u>96</u>	<u>97</u>	<u>98</u>	<u>99</u>	<u>00</u>
System Plan/FY96 FYP	38.9	43.2	47.1	63.4	62.2	66.1
WRP Baseline	<u>49.5</u>	<u>52.4</u>	<u>56.6</u>	<u>60.6</u>	<u>48.0</u>	<u>43.8</u>
Delta	-10.6	-9.2	-9.5	2.8	14.2	22.3

The table above shows that there is inadequate funding in FY95-97 to support the schedule and excess funding by the end of the planning period. The presumption is that areas for additional cost savings will be identified in all programs and thus enable funding to be directed to the WRP to eliminate the projected shortfall.

It is also important to note that the projected waste removal date for the old-style tanks are at least ten years ahead of the schedule submitted to SCDHEC 11/12/93. This is due to the conservative funding assumptions used to develop the FFA Waste Removal Plan and Schedule.

### 8.7.1 Salt Removal

Tank 41 will be the first salt tank fed to ITP. There are still outstanding criticality issues specific to Tank 41 due to the relatively high concentration of fissile U and Pu. The concern is that insoluble fissiles can concentrate in low spots in the salt formation inside Tank 41. Previous sampling and analytical studies indicate that the majority of U is soluble and that initiation of salt dissolution can safely proceed. There has been limited progress in this area since Revision 1 of this Plan. Additional salt samples have been taken from the top 12 inches from Tank

41 and analyzed. Further sampling was stopped due to lack of funding and increased emphasis on ITP startup. As before, there is a strong need to feed Tank 41 to ITP as soon as possible in order to maintain the operation of the 2H Evaporator. While salt dissolution in Tank 41 can be safely initiated, it is still not known if all of the salt can be removed, the size of the batches or the rate of salt removal. Additional sampling and analyses are necessary to characterize the tank contents. The planning basis is that all of the salt will be removed from Tank 41 and fed to ITP prior to raising the pumps and preparing the tank to return to salt receipt. This will be accomplished through salt sampling followed by controlled dissolution batches based on sample results.

Salt removal from Tank 41 is scheduled to begin 4 months prior to ITP startup. This is necessary to ensure that there will be an adequate supply of Tank 41 dissolved salt to feed to ITP in the first several batches. The initial salt removal from Tank 41 will be slow due to the lack of working capacity in the tank and the sampling requirements. As salt is removed, larger and larger salt removal batches can occur. As stated in Section 8.2, Tank 40 must be available to stage the dissolved salt from Tank 41 to allow the insoluble solids to settle prior to transferring to Tank 48.

There will be alternate feeds to ITP during and after processing of Tank 41, i.e., feeding existing concentrated supernate directly to ITP. A caustic rich liquor accumulates in evaporator systems that cannot be further evaporated. This concentrated supernate takes up space in the evaporator system that could be used to form saltcake. Currently, there are significant quantities of concentrated supernate in the 2F and 2H Systems. It has been determined that Tanks 26, 27, 29, 30, 38 and 43 can be fed to ITP without excessive dilution or criticality concerns. Alternate feeds must be very carefully planned as they contain from four to ten times the potassium concentration versus the ITP feed flowsheet average, thus they generate large quantities of precipitate which rapidly fill Tank 49.

#### Tank 29 Salt Removal

Tank 29 is the second tank to be fed to ITP. Now that the 1H Evaporator is planned to remain down, the RHLWE will start up dropping salt concentrate to Tank 30 instead of Tank 29. Tank 30 is projected to be filled by 11/99. Tank 29 must therefore have all of the salt removed, the cooling coils replaced and the tank returned to salt receipt service by 11/99. The Tank 29 concentrated supernate and subsequent dissolved salt will increase the Curie content of combined Tank 41/29/38 precipitate to something close to the 36 Ci/gal ITP limit. This is important because H-Area has very little LHW salt that can be used to blend with HHW salt. Processing straight Tank 41 salt solution to ITP effectively reduces the available stock of blending material for HHW salt. Tank 29 concentrated supernate will therefore be "metered" into the ITP feed stream to avoid inefficiencies in future operations.

Because Tank 29 will be the first tank to undergo the waste removal graded startup process, it is often referred to as the "Programmatic Waste Removal



Tank". The OPC portion of the startup schedule is longer and more costly than succeeding tanks. Startup is scheduled to occur 6/96. This individual tank schedule is one of only two that slipped vs Revision 2 of this Plan (the other is Tank 38) while the other 40 tanks have met or improved their previous schedules. The 6/96 date will support the RHLWE planned operation as Tank 30 will not be full of saltcake by the time Tank 29 is empty and returned to salt service.

#### Tank 25 Salt Removal

Tank 25 will be the third tank fed to ITP. Tank 25 must be empty and returned to salt service before Tanks 27 and 46 are filled with salt. Tank 25 will be ready for waste removal 10/96. Tank 25 dissolved salt will be blended with Tank 29 dissolved salt due to the high Curie content expected in Tank 29. Slurry pump run-in and installation, and completion of construction punchlist activities comprise the bulk of the remaining TEC scope.

#### Tank 31 Salt Removal

Tank 31 will be the fourth tank fed to ITP. Placing Tank 31 this early relative to other tanks is necessary due to the high capacity of the RHLWE. Tank 31, like Tank 29, must also have the cooling coils replaced before it can return to salt receipt service thus increasing the demand to get this tank fed to ITP. There is no project scoped and budgeted for cooling coil replacement or return to salt service at this time. Evaluations are underway to more precisely determine cooling requirements for the RHLWE salt receipt tanks. At this time, it is assumed that Tanks 29-31 will require new cooling coils. TEC activities are just beginning on this tank.

#### Tank 38 Salt Removal

Tank 38 will be the fifth tank fed to ITP. It must be emptied before Tank 41 is refilled. Design is just beginning in FY94 with the capital funding portion of Activity Data Sheet (ADS) 314-LI.

#### Tank 47 Salt Removal

Tank 47 will be the sixth tank fed to ITP. The driver for salt removal from this tank is to enable sludge removal to begin as part of sludge batch#3. The salt must be removed prior to sludge removal. Tank 47 contains the largest volume of sludge of any tank remaining after the batch # 1 and #2 tanks. This makes it a very economical source of sludge feed to DWPF. Due to budget constraints, it is very important to have this tank as part of batch # 3 to help keep System attainment as high as possible. TEC work is scheduled to begin FY95.

#### Other Salt Tanks

The remaining salt tanks to be fed to ITP are shown in Appendix J. While almost all of the first sixteen sludge tanks emptied were old, the same cannot be said of the salt tanks. The needs of the Tank Farm to handle normal waste receipts combined with the need to handle sludge washwater and DWPF recycle dictate

that those tanks that can be reused to store salt (i.e., the new tanks) must be emptied first. Of the old tanks, only Tanks 17, 19, 20 and 24 (all Type IV tanks emptied in the mid '80's) will be emptied of salt before the turn of the century.

### **8.7.2 Sludge Removal**

Sludge removal is performed in a manner that yields six discreet batches of sludge which will be individually segregated and characterized after pretreatment in ESP. Sludge batch#1 is currently in process in ESP Tanks 42 and 51. Sludge removal to support sludge batch#2 is several years away as the three tanks that will constitute batch#2 are in the early stage of equipment design and construction. The six batches are shown in Appendix J.2.

At the time of this Plan, the limiting factor for HLW System attainment was the ability to fund waste removal operations on the sludge tanks. The System attainment for the duration of the waste processing campaign will average 45% with a high of 73% for batch#3. Additional planning and forecasting are underway that could improve these projections for batches#3, 4 and 5 as the projected funding during that time period is limited only by the capability of the System to effectively use it to accomplish the earliest completion of the waste processing program.

## **8.8 Defense Waste Processing**

The DWPF startup schedule remains the same as in Revision 2 of this Plan. DWPF achieved several important milestones since Revision 2. Construction was initiated on the Late Wash Pump Pit Modifications. The preparations for melter heatup were completed and the melter was at operating temperature and glass level at the time of this Plan.

### **8.8.2 Vitrification**

The date at which WSRC declares readiness to start radiological operations in DWPF is 11/15/95. The DOE ORR is scheduled to be complete within 30 days or by 12/16/95. Two weeks are scheduled to complete resolution of findings thus setting radioactive operations at 12/29/95. The plant will start with simulant spiked with radioactivity under the guidance of the Joint Test Group and then transition to full radioactive operations with precipitate and sludge by 3/96. This schedule is shown in Appendix F. Note that there are two outages scheduled after radioactive startup for melter replacement. The life of a melter is estimated to be two years with five months for replacement and restart.

In the near term, the average attainment of DWPF, and therefore the HLW System, will be limited by the ability to provide the pretreated sludge feed. The consumption of batch#1 feed will occur from 2/96 until 11/01 for an average attainment of 36%. This is not to say that DWPF could not operate at a higher

attainment and then shut down when the batch#1 sludge was completely consumed; only that the average attainment during batch#1 will be 36%.

Attainment is defined as the design capacity times the design utility of the DWPF plant. The design capacity is calculated as follows:

$$\frac{228 \text{ lbs glass}}{\text{hr}} \times \frac{\text{can}}{3,705 \text{ lbs glass}} \times \frac{24 \text{ hr}}{\text{day}} \times \frac{365.15 \text{ day}}{\text{yr}} = 540 \frac{\text{cans}}{\text{yr}}$$

Therefore, 540 cans/yr is the design capacity, sometimes referred to as the instantaneous or nameplate capacity, of the DWPF. The DWPF design utility is 75%. Therefore, the maximum long term average attainment is (.75) (540 cans/yr) = 405 cans/yr. This value is referred to as 75% attainment. Thus, looking at batch#3 in the table below, the planned attainment of 73% is approaching the maximum design attainment of 75%.

In the long term, attainment will average 45%. The attainment for each sludge batch and for the entire campaign is shown below:

<u>batch</u>	<u>start</u>	<u>glass poured (cans/batch)</u>	<u>batch duration (years)</u>	<u>glass poured (cans/yr)</u>	<u>attainment as % of 540 cans/yr (%)</u>
1	2/96	1,112	5.75	193	36
2	11/01	782	3.67	213	39
3	7/05	1,513	3.83	395	73
4	5/09	971	3.33	292	54
5	9/12	774	4.25	182	34
6	12/16	<u>441</u>	<u>2.00</u>	<u>221</u>	<u>41</u>
		5,593	22.83	245	45

In the near term, funding for the batch#2 sludge tanks is the limiting item at 36%. If this were corrected, then the DWPF laboratory turnaround time would limit attainment to 40-45%. An action plan is being developed to improve turnaround time. The ITP cycle time currently limits long term attainment to 58%. Evaluations are underway to reduce the cycle time to support 75% long term attainment. Significant long term attainment increases will also require expediting cold chemical procurement as well as all of the repetitive projects in the HLW System such as: Saltstone Vaults, Vault capping, Vault permanent roofs, waste removal, Glass Waste Storage Building#2, and some Solid Waste projects that handle low level and mixed waste.

### 8.8.2 Late Wash Facility

Cost and schedule evaluations were underway at the time of this Plan. The low percentage of design available at the time of the original cost estimate led to a low estimate. Scope growth to meet the "assured confinement" criteria

aggravated the problem, both in terms of cost and schedule. A comprehensive review of the entire scope of this project was recently completed with the objective of driving the TEC from \$66 million down to the original \$41.5 million and to rebaseline the schedule. At the time of this Plan, the TEC had been reduced to \$41.5 million, the OPC was projected to be \$33 million versus the budget of \$17 million, and the startup schedule was projected to be delayed from 12/95 to 3/96. Rigorous reviews to improve the schedule and reduce the scope of the OPC activities continue. If Late Wash starts up 3/96, then only one month of "sludge-only" canisters (about 16 at the planned 36% attainment) will be produced.

### **8.8.3 Saltstone Facility**

Though currently operating, the Saltstone facility will require construction of additional vaults, capping of filled vault cells and construction of permanent roofs. The required schedule for these repetitive projects is dependent upon the ITP production plan. As described in Section 8.2, this production planning process has been started and is providing accurate information to assist in vault planning. The timing of Vaults#2 and 3 supports the planned near term ITP production plan. The timing of outyear vaults is based on the ITP flowsheet average. Saltstone recently successfully completed a planned three day production run to demonstrate that Saltstone could operate at the required rate to satisfactorily manage the inventory in Tank 50.

Currently, construction of Vaults#1 and 4 is complete and both vaults are in service. Vault #1 has 6 cells, 3 of which are filled; and Vault #4 has 12 cells, 1 of which is filled. Vault #4 is the prototype for future vaults which will have 12 cells per vault. The Vault #1 operating plan is as follows: as each cell is filled, a 1 foot thick clean concrete isolation cap is installed and the Rolling Weather Protection Cover (RWPC) is moved to the next set of two cells. When all 6 cells are filled, the RWPC is dismantled and discarded. The future operating plan will be changed starting with Vault#4. Preparation of design and procurement specifications for a permanent roof for Vault#4 are currently underway. The permanent roof, to be installed in FY95, enables the RWPC installed on Vault #4 to be dismantled as clean waste. This approach results in a significant cost savings.

### **8.9 Consolidated Incinerator Facility**

The CIF is currently scheduled to be complete in mid-1995, followed by a trial burn in December 1995. The FFCA commitment is for radioactive operations to begin by 2/2/96 with the CIF running about 1 month ahead of this schedule. The CIF will become an integral part of the HLW System at the time when the 150,000 gallon Organic Waste Storage Tank at DWPF becomes full. Due to the low attainment in the early years of DWPF operation, there will be less cesium/potassium tetraphenyl borate fed to DWPF and therefore less benzene generated when compared to the long term average flowsheet. CIF is not

expected to be required to support the HLW System until 1999, well after its forecasted startup date. For this reason, the CIF is treated in a summary fashion in this document.

There are CIF concerns that could impact the HLW System operation. Currently, the CIF is preparing an Environmental Impact Statement (EIS) in parallel with continuation of construction of the facility. The EIS is not a prerequisite for radioactive operations at this time. The concern is that the EIS could become a predecessor which could delay the startup. Another concern is the DOE moratorium on incinerators. While this does not apply to the CIF because the CIF was started before the moratorium, there is a concern that this could change over time.

### **8.10 New Facility Planning**

All planned new start projects pertinent to the HLW System are shown in Appendix N. These projects can be identified by the date as well as the parent ADS designation (38-LI for HLW New facility Planning projects and 25-LI for DWPF). It is anticipated that not all of the projects will be supported by DOE. The amount of funding for Conceptual Design Reports and other early project activities has been forecasted in the FY96 FYP accordingly. Projects that are not supported at the Target Level funding in the FY96 FYP are so noted.

The Saltstone Vaults, DWPF Glass Waste Storage Building, Replacement Glass Melters, and Failed Equipment Storage Vault projects have been deferred consistent with a "just in time" philosophy. There is some risk, albeit very small, inherent in this approach particularly with the latter two projects as there is no actual operating data on the DWPF one-of-a-kind melters. The assumption of this risk was determined to be necessary to maintain the attainment of the HLW System as high as possible after DWPF startup. While this approach to balancing the projected funding generates significant funding for other programs, it also means that future attempts to accelerate System attainment must accelerate the entire series of each of these repetitive projects.

Also contained in the HLW New Facility Planning ADS is the funding for ongoing Ion Exchange (IX) studies. While the issue of Ion Exchange as a first generation ITP replacement has been closed, there are ongoing technical, project scoping and 1/2 scale Ion Exchange skid testing programs that are funded in FY94. SRS funding in the amount of \$2,000,000 plus minimal additional funding from the DOE Office of Technology and Development (OTD) has enabled the following to be initiated in FY94:

- **Ion Exchange Skid Testing**

An existing 20 gpm skid, previously bought using OTD funding, will be connected to support services and tankage and used to conduct test runs with waste simulating conditions at Hanford, Oak Ridge and SRS. The objective of the test program will be to determine resin physical strength, resin stability,

hydraulic degradation, fines removal, column pressure drop, decontamination factors, resin life, elution characteristics, filtration attributes and resin removal. Construction turnover, equipment testing and water runs are scheduled to be complete by the end of December, 1994, with actual testing activities occurring throughout 1995.

- Ion Exchange Engineering Cost Estimate

The objective is to provide a bounding type cost estimate for a stand alone IX facility assuming that ITP starts up and operates for several years. This effort was stopped during 12/93 per DOE-SR guidance. There are no plans to resume at this time.

- DWPF Recycle Reduction

Studies are underway to develop a program suitable for release to a vendor that will couple GT-73 mercury removal resin with filtration to enable the DWPF mercury testing effluent to be processed at ETF in lieu of in the Tank Farm Evaporators. This will reduce the Tank Farm load by about 190,000 gallons of waste. Vendors are being solicited to determine whether this is a feasible option.

Additional studies have been completed with the objective of reducing hot DWPF recycle. A task team identified numerous potential reductions and sorted them into three categories based on ease of implementation. Work is proceeding to implement three of these options: use of concentrated simulated precipitate hydrolysis aqueous during periods of sludge-only operation, reduction or elimination of precipitate reactor heel pumpout, and implementation of a water conservation program. Other recycle reduction options will be pursued as process improvements after the start of DWPF Radiological Operations.

- RBOF Treatment

The Tank Farm receives a waste stream from RBOF that has averaged 30,000 gallons per month for the last 4 years. This stream is evaporated by the 2H Evaporator. The FY94 AOP for Reactors calls for this stream to be about 100,000 gallons per month in order to improve the Reactor Basin water quality. According to Separations Engineering personnel, 80% of the RBOF waste can be processed by the Separations GP Evaporator. Based on the above, 30,000 gallons per month is used as the planning basis in this document. This is down from the 50,000 gallons per month assumed in Revision 2 of this Plan.

In the past, this stream was mixed with 1H Evaporator overheads and treated by a small Cesium Removal Column located in Tank 32. The treated effluent was then transferred to the ETF. This practice was stopped in the mid-1980's due to the excessive generation of spent zeolite resin. The cause of the decreased resin life was determined to be the high pH of the RBOF stream

and the fact that the 1H Evaporator was down most of the time. The overheads were therefore not available to dilute and lower the pH of the RBOF stream. RBOF has since revised their procedures to add less caustic prior to transfer to Tank 23 and thus drive the pH in Tank 23 down to about 10.

Recent studies by SRTC indicate that the existing zeolite resin should perform well at pH 10 or below. Operations personnel have walked down the equipment required to feed Tank 23 to the CRC. With minor work, the CRC system is ready to operate. At the time of this Plan, Engineering was developing a Test Plan and schedule to resume feeding Tank 23 directly to the CRC.

## **9.0 Contingency Analysis**

### **9.1 Programmatic Contingency**

Uncertainties are listed in Appendix G.1. Programmatic Uncertainties are defined as those unknowns that do not involve resolution or definition of technical issues. In other words, the fix is known but there may be insufficient time, manpower or funding to implement the fix. Each is defined as an issue, assumption and contingency action(s).

### **9.2 Technical Contingency**

Technical uncertainties are listed in Appendix G.2 as described above. The bulk of the technical uncertainties relate to the operation of the DWPF and ITP processes. The uncertainties are primarily emergent issues that were identified during cold chemical testing. There are a few issues concerning the interaction between facilities such as the ability to meet the downstream facilities' feed specifications.

The batch nature of the entire HLW System is very forgiving in this regard as each batch can be reworked, washed further, chemically adjusted, etc., before feeding to the downstream facility. Trim chemicals can also be added at DWPF.

It is important to recognize that each step in the HLW System has been demonstrated with the actual radioactive waste that is to be processed. The scale of the SRS demonstrations was huge by industry standards. The scale of the successful Extended Sludge Processing, In-Tank Precipitation and Waste Removal demonstrations were larger than the entire waste removal and processing programs at some other DOE sites. ESP processed 125,000 gallons of settled sludge; ITP produced 500,000 gallons of filtrate and Waste Removal has been performed in over 10 tanks with millions of gallons of salt and sludge removed and pumped through the 2.2 mile long Inter-Area Line.





## **Appendix A - HLW System Description**

### **High Level Waste**

High Level Waste is defined as the highly radioactive waste material that results from the reprocessing of spent nuclear fuel. This includes liquid waste produced directly in reprocessing and any solid waste derived from the liquid. The HLW contains a combination of transuranic waste and fission products in concentrations requiring permanent isolation.

SRS liquid waste, as received in the waste tanks, is made up of many waste streams generated during the recovery and purification of transuranic products and unburned fissile material from spent reactor fuel elements. These wastes are neutralized to excess alkalinity (pH 10 to 13) before transfer to the Tank Farm underground storage tanks.

HLW is segregated in the F and H-Area Canyons according to radionuclide and heat content. High Heat Waste (HHW) is primarily generated during the first extraction cycle in the Separations Canyon and contains a major portion of the radioactivity. Low Heat Waste (LHW) is primarily generated from the second and subsequent extraction cycles in the Canyons. HHW is aged at least one year in receipt tanks to reduce the concentration of short-lived radionuclides before evaporation.

### **Waste Tanks**

Waste Management operates 51 waste tanks and 3 evaporators (a fourth evaporator has been retired and there are no plans to reactivate it) for the purpose of safely storing and volume reducing liquid radioactive waste. The major waste streams into the F and H-Area Tank Farms include HHW, LHW, receipts from RBOF, and DWPF recycle (future). Other major miscellaneous inputs internal to the Tank Farm include additions and byproducts of processes required for preparation of DWPF feed such as sludge washwater, sludge removal decant water, sludge aluminum dissolution washwater, tank interior and annulus spray washing, inhibitor additions for corrosion control, caustic used for aluminum dissolution, and recycle of washwater from the planned Late Wash facility.

Of the 51 tanks, 29 are located in the H-Area Tank Farm and the remainder are located in the F-Area Tank Farm. All of the tanks were built of carbon steel inside reinforced concrete containment vaults, but they were built with four different designs. The newest design (Type III) has a full-height secondary tank and forced water cooling. Two designs (Types I and II) have five foot high secondary "pans" and forced cooling. The fourth design (Type IV) has a single steel wall and does not have forced cooling.

## **Appendix A - HLW System Description**

### **Evaporators**

Each Tank Farm has two single-stage, bent-tube evaporators that are used to concentrate waste following receipt from the Canyons. HHW is segregated and allowed to age before evaporation. The aging allows separation of the sludge and supernate and also allows the shorter-lived radionuclides to decay to acceptable levels. LHW is sent directly to an evaporator feed tank. The sludge settles to the bottom of the feed tank, and the supernate can be processed immediately through the evaporator. Salt crystallized from high-heat waste and low-heat waste is also segregated in separate tanks because the high-heat waste must be stored for a number of years (up to 12 years), primarily to allow decay of  $^{106}\text{Ru}$  before ITP/DWPF/Saltstone processing. The low-heat waste can be processed in 0 to 3 years.

Radioactive waste, as received and stored in the Tank Farms, can be reduced to about 25% of its original volume and immobilized as crystallized salt by successive evaporation of the liquid supernate. Such a dewatering operation has been carried on routinely in F-Area since 1960 and in H-Area since 1963. Since the first evaporator facilities began operation in 1960, approximately 104,000,000 gallons of space has been reclaimed. Seventy additional waste tanks valued at more than \$50 million each would have been required to manage this waste had evaporation not been used.

The 2F Evaporator currently processes high and low-heat waste. The 2H Evaporator processes low-heat waste only. The 1H and 1F Evaporators are planned to remain down. Another evaporator, the Replacement High Level Waste Evaporator (RHLWE), is being constructed to enable the Tank Farm to process future waste loads. The new evaporator will have more than twice the capacity of the 2H and 2F Evaporators and will be able to accept the DWPF recycle (a low activity waste stream of about 1.5 to 3.6 million gallons per year that contains very little solids) in addition to high-heat waste. The RHLWE is currently scheduled to be on-line in 1997.

Each evaporator is equipped with a Cesium Removal Column (CRC) located in a riser through the top of a waste storage tank. These columns remove cesium from the evaporator overheads condensate produced by the concentration of waste supernate. The columns are normally maintained off-line and placed in service only if required to reduce the cesium concentration prior to transferring the condensate to the Effluent Treatment Facility. The CRC is capable of achieving cesium decontamination factors of 10 to 200 depending on the cesium concentration of the feed. When the zeolite becomes fully loaded, it is discharged directly to the waste tank.

## **Appendix A - HLW System Description**

### **Waste Removal Program**

The primary objective of the High Level Waste System is shifting from waste storage to removal of radioactive waste from the older style tanks to prepare the waste, including liquid, salt, and sludge, for feed to the DWPF. The waste removal program includes removal of salt and sludge by mechanical agitators, cleaning the tank interior by spray washing of the floor and walls, and steam/water cleaning of the tank annulus if necessary. The waste processing program includes decontamination of the salt and liquid for incorporation into saltstone and aluminum dissolution and washing of the sludge for feed to the DWPF.

The schedules of waste removal and waste processing are closely linked to each other and with the DWPF schedule. The scheduling objective is to remove the waste from the Types I, II, and IV Tanks as rapidly as possible without exceeding the capacity of the Tank Farm processes or the DWPF.

Processes and equipment for waste removal and waste processing have been developed and demonstrated in several successful full-scale radioactive demonstrations. Sludge removal by hydraulic slurring and chemical cleaning with oxalic acid has been demonstrated in Tank 16. Salt removal and sludge removal using mechanical agitation has also been demonstrated on Tanks 15, 17-22 and 24. Facilities have been designed using

data and experience gained from these demonstrations. To date, 2.3 million gallons of salt and 1.1 million gallons of sludge have been removed from Types I, II, and IV Tanks.

The Waste Removal Program is a series of projects that install waste removal equipment on the existing waste tanks. The objective of the Waste Removal Program is to remove the waste contained in the tank primary vessel so that the tank can be reused or retired. In general, the Type III tanks will be reused while the Type I, II and IV tanks will be retired when all waste has been removed. The tanks to be retired will also undergo a water washing operation in the primary vessel and an annulus cleaning operation in the annulus if the annulus is contaminated.

Waste removal equipment consists of slurry pump support structures above the tank top, slurry pumps (typically three for salt tanks and four for sludge tanks), bearing water and electrical service to the slurry pumps, motor and instrument controls, tank sampling equipment, tank interior water washing piping and spray nozzles, pressurized wash water supply skids and H&V skids to augment the existing tank H&V during spray washing.

On salt tanks, the slurry pump discharges are positioned just above the saltcake level. Water is added to the tank, the slurry pumps are started and salt is dissolved. The dissolution ratio is typically 2 parts water to 1 part saltcake. This can vary up to 4

## Appendix A - HLW System Description

parts water per 1 part saltcake. The slurry pumps serve to displace the boundary layer of saturated water in contact with the saltcake and expose the underlying salt to unsaturated water. When the water is fully saturated, the dissolved salt solution is transferred to ITP, the slurry pumps are lowered and the process is repeated.

On sludge tanks, the four slurry pumps are typically positioned in the top layer of sludge, water is added and the pumps are started. When the layer of sludge is well mixed (i.e. the sludge is suspended) as indicated by sampling, the transfer pump is started and the suspended sludge is transferred to ESP. Note that the slurry pumps continue to operate during the transfer so that the suspended sludge does not resettle. The pumps are then lowered, more water is added, and the process is repeated. Sludge tanks require more pumps than salt tanks due to the effective sludge cleaning radius of the standard slurry pump.

For tanks that contain mixed salt and sludge, the salt will be removed first followed by the sludge. The process is similar to salt removal described above except that the sludge is allowed to resettle before the saturated salt solution is transferred out of the tank.

When the salt or sludge contents have been removed from the old-style tanks, the tank interior is washed with heated water. The water is sprayed

throughout the tank using rotary spray jets installed through the tank risers. The water is supplied to the jets by a skid mounted tank and pump system. For those tanks with contaminated annuli, recirculating jets are installed in the annulus through annulus risers and heated water is circulated in the annulus and then transferred to the waste tank primary. At the completion of water washing, there may be some residual waste that cannot be removed with water. Removal of this waste is not part of the scope of the existing Waste Removal Program and will be handled on a case-by-case basis as the Transition and Decontamination & Decommissioning missions are developed. Oxalic acid cleaning has been demonstrated in Tank 16 as a viable process to remove residual waste from that tank. This process may work well in other tanks.

### New Waste Transfer Facility

The NWTF is currently undergoing final startup testing activities. The facility consists of four pump tank cells and a large diversion box cell located inside a building outfitted with a remotely operated crane. This facility is the hub for transfers between the F-Area Tank Farm, the H-Area Tank Farm, and DWPF. It is currently scheduled to begin hot tie-ins in mid-1995 and hot operation in late 1995. The NWTF will replace the HDB-2 complex. It's primary mission will be to serve as a highly reliable and flexible receipt and distribution point for the DWPF recycle and Intra-Tank Farm streams.

## **Appendix A - HLW System Description**

### **F/H Interarea Line**

The F/H IAL connects the F-Area and H-Area Tank Farms. The IAL is approximately two miles long with a high point at the middle and a low point at each end. The line segments terminate at the high point in a small diversion box-type structure that is used to flush and/or vent the transfer lines. Flushing capability is provided by a portable 10,000 gallon tank that is filled by truck. The line segments that terminate at the low point do so in FDB-2 and HDB-2. These diversion boxes can be jumpered such that any tank in either Tank Farm can be transferred to any tank in the other Tank Farm.

The IAL piping consists of two three inch diameter core pipes inside of individual four inch diameter jackets. The core pipes are constructed of stainless steel 304L while the jackets are carbon steel. The jackets are supported by concrete pedestals bearing on a concrete pad that runs the length of the IAL. There is also a protective concrete pad overlaying the IAL. The piping and concrete structures are below grade.

The IAL is currently out of service due to process control instrumentation deficiencies in F and H-Areas. When the NWTF starts up, the H-Area end of the IAL will be disconnected from HDB-2 and connected to HDB-8. At that time, H-Area to F-Area transfers will be possible using the NWTF control

system. F-Area to H-Area transfers will not be possible until the F-Area control system is upgraded. This is currently planned to be handled as a Division Managed Task. This task has yet to be fully scoped, scheduled and cost estimated.

Once the IAL is fully operational, all F-Area waste will eventually be transferred to the H-Area ITP and ESP facilities for further processing. Also, H-Area HHW and future dilute waste from DWPF (recycle) and ESP (spent washwater) will be transferred to F-Area as feed for the 2F Evaporator. Once the RHLWE starts up, H-Area HHW will remain in H-Area.

At one time, there was a Line Item project to upgrade the IAL. The scope of this project was to install a containment building and remotely operated crane on the high point vent valve box. The justification for this project was based upon improved contamination control, particularly alpha contamination, during maintenance. This project did not involve replacing the IAL or any significant piping modifications. A FY93 Reprogramming action cancelled this project and reallocated the funding to Late Wash. The basis for cancelling the project was the infrequent need to perform maintenance in the high point vent valve box and the need to fund Late Wash.

### **Diversion Box & Pump Pit Containment**

This project provides a containment building outfitted with a remotely controlled crane for H-Area Diversion

## **Appendix A - HLW System Description**

Box 7 (HDB-7) similar to the building for the NWTf described above. HDB-7 is the hub for all transfers within H-Area as required to support H-Canyon, ITP, ESP, 2H Evaporator and the 1H Evaporator. This project increases the reliability and utility of HDB-7 as well as reduces radiation exposure to personnel during routine maintenance.

There will be a period of time when this project could effect the other operations listed above. This period starts when the building steel is erected and finishes when the facility becomes operable. Building steel will interfere with a yard crane if maintenance is required inside HDB-7. This time period will be the subject of additional planning during the coming months as a dedicated startup team is staffed. It is shown on the Integrated Schedule as a "window of vulnerability". If there are no leaks or jumper failures during this time, then there would be no need to enter HDB-7 and thus no impact to other operations.

### **Extended Sludge Processing**

Sludge that is removed from waste tanks is washed in the ESP facility to reduce the concentration of soluble salt in the sludge before it is fed to the DWPF. Sludge processing includes four processing steps: 1) aluminum dissolution (required for H-Area HHW sludge) using sodium hydroxide and elevated tank temperature, 2) washing with inhibited water to remove dissolved solids, 3) gravity settling, and 4) decanting the salt solution to the Tank Farm for

evaporation. Before washing, H-Area HHW sludge is transferred to Tank 42 and then mixed with sodium hydroxide to dissolve excess aluminum. The quantity of aluminum in other waste tanks is low and therefore does not require aluminum dissolution.

After aluminum dissolution in Tank 42, subsequent processing steps are conducted using two of three tanks (40, 42 and 51) that are rotated in round-robin fashion. For Sludge Batch 1, Tanks 42 and 51 will be used to wash sludge concurrently, with the wash water from the first tank being reused to wash the sludge in the second processing tank. When all washing is complete, the sludge is consolidated into one tank (Tank 51) to be fed to the DWPF. Processing begins again using a third tank (Tank 40) for co-processing with the empty tank from the prior batch (Tank 42).

Four slurry pumps in each processing tank supply the agitation for washing. Washwater that results from this process will either be transferred to an evaporator system or stored for reuse to dissolve saltcake, depending on the salt concentration. Tanks 21 and 24, both Type IV tanks, will be used for staging this washwater.

### **In-Tank Precipitation**

Salt will be removed from the waste tanks and processed via ITP. ITP conducts a precipitation/adsorption reaction with sodium

## **Appendix A - HLW System Description**

tetraphenylborate and sodium titanate in Tank 48. The resultant precipitate slurry is continuously pumped to a filter cell, filtered, and then returned to Tank 48. Filtering is continued until the precipitate reaches 10 wt % solids. The filtrate produced during the filtering step is collected, stripped of benzene, sampled and then pumped to Saltstone to be incorporated into a cement/flyash/furnace slag matrix. The concentrated precipitate is washed to reduce the sodium content using the same filters as before and then transferred to Tank 49 for feed to DWPF. At DWPF, the washed precipitate is blended with washed sludge and incorporated into the glass product. ITP is the only currently planned process to remove salt from the Tank Farm inventory and thus keep the Tank Farm from becoming "saltbound".

### **F/H Effluent Treatment Facility**

Low level aqueous streams currently sent to the F/H ETF from the 200-Areas consist of: segregated cooling water, contaminated surface runoff from the Tank Farms, some evaporator overheads, cesium removal column effluent, condensate from the Separations general purpose evaporator and acid recovery units located in Building 211-F, selected liquid regeneration wastes from the resin regeneration facility in H Area, and water collected in the H-Area catch tank from transfer line encasements.

The F/H ETF treats the waste water that was previously sent to seepage basins. The treatment process includes pH adjustment, filtration, organic removal, reverse osmosis, and ion exchange. The facility consists of process waste water tanks, treated water tanks, basins to collect contaminated cooling water and storm water runoff and a water treatment facility.

Facilities had not previously been available for treating all types of contaminated water releases from the Canyons nor were there facilities to send contaminated water in the retention basins to the Tank Farms for storage and/or treatment via the Tank Farm evaporators. The F/H ETF corrected this by providing treatment facilities for all types of low-level waste water.

The ETF has been used to support DWPF Cold Chemical Runs. Water and cold chemicals used in the DWPF Cold Chemical Runs test program after melter heatup have been trucked to the ETF because this stream could not meet the acceptance criteria of Horse Creek Valley, a local Publicly Owned Treatment Works. The Mercury Runs test program generates a similar waste stream that is spiked with trace amounts of mercury. In the past, this stream was to be trucked to the Tank Farm. Studies conducted by SRTC have shown that it is feasible to process this stream in the ETF. There is an aggressive program underway to make the

## **Appendix A - HLW System Description**

necessary piping and process changes to enable the ETF to process the mercury runs recycle.

### **Defense Waste Processing**

The DWPF consists of several facilities: the Vitrification process (commonly called DWPF), Saltstone, and Late Wash. These facilities will be discussed below. These facilities require several recurrent projects to maintain operations: additional Glass Waste Storage Buildings, Saltstone Vaults, Glass Melters, and Failed Equipment Storage Vaults (used to store failed melters and other large equipment). The recurrent facilities will not be discussed but will be shown on the Integrated Schedule and in Appendix N.

#### **Late Wash Facility (LW)**

The Late Wash Facility, located at the former Auxiliary Pump Pit, will receive washed precipitate stored in ITP Tank 49. Late Wash will reduce the nitrite concentration from the precipitate by a filtration/dilution process in a stainless steel facility utilizing a crossflow filter. Sodium nitrite is added to ITP to mitigate pitting corrosion of carbon steel waste tanks and components. Nitrite, if not removed in Late Wash, results in high boiling organics in the DWPF process which foul heat transfer surfaces and plug filters and instrumentation. The Late Wash batch operation is designed to process approximately 3,400 gallons of precipitate every 43 hours. During

the process, the slurry is reprecipitated to capture cesium which has returned to solution during Tank 49 storage, re-concentrated to 10-12 wt %, and washed to remove the nitrite from the slurry to  $\leq 0.01M$  using a filtration process. The washed slurry is transferred to the Low Point Pump Pit for subsequent transfer to the DWPF. The filtrate produced during the filtering process is stripped of benzene, chemically adjusted, and transferred to Tank 22 for reuse in the ITP process.

#### **Vitrification (DWPF)**

The objective of the DWPF S-Area Vitrification process is to take the liquid high-level radioactive waste which is processed in ITP and ESP and permanently immobilize it as a glass solid. The vitrification operations include chemically treating two unique waste streams, mixing them with ground borosilicate glass and then heating the mixture in a Joule heated melter to 1,130 degrees centigrade. The molten mixture is then poured into ten foot tall by two foot diameter stainless steel canisters and allowed to harden. The outer surface of each canister is then decontaminated to Department of Transportation standards, welded closed and temporarily stored onsite for eventual transport to and disposal in a permanent federal geological repository.



## **Appendix A - HLW System Description**

### **Saltstone (Z-Area)**

The Z-Area Saltstone facility processes low-level radioactive liquid waste salt solution from the In-Tank Precipitation Facility and the Effluent Treatment Facility. The solution is mixed with a blend of cement, flyash and blast furnace slag to form a grout. The grout is pumped in disposal vaults where it hardens into a solid non-hazardous waste form for permanent disposal.

### **Solid Waste**

#### **Consolidated Incineration Facility (CIF)**

The CIF, while not currently a portion of the HLW System, will play an important role in the success of the waste removal mission in the future. Benzene generated from the DWPF processing of the ITP precipitate will be incinerated in the CIF.

The CIF will be built to treat various site-generated combustible waste before final disposal and to reduce the volume of the current inventory of waste stored at SRS. The waste to be treated will include waste defined as hazardous by South Carolina Hazardous Waste Management Regulations and federal RCRA regulations, waste contaminated with low levels of beta-gamma radioactivity, and mixed waste that are both hazardous and low-level radioactive. The facility will not treat waste containing dioxins or polychlorinated biphenyls.

Facilities to be provided on the CIF project consist of a main process building which includes an area for boxed waste receipt and handling, a rotary kiln incinerator, ash removal, offgas cleaning, control room and support facilities. The rotary kiln primary combustion chamber will be used for the incineration of solids and various organic and aqueous liquid wastes. A secondary combustion chamber will also incinerate organic solvent waste as well as destroy any remaining trace hazardous constituents in the primary offgas. Offgas exiting the secondary combustion chamber will be cooled and treated by a wet offgas treatment system. Pollutants in the offgas will be removed to below regulatory limits before the offgas is discharged to the atmosphere.



## **Appendix B.1 - HLW System Safety Documentation**

<b><u>Process</u></b>	<b><u>Safety Documents</u></b>	<b><u>Comments</u></b>
F and H Tank Farm	1, 7, 8, 9, 13, 14, 16, 19, 20, 21, 22, 24	
Evaporators	1, 7, 8, 9, 13, 14, 19, 20, 21, 22, 24	
Replacement High Level Waste Evaporator	1, 7, 8, 9, 13, 14, 19, 20, 21, 22, 24	Additional RHLWE-specific safety documentation will be developed.
Sludge Waste Removal	1, 7, 8, 9, 13, 14, 19, 20, 21, 22, 23, 24	
Salt Waste Removal	1, 7, 8, 9, 13, 14, 19, 24, 25	
Extended Sludge Processing	1, 6, 7, 8, 11, 13, 14, 16, 19, 22, 23, 24, 27	
In-Tank Precipitation	1, 6, 7, 8, 10, 13, 14, 16, 17, 18, 19, 24, 25, 26	
Defense Waste Processing Facility	2, 3, 12	DWPF safety documentation will transition from the CCR Safety Envelope to a complete SAR as facility startup testing proceeds.
Saltstone	4, 15	A JCO is in effect until the SAR is approved by DOE.
F/H Effluent Treatment Facility	28, 29	Current authorization basis for ETF is that it will be maintained as a Low Hazard facility.
Transfer Facilities (New Waste Transfer Facility, Diversion Boxes, Inter-Area Lines, Pump Pit Facilities)	1, 7, 8, 9, 13, 14, 19, 20, 21, 22, 24, 31	
Consolidated Incineration Facility	5	An SAR is in the review and approval cycle.
299-H Maintenance Facility	13, 30	Current authorization basis for 299-H Maintenance facility is that it will be maintained as a Low Hazard facility.

## **Appendix B.1 - HLW System Safety Documentation**

**Note:** The following list contains the primary nuclear safety documents associated with the High Level Waste System. It is not intended to be an all-inclusive list.

### **Safety Analysis Reports**

1. DPSTSA 200-10, SUP18, August 1988  
Safety Analysis - 200 Area Savannah River Plant Separations Area Operations/  
Liquid Radioactive Waste Handling Facilities
2. DPSTSA 200-10, SUP-20  
Safety Analysis, 200 S-Area, Savannah River Site, Defense Waste Processing Facility, Operations
3. WSRC-RP-92-975, Rev. 2, April 15, 1994  
Defense Waste Processing Facility, Safety Envelope
4. WSRC-SA-3, DOE Review Draft, September 1992  
Safety Analysis Report, Z-Area, Savannah River Site, Saltstone Facility
5. WSRC-SA-17 (Draft), December 1993  
Safety Analysis Report, Savannah River Site, Consolidated Incinerator Facility

### **Addenda to Safety Analysis Reports**

6. WSRC-SA-15, Rev. 3, August 1993 (WSRC Approved)  
Addendum - 1, Additional Analysis for DWPF Feed Preparation by In-Tank Precipitation  
(Addendum to DPSTSA 200-10, SUP 18)
7. WER-WME-921136, Rev. 7, December 29, 1993  
Tank Farm SAR Addendum Database (Error Corrections List)

## **Appendix B.1 - HLW System Safety Documentation**

### **Operational Safety Requirements**

8. DPW-86-103, Rev. 1, February 1989  
Operational Safety Requirements for Waste Management Operations
9. WSRC-RP-92-1044, Rev. 0, January 1994  
Interim Operational Safety Requirements for F and H-Area High Level Radioactive Waste Tank Farms
10. WSRC-RP-90-1124, Rev. 3, June 1993 (WSRC Approved)  
Operational Safety Requirements In-Tank Precipitation Process
11. WSRC-RP-93-224, Rev. 1, August 1993 (WSRC Approved)  
Operational Safety Requirements Extended Sludge Processing
12. WSRC-RP-92-838, Rev. 1  
Cold Chemical Runs Operational Safety Requirements

### **Basis for Interim Operations/Justification for Continued Operation**

13. WSRC-RP-92-964, Rev. 0, January 1994  
Savannah River Site Liquid Radioactive Waste Handling Facilities - Justification for Continued Operation

Note: DOE approved this document for interim use while the Basis for Interim Operations is being developed.

14. SR-HLE-93-1736, Attachment 4, September 1993  
Hydrogen Deflagration in HLW Tank 241-FH (Attachment to HLW-930743)  
Expires May 1, 1994

Note: An extension of the JCO was requested with authorization basis change noted in HLW-OVP-940058 that replaces this JCO.

15. WSRC-RP-92-444, March 31, 1992  
Justification for Continued Operation of the SRS Saltstone Facilities (Z-Area)

## **Appendix B.1 - HLW System Safety Documentation**

16. HLW-OVP-940021, Revision 1, March 7, 1994  
"Justification for Continued Operations of the H-Tank Farm with the Current Seismic Safety Basis,"  
Expires approximately one year from date of issuance.

### **Test Authorizations**

17. WSRC-OX-89-001, Rev. 5, March 18, 1994  
Tank 50H to Saltstone Transfer  
Expires March 18, 1995
18. WSRC-TA-91-0005-11, Rev. 2, March 25, 1994  
Tank 48/49 Nitrogen Purge  
Expires September 30, 1994

### **Technical Standards**

19. DPSTS-241, Rev. 2, February 1992  
Technical Standard - Waste Tank Farms

### **Safety Evaluations and Other Documents**

20. SR-HLE-93-341, February 1993  
USQD - Potential Inadequacy in the Authorization Basis for Criticality Safety in the Waste Evaporators
21. WSRC-TR-93-081, February 1993  
Evaluation of Potential Accumulation of Uranium and/or Plutonium in the HLW Evaporator System
22. SR-HLE-93-557, March 1993  
USQD - Potential Inadequacy in the Authorization Basis for Criticality Safety Involving Evaporation of  
ESP Batch One Wash Water

## **Appendix B.1 - HLW System Safety Documentation**

23. **WSRC-TR-93-115, February 1993**  
**Nuclear Safety of Extended Sludge Processing on Tank 42 and 51 Sludge (DWPF Sludge Feed Batch One)**
24. **SR-HLE-93-1736, September 1993**  
**USQD - Hydrogen Deflagration in HLW Tank 241-F & H**
25. **WSRC-TR-93-171, March 1993**  
**Nuclear Criticality Safety Bounding Analysis for the In-Tank Precipitation (ITP) Process**
26. **WSRC-TR-92-427, October 1993**  
**Safety Evaluation of the ITP Filter/Stripper Test Run and Quiet Time Run Using Simulant Solution (U)**
27. **WSRC-TR-93-207, April 1993**  
**Safety Evaluation of the ESP Sludge Washing Baseline Runs**
28. **WSRC-TR-93-031, Rev. 1, April 1993**  
**Hazards Assessment Document Effluent Treatment Facility Balance of Plant**
29. **SRL-NPS-920001, Rev. 1, January 1993**  
**Safety Envelop Evaluation of ETF Alarm Failure Incident**
30. **PHR 200-H-33, Rev. 2, October 1990**  
**Periodic Process Hazards Review**
31. **WSRC-RP-92-1396, (Draft) (Upon WSRC Approval)**  
**Safety Evaluation for the New Waste Transfer Facility**





## **Appendix B.2 - HLW System Environmental Documentation**

<b><u>Process</u></b>	<b><u>Environmental Documents</u></b>	<b><u>Comments</u></b>
F and H Tank Farm	1, 2, 5, 9, 16, 17, 21, 22, 23, 31, 32	
Evaporators	1, 2, 5, 9, 16, 17, 21, 22, 23, 31, 32	
Replacement High Level Waste Evaporator	1, 2, 5, 9, 25	
Sludge Waste Removal	1, 2, 5, 9, 16, 17, 21, 22, 23, 31, 32	
Salt Waste Removal	1, 2, 5, 9, 16, 17, 21, 22, 23, 31, 32	
Extended Sludge Processing	1, 2, 5, 9, 16, 17, 22, 31	
In-Tank Precipitation	1, 2, 5, 9, 16, 18, 21, 22, 31	
Defense Waste Processing Facility	3, 4, 6, 7, 8, 10, 14, 19, 21, 27, 34	
Saltstone	3, 7, 11, 14, 20, 21, 28, 30, 35	
F/H Effluent Treatment Facility	1, 2, 12, 13, 21, 26, 33	
Transfer Facilities (New Waste Transfer Facility, Diversion Boxes, Inter-Area Lines, Pump Pit Facilities)	NWTF: 1, 2, 9, 21, 24  All Others: 1, 2, 5, 7, 9, 16, 17, 21, 22, 23, 31, 32	
Consolidated Incineration Facility	1, 6, 7, 14, 15, 21, 29	

**Note:** The following list contains the primary environmental documents associated with the High Level Waste System. It is not intended to be an all-inclusive list.

## **Appendix B.2 - HLW System Environmental Documentation**

### **National Environmental Policy Act:**

1. ERDA-1537 "Final Environmental Impact Statement - Waste Management Operations - Savannah River Plant - Aiken, South Carolina."
2. DOE-EIS-0062 "Final Environmental Impact Statement - Supplement to ERDA-1537 - Waste Management Operations, Savannah River Plant, Aiken, South Carolina - Double Shelled Tanks for Defense High Level Radioactive Waste Storage."
3. DOE-EIS-0082 "Final Environmental Impact Statement - Defense Waste Processing Facility - Savannah River Plant, Aiken, South Carolina "
4. DOE-EA-0179 "Environmental Assessment - Waste Form Selection for SRP High-Level Waste"

### **Federal Facility Agreement:**

5. Savannah River Site Federal Facility Agreement, Administrative Docket Number: 89-05-FF, effective August 16, 1993.

### **Land Disposal Restriction-Federal Facility Compliance Agreement:**

6. Federal Facility Compliance Agreement; Savannah River Site, EPA Docket #91-01-FFR, EPA ID #SCI 890 008 989, March 13, 1991.

### **Resource Conservation and Recovery Act:**

7. RCRA Part A Permit #SC1890008989 for Savannah River Plant, June 30, 1987.
8. RCRA Part B Permit Application for the Organic Waste Storage Tank, Volume VI, Interim Status.  
**South Carolina Department of Health and Environmental Control Industrial Wastewater Permit**
9. Permit #17,424-IW: F/H Area Tank Farms, March 3, 1993.

## **Appendix B.2 - HLW System Environmental Documentation**

10. Permit #16783: Vitrification Facility, August 14, 1992.
11. Permit #12683: Saltstone Facility, July 18, 1988.
12. Permit #12870 and Addendums: Effluent Treatment Facility, September 30, 1988.

### **National Emission Standard for Hazardous Air Pollutants**

13. A033677, NESHAP Approval for Construction of the Effluent treatment Facility, March 17, 1988.
14. EPA NESHAP Approval for Construction of ITP and DWPF, April 25, 1988.

### **South Carolina Department of Health and Environmental Control Air Quality Control Permit**

15. Permit #0080-0041-H-CG for the Consolidated Incinerator Facility, November 25, 1992.
16. Permit to Operate Seven (7) Diesel Generators at Waste Management Facilities in H-Area - Permit #0080-0041, May 18, 1993..
17. Permit to Operate Five (5) Diesel Generators at Waste Management Facilities in F-Area - Permit #00800-0045, February 20, 1990.
18. Air Quality Control Construction Permit #0080-0046-CE for Diesel Generator at the ITP Facility (241-4H).
19. Air Quality Control Permit #0080-0066 and Addendums, (DWPF Canyon Exhaust Stack), August 1993.
20. Air Quality Control Permit #0080-0080 and Addendums, (Z-Area Standby Diesel), October 9, 1989.

## **Appendix B.2 - HLW System Environmental Documentation**

### **National Pollution Discharge and Elimination System**

21. NPDES Permit for Savannah River Site; Permit # SC000175, September 24, 1986.

### **South Carolina Department of Health and Environmental Control Domestic Water Permit**

22. Permit SC#405556: H-Area Facilities, April 21, 1988.

23. Permit SC#405566: F-Area Facilities, May 3, 1988.

24. Permit SC#401118: New Waste Transfer Facility, April 18, 1988.

25. Permit SC#LS91007: Replacement High Level Waste Evaporator, May 2, 1991.

26. Permit SC#LS-233-W: Effluent Treatment Facility.

27. Permit SC#402186 and Addendums: Defense Waste Processing Facility, Domestic Water Distribution, Tank and Treatment, June 30, 1989.

28. Permit SC#400737: Saltstone, Domestic Water Lines and Tank, May 26, 1988.

29. Permit Pending for CIF.

### **South Carolina Department of Health and Environmental Control Landfill Permit**

30. Saltstone Solid Waste Disposal Site, #IWP-217, approved 10/17/89.

## **Appendix B.2 - HLW System Environmental Documentation**

### **South Carolina Department of Health and Environmental Control Sanitary Water Permit**


31. Permit #12910 and Addendum: H-Area Facilities.
32. Permit #9326 and Addendum: F-Area Facilities.
33. Permit #9998 and Addendum: Effluent Treatment Facility.
34. Permit #9888 and Addendum: Defense Waste Processing Facility.
35. Permit #13717: Saltstone.



# Appendix C.1 - Type I, II & IV Tank Waste Removal Schedule

FY	95	96	97	98	99	00	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16
----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

## Type I Tanks



	Start of Sludge Removal		Start of Salt Removal		Completion of waste removal, water washing, and annulus cleaning		Tank ready for waste removal	Note 1 - Tanks 2-8 must transfer through Tank 7
--	-------------------------	--	-----------------------	--	--	--	------------------------------	---

# Appendix C.1 - Type I, II & IV Tank Waste Removal Schedule

FY	95	96	97	98	99	00	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16
----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

Type II Tanks

13																							
14																							
15																							
16		Complete																					

FY	97	98	99	00	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18
----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

Type IV Tanks (note: only sludge or zeolite heels remain)


17	Complete																					
18																						
19																						
20	Complete																					
21																						
22																						
23																						
24																						



**Appendix C.2 - Type III Tank Waste Removal Schedule**

FY	95	96	97	98	99	00	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18
----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

Type III Salt Tanks



## Appendix C.2 - Type III Tank Waste Removal Schedule


FY	95	96	97	98	99	00	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18
----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

Type III Sludge Tanks

26																									
32																									
33																									
34																									
35																									
39																									
43																									
47																									

1 - salt removal must be completed before sludge removal can start

# Appendix D - Process Logic Diagram





## **Appendix E - Process Logic Interactive Matrix**

<b><u>Process</u></b>	<b><u>Limiters</u></b>	<b><u>Solutions</u></b>	<b><u>Dependent Upon</u></b>
<b>1. Sludge Waste Removal</b>	<ol style="list-style-type: none"> <li>1. \$, time and manpower to erect steelwork, pumps, etc.</li> <li>2. Manpower available/qualified</li> <li>3. Chemistry Appropriate for ESP Blending</li> <li>4. Transfer route available</li> <li>5. ESP Processing available (AI Dissolution or not)</li> <li>6. ESP rate of processing</li> <li>7. Evaporator capacity</li> <li>8. Analytical lab support capacity</li> </ol>	<ol style="list-style-type: none"> <li>1. Fund projects to implement in a timely manner</li> <li>2. Ensure ESP space by running DWPF</li> <li>3. Effective WR schedule to avoid transfer conflicts</li> <li>4. Timely Analytical Results</li> </ol>	<ol style="list-style-type: none"> <li>1. Budget</li> <li>2. Manpower</li> <li>3. ESP Operation</li> <li>4. DWPF Operation</li> <li>5. Transfer Facilities Operation</li> <li>6. SRTC Analytical Operations</li> <li>7. Space Gain through ITP Operation</li> </ol>
<b>2. Salt Waste Removal</b>	<ol style="list-style-type: none"> <li>1. \$, time and manpower to erect steelwork, pumps, etc.</li> <li>2. Manpower available/qualified</li> <li>3. Chemistry Appropriate for ITP Blending</li> <li>4. Transfer route available</li> <li>5. ITP Processing available</li> <li>6. ITP rate of processing</li> <li>7. Tank 49 not full</li> <li>8. Saltstone availability</li> <li>9. Analytical lab support capacity</li> </ol>	<ol style="list-style-type: none"> <li>1. Fund projects to implement in a timely manner</li> <li>2. Timely Analytical Results</li> <li>3. Run ITP at maximum rate</li> <li>4. Run LW and DWPF at a rate equal or greater than ITP</li> <li>5. Run Saltstone as needed</li> <li>6. Effective WR schedule to avoid transfer conflicts</li> </ol>	<ol style="list-style-type: none"> <li>1. Budget</li> <li>2. Manpower</li> <li>3. ITP Operation</li> <li>4. LW Operation</li> <li>5. DWPF Operation</li> <li>6. Saltstone Operations</li> <li>7. Transfer Facilities Operation</li> <li>8. SRTC Analytical Operations</li> </ol>
<b>3. Evaporation</b>	<ol style="list-style-type: none"> <li>1. Available Salt Receipt Space</li> <li>2. Availability/Utility of Evaporators</li> <li>3. Timely WM EIS ROD</li> </ol>	<ol style="list-style-type: none"> <li>1. Funding to support timely salt removal from salt receipt tanks.</li> <li>2. Run ITP to remove salt or concentrated supernate from Evaporator salt receipt tanks</li> <li>3. Operate evaporators at planned space gain</li> <li>4. Maintain adequate capacity in the ETF</li> </ol>	<ol style="list-style-type: none"> <li>1. Startup and operation of ITP</li> <li>2. Available manpower.</li> <li>3. No major upset scenarios in Tank Farms/Canyons that would consume ETF capacity</li> <li>4. ETF capable of handling evaporator overheads</li> <li>5. Efficient completion of NEPA process</li> </ol>

## Appendix E - Process Logic Interactive Matrix

<u>Process</u>	<u>Limiters</u>	<u>Solution</u>	<u>Dependent Upon</u>
<b>4. Replacement High Level Waste Evaporator (RHLWE)</b>	<ol style="list-style-type: none"> <li>1. \$, time and manpower to complete and startup</li> <li>2. Concentrate receipt space with adequate cooling</li> <li>3. Tank 32 use as feed tank</li> <li>4. Startup Authorization</li> <li>5. Timely WM EIS ROD</li> </ol>	<ol style="list-style-type: none"> <li>1. Fund project to start up as soon as possible</li> <li>2. Install new cooling coils in Tank 30 prior to RHLWE startup</li> <li>3. Run ITP to empty Tank 29</li> <li>4. Install additional cooling in Tank 29</li> <li>5. Timely Readiness Reviews</li> </ol>	<ol style="list-style-type: none"> <li>1. ITP Operations</li> <li>2. Authorization Process</li> <li>3. Efficient completion of NEPA process</li> </ol>
<b>5. In-Tank Precipitation (ITP)</b>	<ol style="list-style-type: none"> <li>1. \$, time and manpower to complete and startup</li> <li>2. Startup Authorization</li> <li>3. Technical Concerns: Tank 41 Criticality Deflagration PRA/HDA Geotechnical</li> <li>4. Successful startup testing</li> <li>5. Available Feed from Salt Tanks</li> <li>6. Tank 49 not full</li> <li>7. Tank 50 not full</li> <li>8. Saltstone operational</li> <li>9. Saltstone Vaults Available</li> <li>10. Timely DWPF SEIS ROD</li> </ol>	<ol style="list-style-type: none"> <li>1. Fund project to achieve 12/94 startup schedule</li> <li>2. Timely Readiness Reviews</li> <li>3. Prompt resolution of process technology concerns</li> <li>4. Timely availability of salt waste removal projects</li> <li>5. Startup LW and DWPF before Tank 49 is full</li> <li>6. Evaluate use of supernate as feed to ITP in lieu of salt waste removal operation</li> </ol>	<ol style="list-style-type: none"> <li>1. Authorization Process</li> <li>2. Saltstone Operation</li> <li>3. LW Operation</li> <li>4. DWPF Operation</li> <li>5. Waste Removal Operations</li> <li>6. Transfer Facility Operation</li> <li>7. Efficient completion of NEPA process</li> </ol>

## **Appendix E - Process Logic Interactive Matrix**

<b><u>Process</u></b>	<b><u>Limiters</u></b>	<b><u>Solutions</u></b>	<b><u>Dependent Upon</u></b>
<b>6. Extended Sludge Processing (ESP)</b>	<ol style="list-style-type: none"> <li>1. Manpower to support startup</li> <li>2. Slurry pump seal leakage and completion of PVT</li> <li>3. Available Feed from Sludge Tanks</li> <li>4. Evaporator System capacity to handle wash water transfers, evaporation and salt content</li> <li>5. Processing space available in ESP Tanks</li> <li>6. Processing cycles as required to meet DWPF feed acceptance criteria</li> <li>7. DWPF capable of receiving sludge</li> <li>8. Timely DWPF SEIS ROD</li> </ol>	<ol style="list-style-type: none"> <li>1. Timely completion of the PVT with slurry pump seal leakage resolution and action plan</li> <li>2. Timely availability of sludge waste removal projects</li> <li>3. Maintain Evaporators on line</li> <li>4. Complete Batch #1 and feed to DWPF</li> <li>5. Prompt resolution of process technology concerns</li> <li>6. Use of Tanks 21 and 24 to receive and store wash water for later use</li> </ol>	<ol style="list-style-type: none"> <li>1. Authorization process</li> <li>2. Management of personnel resources</li> <li>3. Waste Removal Operations</li> <li>4. Evaporation Operations</li> <li>5. DWPF Operations</li> <li>6. Transfer Facility Operation</li> <li>7. Space Gain through ITP Operation</li> <li>8. Efficient completion of NEPA process</li> </ol>
<b>7. Late Wash (LW)</b>	<ol style="list-style-type: none"> <li>1. Fund and implement in a timely manner</li> <li>2. Startup Authorization</li> <li>3. Technical Concerns Filter Operation Benzene Stripping</li> <li>4. Tank 22 available for recycle of wash water</li> <li>5. DWPF on line</li> <li>6. Feed available from Tank 49</li> <li>7. Timely DWPF SEIS ROD</li> </ol>	<ol style="list-style-type: none"> <li>1. Fund projects to implement in a timely manner</li> <li>2. Prompt resolution of process technology concerns</li> <li>3. Timely Readiness Reviews</li> <li>4. Run ITP to supply feed to Tank 49</li> <li>5. Run ITP to maintain level in Tank 22</li> <li>6. Run DWPF to accept Feed</li> </ol>	<ol style="list-style-type: none"> <li>1. Budget</li> <li>2. Permitting Action</li> <li>3. Authorization process</li> <li>4. ITP Operation</li> <li>5. DWPF Operation</li> <li>6. Transfer Facility Operation</li> <li>7. Saltstone Operation</li> <li>8. Efficient completion of NEPA process</li> </ol>

## **Appendix E - Process Logic Interactive Matrix**


<b><u>Process</u></b>	<b><u>Limiters</u></b>	<b><u>Solutions</u></b>	<b><u>Dependent Upon</u></b>
<b>8. Defense Waste Processing Facility (DWPF)</b>	<ol style="list-style-type: none"> <li>1. Startup Authorization</li> <li>2. Successful Cold Chemical Runs</li> <li>3. Technical Concerns Ammonium Nitrate Formation Organic Fouling</li> <li>4. Availability of sludge feed</li> <li>5. Availability of precipitate feed</li> <li>6. Tank Farm capable of handling the recycle water</li> <li>7. Benzene appropriately stored or incinerated</li> <li>8. Timely DWPF SEIS ROD</li> </ol>	<ol style="list-style-type: none"> <li>1. Timely Readiness Reviews</li> <li>2. Prompt resolution of process technology concerns</li> <li>3. Run ESP</li> <li>4. Run LW from Tank 49 Feed</li> <li>5. Run ITP</li> <li>6. Maintain and increase Evaporator capacity</li> <li>7. Implement CIF project</li> <li>8. Timely completion of waste removal projects</li> </ol>	<ol style="list-style-type: none"> <li>1. Budget</li> <li>2. Permitting Action</li> <li>3. Authorization process</li> <li>4. ESP Operation</li> <li>5. LW Operation</li> <li>6. ITP Operation</li> <li>7. Evaporator Operation including the RHLWE</li> <li>8. Transfer Facility Operation</li> <li>9. CIF Operation</li> <li>10. Efficient completion of NEPA process</li> </ol>
<b>9. Saltstone</b>	<ol style="list-style-type: none"> <li>1. Feed available from Tank 50</li> <li>2. Single shift operation</li> <li>3. Vaults must be available</li> <li>4. Timely DWPF SEIS ROD</li> </ol>	<ol style="list-style-type: none"> <li>1. Run ITP and ETF</li> <li>2. Man two shift operation if required</li> <li>3. Timely funding and construction of new vaults</li> </ol>	<ol style="list-style-type: none"> <li>1. Budget</li> <li>2. ITP Operation</li> <li>3. ETF Operation</li> <li>4. Efficient completion of NEPA process</li> </ol>
<b>10. F/H Effluent Treatment Facility (ETF)</b>	<ol style="list-style-type: none"> <li>1. Feeds must meet acceptance criteria</li> <li>2. Operational utility</li> <li>3. Tank 50 not full</li> <li>4. Ready to receive DWPF CCR Recycle</li> <li>5. Timely WM EIS ROD</li> </ol>	<ol style="list-style-type: none"> <li>1. Maintain controls on generators for feed</li> <li>2. Implement utility improvements as required</li> <li>3. Run Saltstone</li> <li>4. Complete unloading piping.</li> </ol>	<ol style="list-style-type: none"> <li>1. Evaporator Operations</li> <li>2. Canyon Evaporator Operations</li> <li>3. Saltstone Operation</li> <li>4. DHEC change approval.</li> <li>5. Efficient completion of NEPA process</li> </ol>




## Appendix E - Process Logic Interactive Matrix

<u>Process</u>	<u>Limiters</u>	<u>Solutions</u>	<u>Dependent Upon</u>
<b>11. Transfer Facilities</b> <b>New Waste Transfer Facility (NWTF)</b> <b>Diverslon Boxes</b> <b>Inter Area Lines</b> <b>Pump Pit Facilities, etc.</b>	1. Jumper changes required 2. Weather can extend maintenance duration 3. Limited number of transfer routes available 4. Operational utility 5. Timely WM EIS ROD	1. Support projects as practical to enclose high traffic diversion boxes 2. Effective scheduling of waste transfers 3. Implement utility improvements as required	1. Weather 2. Budget 3. Efficient completion of NEPA process
<b>12. Consolidated Incinerator Facility (CIF)</b>	1. \$, time and manpower to complete and startup 2. Permitting Process 3. Startup Authorization 4. Provide for secondary waste treatment or disposal 5. Timely DWPF SEIS ROD	1. Fund project to implement in a timely manner 2. Timely Readiness Reviews 3. Implement CIF operation before Benzene Storage at DWPF is full	1. Budget 2. DWPF 3. Mixed Waste/ Hazardous Waste Facility (Also new project) 4. Efficient completion of NEPA process








Plot Date 26MAY94  
 Data Date 1MAY94  
 Project Start 10CT90  
 Project Finish 1JUL20

Legend:  
 Start Finish  
 Activity Bar/Early Dates  
 Critical Activity  
 Progress Bar  
 Milestone/Flag Activity

Sheet 1 of 1  
 HIGH LEVEL WASTE DIVISION  
 HLW SYSTEM PLAN REVISION 3  
 EFFLUENT TREATMENT FACILITY

Date	Revision	Checked	Approved
5/26/94	HLW SYSTEM PLAN REVISION 3	<i>RMC</i>	<i>NPD</i>




HIGH LEVEL WASTE DIVISION  
 HLW SYSTEM PLAN REVISION 3  
 IN-TANK PRECIPITATION

Sheet 1 of 1

Date	Revision	Checked	Approved
5/26/94	HLW SYSTEM PLAN REVISION 3	<i>RMC</i>	<i>NRD</i>

(c) Primavera Systems, Inc.



Plot Date 26MAY94  
 Data Date 1MAY94  
 Project Start 10CT90  
 Project Finish 1JUL20


Legend:  
 Start Finish  
 Activity Bar/Early Dates  
 Critical Activity  
 Progress Bar  
 Milestone/Flag Activity

HIGH LEVEL WASTE DIVISION  
 HLW SYSTEM PLAN REVISION 3  
 EXTENDED SLUDGE PROCESSING

Sheet 1 of 1

Date	Revision	Checked	Approved
5/26/94	HLW SYSTEM PLAN REVISION 3	RMC	NDD


(c) Primavera Systems, Inc.




HIGH LEVEL WASTE DIVISION  
 HLW SYSTEM PLAN REVISION 3  
 NEW WASTE TRANSFER FACILITY


Sheet 1 of 1


Date	Revision	Checked	Approved
5/26/94	HLW SYSTEM PLAN REVISION 3	KMC	NRD












Plot Date 26MAY94  
 Data Date 1MAY94  
 Project Start 1OCT90  
 Project Finish 1JUL20

start finish  
 Activity Bar/Early Dates  
 Critical Activity  
 Progress Bar  
 Milestone/Flag Activity

HIGH LEVEL WASTE DIVISION  
 HLW SYSTEM PLAN REVISION 3  
 WASTE REMOVAL - SLUDGE TANKS

Sheet 1 of 1

Date	Revision	Checked	Approved
5/26/94	HLW SYSTEM PLAN REVISION 3	<i>ANC</i>	<i>NBO</i>



Plot Date 27MAY94  
 Data Date 1MAY94  
 Project Start 10OCT93  
 Project Finish 30NDV00


start finish  
 Activity Bar/Early Dates  
 Critical Activity  
 Progress Bar  
 Milestone/Flag Activity

HIGH LEVEL WASTE DIVISION  
 HLW SYSTEM PLAN REVISION 3  
 VITRIFICATION - DWPF

Sheet 1 of 1

Date	Revision	Checked	Approved
5/26/94	HLW SYSTEM PLAN REVISION 3	<i>Rmc</i>	<i>NRD</i>

(c) Primavera Systems, Inc.



Plot Date 26MAY94  
 Data Date 1MAY94  
 Project Start 1OCT90  
 Project Finish 1JUL20


Start finish  
 Activity Bar/Early Dates  
 Critical Activity  
 Progress Bar  
 Milestone/Flag Activity


HIGH LEVEL WASTE DIVISION  
 HLW SYSTEM PLAN REVISION 3  
 Z-AREA SALTSTONE - DWP

Sheet 1 of 1

Date	Revision	Checked	Approved
5/26/94	HLW SYSTEM PLAN REVISION 3	<i>Mark</i>	NRD

(c) Primavera Systems, Inc.





Plot Date 26MAY94  
 Data Date 1MAY94  
 Project Start 1OCT90  
 Project Finish 1JUL20

start finish  
 Activity Bar/Early Dates  
 Critical Activity  
 Progress Bar  
 Milestone/Flag Activity

HIGH LEVEL WASTE DIVISION  
 HLW SYSTEM PLAN REVISION 3  
 FUTURE PROJECTS - DWPF

Sheet 1 of 1

Date	Revision	Checked	Approved
5/26/94	HLW SYSTEM PLAN REVISION 3	<i>PM</i>	<i>NRD</i>





## Appendix G.1 - Programmatic Uncertainties

### Issue

- Integrated HLW System Schedule has no schedule contingency for unanticipated processing problems
- Manpower levels are being limited without a commensurate reduction in the work scope defined in the AOP.
- Funding and processing uncertainties may impact the site's ability to meet waste removal commitments as identified in the AOP and FYP.
- The startup cost of the Late Wash facility is being re-evaluated to maintain it within budget. If startup costs increase, then other programs could be delayed.
- The Inter-Area Transfer Line and associated controls must be upgraded before transfers can be made from F-Tank Farm to H-Tank Farm.
- SRS's proposed FFA waste removal schedule has not been formally accepted by the regulator.

### Assumption

- The schedule is success driven and problems will be dispositioned in a way so as not delay the schedule.
- Vacancies in high priority programs will be filled by existing HLW division personnel.
- Near-term funding needs can be met by re-allocating existing funds.
- Ongoing improvements in systems integration and production planning can help overcome processing uncertainties.
- The startup costs can be maintained within the existing budget.
- The IAL upgrade project will be appropriately manned and funded so that transfers can be made in support of the waste removal program.
- The regulator will accept FFA commitments for waste removal activities, without commitments for interim waste processing milestones.

### Contingency/Action

- Review each facility and quantitatively assign contingency based upon a recognized method.
- Jointly agree to accept schedule risk where there is no contingency.
- Use contingency in a consistent manner.
- Overtime will be used to complete work on schedule until additional manpower is allocated.
- Examine current budget allocations to identify possible sources of funding for near-term waste removal expenses.
- Continue development and application of systems integration tools.
- Additional funding, if necessary, may be available from the Vitrification contingency allocation.
- DWPF could start radioactive operations on sludge-only until Late Wash is ready.
- Identify and allocate resources to support this project.
- Negotiate with Regulator a strategy where firm commitments are made for the budget year and forecasts thereafter.
- Negotiate a schedule where there is increasing contingency each year after the current budget year.
- Provide candid updates to the Regulators via quarterly meetings.

## Appendix G.1 - Programmatic Uncertainties

<u>Issue</u>	<u>Assumption</u>	<u>Contingency/Action</u>
<ul style="list-style-type: none"> <li>• FFA Regulators may require interim waste processing milestones as precursors to proposed waste removal commitments.</li> </ul>	<ul style="list-style-type: none"> <li>• The Regulators will accept FFA commitments for waste removal activities, without commitments for interim waste processing milestones.</li> </ul>	<ul style="list-style-type: none"> <li>• Negotiate with Regulator a strategy where firm commitments are made for the budget year and forecasts thereafter.</li> <li>• Negotiate a schedule where there is increasing contingency each year after the current budget year.</li> <li>• Provide candid updates to the Regulators via quarterly meetings.</li> </ul>
<ul style="list-style-type: none"> <li>• Plan for relocation of Tank 41 controls and return to salt service not complete.</li> </ul>	<ul style="list-style-type: none"> <li>• A plan will be implemented prior to feeding the second tank to ITP</li> </ul>	<ul style="list-style-type: none"> <li>• Continue existing engineering study, determine funding source, implement.</li> <li>• HLW System Integration Manager will track issue through to implementation.</li> <li>• Evaluate extending life of Tank 38 by direct feeding concentrated supernate to ITP from Tanks 38 and 43.</li> <li>• Form salt in Tank 40.</li> </ul>
<ul style="list-style-type: none"> <li>• The site may not be able to handle the increased analytical requirements resulting from the startup of ITP, ESP, DWPF, and Late Wash.</li> </ul>	<ul style="list-style-type: none"> <li>• Shortfalls, if any, can be identified and corrected without delaying key schedules.</li> </ul>	<ul style="list-style-type: none"> <li>• Complete site studies regarding need for new laboratories, consolidating existing labs, restart of the 772-F lab, etc. (See WSRC-RP-92-9210.)</li> </ul>
<ul style="list-style-type: none"> <li>• ITP processing rates are uncertain.</li> </ul>	<ul style="list-style-type: none"> <li>• ITP will start up 12/94 and will be able to achieve their planned production rate.</li> </ul>	<ul style="list-style-type: none"> <li>• ITP Production Planning will be refined.</li> </ul>
<ul style="list-style-type: none"> <li>• An anticipated OPC shortfall of \$7M in CIF may push out the startup schedule.</li> </ul>	<ul style="list-style-type: none"> <li>• Funding will be made up in FY96.</li> </ul>	<ul style="list-style-type: none"> <li>• Losses in FY95 can be made up by restoring the funding in FY96.</li> </ul>
<ul style="list-style-type: none"> <li>• Disposal of the CIF secondary aqueous waste stream is not fully developed.</li> </ul>	<ul style="list-style-type: none"> <li>• The stream can be solidified in the CIF's ashcrete system.</li> </ul>	<ul style="list-style-type: none"> <li>• A vendor could be hired if necessary.</li> </ul>
<ul style="list-style-type: none"> <li>• CIF startup may be impacted if the Hazardous Waste/Mixed Waste Disposal Vaults are not ready to accept the solidified CIF ashcrete wastes.</li> </ul>	<ul style="list-style-type: none"> <li>• The Regulator will allow the CIF operation to proceed while the ashcrete is stored at a temporary storage location.</li> </ul>	<ul style="list-style-type: none"> <li>• CIF personnel are working to find suitable temporary storage.</li> </ul>

## Appendix G.1 - Programmatic Uncertainties

<u>Issue</u>	<u>Assumption</u>	<u>Contingency/Action</u>
<ul style="list-style-type: none"> <li>• The CIF is needed in the 2002 timeframe to treat DWPF benzene. The CIF may be delayed by the Programmatic EIS now in progress.</li> </ul>	<ul style="list-style-type: none"> <li>• Successfully managing the project and schedule will make it less vulnerable to delays or cancellation.</li> </ul>	<ul style="list-style-type: none"> <li>• There is approximately 5 years of float between the CIF's scheduled 1/96 startup and the date when the CIF is required to support the DWPF (assuming 35% initial attainment for DWPF).</li> </ul>
<ul style="list-style-type: none"> <li>• SRTC sample accountability restrictions may impact field facility sample analysis schedules.</li> </ul>	<ul style="list-style-type: none"> <li>• Sample analysis requirements can be met without negatively impacting facility schedules.</li> </ul>	<ul style="list-style-type: none"> <li>• Facilities will support SRTC program upgrades and limitations.</li> <li>• Identify other site laboratory capabilities as backup.</li> </ul>
<ul style="list-style-type: none"> <li>• After the Canyons shut down in 1997-98, there will be no 211-F facility to evaporate miscellaneous waste if DP does not support. This combined stream to the Tank Farm could be 940,000 gallons/year.</li> </ul>	<ul style="list-style-type: none"> <li>• The Canyons can continue to run their evaporators until the RHLWE starts up.</li> </ul>	<ul style="list-style-type: none"> <li>• Canyon personnel have stated that they can operate their evaporator after the 1997-98 timeframe if needed. This needs to be formally agreed upon by affected parties.</li> </ul>
<ul style="list-style-type: none"> <li>• Safety classification of equipment will affect DWPF program costs and may affect schedule.</li> </ul>	<ul style="list-style-type: none"> <li>• There will be no impact to DWPF schedule.</li> </ul>	<ul style="list-style-type: none"> <li>• The DWPF schedule may be delayed, and additional funds will be needed.</li> <li>• DWPF personnel are pursuing a "Plan to Address Outstanding Technical Safety Issues for the DWPF," which will define the cost and schedule impact of safety class modifications.</li> </ul>
<ul style="list-style-type: none"> <li>• The outcomes of the DWPF SEIS and the WM EIS could impact the construction schedule or planned operation of HLW facilities.</li> </ul>	<ul style="list-style-type: none"> <li>• Development of the DWPF SEIS and the WM EIS will proceed in parallel with current HLW activities and thus not impact current plans.</li> <li>• Both the DWPF SEIS ROD and the WM EIS ROD will be issued in a timely manner, and they will support the Proposed Actions identified for each SEIS/EIS.</li> </ul>	<ul style="list-style-type: none"> <li>• High priority is being placed on timely development of the DWPF SEIS and the WM EIS documents.</li> </ul>
<ul style="list-style-type: none"> <li>• The aging 1H Evaporator and the 2F and 2H Evaporators may not be able to achieve the planned space gain thus jeopardizing the HLW Mission</li> </ul>	<ul style="list-style-type: none"> <li>• Planned space gain will be achieved because of the large volume of unevaporated waste currently in the Tank Farm and the future dilute waste streams from ESP and DWPF</li> </ul>	<ul style="list-style-type: none"> <li>• Implement recommendations from the recently completed DWPF Recycle Reduction Study</li> <li>• Continuously improve evaporator operations and forecasting based on current operating data (assuming restarts as scheduled).</li> </ul>

## Appendix G.1 - Programmatic Uncertainties

### Issue

- Compliance requirements and schedules for the 90-2 program are not defined.

### Assumption

- Facility startup schedules will not be adversely impacted by non-compliance in the 90-2 program.

### Contingency/Action

- Compliance assessments are being conducted and will be documented.
- Maintain open lines of communication with DOE.

## Appendix G.2 - Technical Uncertainties

<u>Issue</u>	<u>Assumption</u>	<u>Contingency/Action</u>
<ul style="list-style-type: none"><li>• Disposition of DWPF Hg recycle streams not determined</li></ul>	<ul style="list-style-type: none"><li>• Mercury recycle stream can be treated at DWPF and trucked to the F/H ETF.</li></ul>	<ul style="list-style-type: none"><li>• Continue ongoing studies to evaluate.</li><li>• Maintain NWTF schedule in support of pumping Hg Recycle to Tank Farm if needed.</li><li>• Maintain trucking Hg Recycle to NWTF or Tank 47 as an option.</li></ul>
<ul style="list-style-type: none"><li>• Tank 41 criticality concerns may delay salt removal from Tank 41 and thus impact the 2H Evaporator operation.</li></ul>	<ul style="list-style-type: none"><li>• Rigorous sampling of Tank 41 will enable salt removal to proceed as planned.</li></ul>	<ul style="list-style-type: none"><li>• Continue salt sampling program to get samples from deeper in the tank.</li><li>• Feed concentrated supernate to ITP as needed to provide evaporator salt space and ITP feed, accept negative impacts.</li><li>• If all else fails, investigate using Tank 40 for salt receipt, accept negative impacts.</li></ul>
<ul style="list-style-type: none"><li>• HLW tank temperature rise due to slurry pump operation not known and could reduce planned production rates</li></ul>	<ul style="list-style-type: none"><li>• Temperature can be controlled in a way that does not significantly reduce production.</li></ul>	<ul style="list-style-type: none"><li>• Complete the ESP PVT, generate data, evaluate and make recommendations.</li><li>• Continue Tank Farm Services Upgrades project planning and support as needed.</li></ul>
<ul style="list-style-type: none"><li>• ITP ability to withstand seismic event not known, geotechnical studies may identify corrective actions that would delay startup.</li></ul>	<ul style="list-style-type: none"><li>• Ongoing seismic/geotechnical studies will not identify any unplanned work that will delay ITP startup.</li></ul>	<ul style="list-style-type: none"><li>• Complete the seismic/geotechnical study currently in progress, evaluate data, recommend fixes if any, implement on fast track schedule.</li></ul>
<ul style="list-style-type: none"><li>• Final feed specs for DWPF sludge only feed and future sludge and precipitate feed not finalized, some waste may not be able to be processed.</li></ul>	<ul style="list-style-type: none"><li>• There are adequate planning tools to enable all waste to be planned for and processed in a manner defensible to outside agencies.</li></ul>	<ul style="list-style-type: none"><li>• Complete the Integrated HLW Flowsheet Model by 12/30/94, use the Model to optimize waste removal activities, and plan all batches until the end of the sludge removal campaign.</li></ul>
<ul style="list-style-type: none"><li>• A dynamic model of the HLW System may be needed for facility startups.</li></ul>	<ul style="list-style-type: none"><li>• A technical baseline/flowsheet will be developed, peer reviewed, and accepted by oversight organizations and stakeholders.</li></ul>	<ul style="list-style-type: none"><li>• Delay startups until the Integrated Flowsheet is finished.</li><li>• Do a better job of coordinating existing efforts to yield an adequate flowsheet capability.</li></ul>

## Appendix G.2 - Technical Uncertainties

<u>Issue</u>	<u>Assumption</u>	<u>Contingency/Action</u>
<ul style="list-style-type: none"><li>• There are some Canyon waste streams for which there is no disposal plan. Future disposal of these streams to the Tank Farm could impact other downstream processes.</li><li>• Formalized production plans for ITP and ESP have not been completed. The processing rates have been effected by temperature concerns, criticality and other process changes. Schedules and planning for other facilities could be effected.</li><li>• ITP DCS neutering and hardwired alarms program can be made reliable.</li></ul>	<ul style="list-style-type: none"><li>• The risk is small.</li><li>• All streams will be dispositioned.</li><li>• Adequate contingency has been applied to the now obsolete ITP/ESP flowsheets to accommodate process changes. PVT results will be included in production plans.</li><li>• The DCS can be made reliable and so demonstrated to outside agencies.</li></ul>	<ul style="list-style-type: none"><li>• Each stream will be handled separately using a USQD and Technical Evaluation.</li><li>• Problematic radionuclides and chemicals, if any, could be diluted with other waste.</li><li>• Facility flowsheets have been rebaselined. Production plans have been generated for the first three ITP cycles. Production planning will continue for subsequent cycles.</li><li>• Delay ITP startup.</li><li>• Accelerate Phase II Classics replacement.</li><li>• Develop technical basis to quantitatively show that the failure mode is fail-safe.</li><li>• Evaluate combinations of the above to reduce schedule delay while enhancing safety.</li></ul>
<ul style="list-style-type: none"><li>• ESP pump seal leaks are adding undesired amounts of water to ESP Sludge Batch #1.</li></ul>	<ul style="list-style-type: none"><li>• Water already added will not affect Batch 1 processing. Problem can be resolved without impacting subsequent processing schedules.</li></ul>	<ul style="list-style-type: none"><li>• Delay ESP batch#1 washing until the excessive leakage problem is corrected.</li><li>• Complete as much of the ESP PVT as possible, then fix the leakage problem, then complete batch#1 washing.</li></ul>
<ul style="list-style-type: none"><li>• Durametallc bottom seals in Tank 51 pumps add too much water to maintain long term characterization of sludge batches</li></ul>	<ul style="list-style-type: none"><li>• Corrective actions can be taken with existing seals, or</li><li>• The Burgmann bottom seals or some other seal will be identified as a long term solution. All pumps will be refitted without effecting key System milestones.</li></ul>	<ul style="list-style-type: none"><li>• Develop a seal-less pump or pump with acceptable leak rate.</li><li>• Delay DWPF startup until the excessive leakage problem is corrected.</li></ul>

## Appendix G.2 - Technical Uncertainties

<u>Issue</u>	<u>Assumption</u>	<u>Contingency/Action</u>
<ul style="list-style-type: none"><li>• The Waste Removal program scope is limited to water washing the tank interior and annulus for each old-style tank to be retired. Additional cleaning, possibly chemical cleaning, may be required prior to turning the tank over to the ERWM Division.</li></ul>	<ul style="list-style-type: none"><li>• Water washing will be adequate. If further cleaning is required, then an ERWM cost funded project will provide the facilities and operations.</li></ul>	<ul style="list-style-type: none"><li>• Chemical cleaning has been successfully demonstrated using dilute oxalic acid in Tank 16. This process may be applicable to other sludge tanks.</li></ul>
<ul style="list-style-type: none"><li>• The precipitate inventory in Tank 49 is limited to 565,000 gallons based on an average precipitate concentration of 39 Ci/gal. HLW System attainment is restricted by this limit.</li></ul>	<ul style="list-style-type: none"><li>• Actions will be identified and implemented to enable the Tank 49 level to return to the original OSR.</li></ul>	<ul style="list-style-type: none"><li>• Operate the HLW System at reduced attainment during the periods of high precipitate generation.</li></ul>
<ul style="list-style-type: none"><li>• Initial salt samples from Tank 41 indicate that chromium levels in the dissolved salt will exceed the DWPF glass limit and insoluble solids will exceed the Tank 48 process requirement.</li></ul>	<ul style="list-style-type: none"><li>• Insoluble solids and chromium in Tank 41 dissolved salt will be less than expected or will be allowed to settle prior to feed to ITP.</li></ul>	<ul style="list-style-type: none"><li>•</li></ul>
<ul style="list-style-type: none"><li>• "Assured Confinement" modifications to the DWPF Vitrification Building and Late Wash Auxiliary Pump Pit are not clearly defined.</li></ul>	<ul style="list-style-type: none"><li>• Modifications can be completed without delaying DWPF or Late Wash startup and within existing project estimates.</li></ul>	<ul style="list-style-type: none"><li>• Studies to define requirements will be completed in FY94. Scope and schedule of modifications will be developed. There is some project cost and schedule contingency.</li></ul>





## Appendix H - DOE Milestones

<u>ADS</u>	<u>Title</u>	<u>Due</u>
21-AA	DWPF Program Management	
	• Complete response and modification of Waste Form Compliance Plan per DOE-RW comments	1/30/94
	• Complete implementation, including evaluation of FA-13 melter run, of Waste Qualification activities	9/30/94
22-AA	DWPF Vitrification	
	• Start melter simulator training	10/18/93c
	• Transmit Change Control package to support Reprogramming	11/26/93c
	• Complete melter vacuum protection mods	12/15/93c
	• Submit and present responses to DOE comments on General section and Chapters 1,7,13,14, of the SAR	12/15/93c
	• DWPF CCR Issue resolution/path forward including cost & schedule	1/14/94c
	• Transmit SAR Chapters 9 & 11 to DOE	1/15/94c
	• Start construction of APP mods	1/17/94c
	• Issue revised DWPF Startup Plan and criteria to address melter milestones to DOE-SR	1/21/94c
	• Submit responses to DOE comments on chapters 3, 6, 8, and 10 of the SAR	1/30/94c
	• Complete response and modification of Waste Form Compliance plan per DOE-RW comments	1/30/94c
	• Start melter offgas Operations testing	2/2/94c
	• Start melter preparation outage	3/1/94c
	• WSRC ready for melter testing (low power)	4/11/94c
	• Complete DWPF safety class study	5/13/94
	• Start process and decontamination frit slurry system operation with frit or provide workaround to DOE by 4/30/94	5/20/94c
	• Evaluate safety classification study and recommend path forward	6/1/94
	• Complete Phase III RIDS for 90-2 for DWPF	6/1/94

## Appendix H - DOE Milestones

<u>ADS</u>	<u>Title</u>	<u>Due</u>
	• Upgrade existing Phase I Order Compliance Information using 8B requirements	6/1/94
	• Upgrade existing Phase II Order Compliance Information current knowledge pers for DWPF	6/1/94
	• Start melter operation	6/4/94
	• Complete APP Late Wash Bypass Modifications	6/26/94
	• Start NH/H2 mods outage	8/25/94
	• Start radioactive operations	12/29/95
23-AA	Z-Area Saltstone	
	• Commence Saltstone Demo Run	4/1/94c
	• Complete Title II design for vault#4 permanent roof	5/15/94
	• Complete revised Title II design for Vault#2	8/30/94
31-AA	HLW Program Management	
	• Transmit rev. 2 HLW System Plan to DOE with liquid waste activities as required for continued operation of DWPF	1/14/94c
	• Complete "pipeline" training course and assign operators to the field	5/31/94
	• Complete Shift Manager and STE training courses	5/31/94
	• Provide first working HLW System flowsheet model	6/30/94
	• Complete implementation of Oral Boards for interim qualifications of STE's for H-Tank Farm	9/30/94
	• Post radiological buffer areas in HLW facilities	9/30/94
32-AA	H-Tank Farm	
	• Issue WSRC request for DOE approval for 1H Evap restart	12/13/93c
	• DOE approval of 1H Evaporator startup	12/20/93c

## Appendix H - DOE Milestones

<u>ADS</u>	<u>Title</u>	<u>Due</u>
	<ul style="list-style-type: none"> <li>• Issue WSRC request for DOE approval for 2H Evap restart</li> <li>• DOE approval of 2H Evaporator startup</li> <li>• Complete 2H Evaporator outage including feed pump replacement</li> <li>• Recover 600,000 gallons of tank space based on evaporation, CRC operation, generator reduction, etc.</li> </ul>	<p>4/23/94c 4/30/94c 7/25/94 9/30/94</p>
33-AA	F-Tank Farm	
	<ul style="list-style-type: none"> <li>• Issue WSRC request for DOE approval for 2F Evaporator restart</li> <li>• DOE approval of 2F Evaporator startup</li> <li>• Recover 350,000 gallons of tank space based on evaporation, generator reduction, etc.</li> </ul>	<p>3/24/94c 3/31/94c 9/30/94</p>
34-AA	ITP/ESP	
	<ul style="list-style-type: none"> <li>• Start modification outage</li> <li>• Transmit Startup Plan to DOE-SR</li> <li>• Submit rebaselined schedule/cost Change Control proposal</li> <li>• Complete ITP training</li> <li>• Complete modification outage</li> <li>• Start Tank 42 Process Verification Test</li> <li>• Upgrade existing Phase I Order Compliance Packages to meet 8B requirements</li> <li>• Issue WSRC approved OSR's</li> <li>• Issue WSRC approved SAR addendum</li> <li>• Start integrated solids testing</li> <li>• Conduct ITP ORR Emergency Preparedness exercise</li> <li>• Start operator quiet time</li> <li>• Complete benzene/integrated solids testing</li> <li>• Issue WSRC approved geotechnical basis &amp; JCO</li> <li>• Issue seismic evaluation of tanks</li> </ul>	<p>12/14/93c 12/31/93c 12/31/93c 2/28/94c 4/1/94c 4/19/94c 6/1/94 6/30/94 6/30/94 7/21/94 7/21/94 8/14/94 7/29/94 7/31/94 7/31/94</p>

## **Appendix H - DOE Milestones**

<b><u>ADS</u></b>	<b><u>Title</u></b>	<b><u>Due</u></b>
	<ul style="list-style-type: none"> <li>• Upgrade existing Phase II Order Compliance information with RSA packages and complete Phase I &amp; II assessments</li> </ul>	8/1/94
	<ul style="list-style-type: none"> <li>• Issue Engineering evaluation of ESP Process Verification Test results</li> </ul>	8/26/94
	<ul style="list-style-type: none"> <li>• Start continual Phase II Order Compliance self-assessments</li> </ul>	9/1/94
	<ul style="list-style-type: none"> <li>• ITP ready for DOE ORR</li> </ul>	9/26/94
38-LI	HLW New Facility Planning	
	<ul style="list-style-type: none"> <li>• Provide summary report on reduction options for DWPF recycle</li> </ul>	12/31/93c
	<ul style="list-style-type: none"> <li>• Provide summary report on reduction options for the ESP washwater</li> </ul>	1/31/94c
	<ul style="list-style-type: none"> <li>• Complete Tank Farm Services Upgrade CDR and WSRC approved Project Plan</li> </ul>	1/31/94c
39-LI	New Waste Transfer Facility	
	<ul style="list-style-type: none"> <li>• Issue WSRC approved rebaselined schedule for NWTF</li> </ul>	5/1/94c
	<ul style="list-style-type: none"> <li>• Full hot operations</li> </ul>	11/29/95
310-LI	Replacement HLW Evaporator	
	<ul style="list-style-type: none"> <li>• Complete evaporator building structural concrete</li> </ul>	12/31/93c
	<ul style="list-style-type: none"> <li>• Convert the RHLWE construction site to a non-RCA</li> </ul>	3/31/94c
	<ul style="list-style-type: none"> <li>• Complete main enclosure building structural steel</li> </ul>	3/31/94c
	<ul style="list-style-type: none"> <li>• Complete Title II Design Activities</li> </ul>	4/30/94c
	<ul style="list-style-type: none"> <li>• Submit a WSRC approved resource loaded schedule that includes detailed construction activities and all known interfaces with other projects</li> </ul>	6/15/94
	<ul style="list-style-type: none"> <li>• Start radioactive operations</li> </ul>	11/17/97
311-LI	Diversion Box & Pump Pit Containment	

## Appendix H - DOE Milestones

<u>ADS</u>	<u>Title</u>	<u>Due</u>
	<ul style="list-style-type: none"> <li>• Complete HPP-5&amp;6 restoration</li> <li>• Begin Pre-Operational Testing</li> <li>• Construction Complete</li> <li>• Project Completion</li> </ul>	<p>2/26/94c 3/1/95 3/30/95 6/30/95</p>
314-LI	HLW Removal from Filled Waste Tanks	
	<ul style="list-style-type: none"> <li>• Submit waste removal schedule required by the FFA</li> <li>• Transmit to DOE the Tank 29 resource loaded startup schedule</li> <li>• Transmit WSRC recommendation for alternate startup approach</li> <li>• Begin Tank 29 DCP conversion 1 month after approval of BCP-023</li> <li>• Begin TEC/OPC iteration process</li> <li>• Provide initial cost and schedule rebaseline</li> <li>• Begin S-3025 Title I design within 1 month of KD#1</li> <li>• Provide a validation package</li> <li>• Provide BCP to support rebaseline</li> <li>• Provide draft ESAAB Package</li> <li>• Complete D&amp;R activities on Tank 29 risers</li> </ul>	<p>11/12/93c 12/1/93c 1/31/94c 2/7/94c 3/25/94c 4/18/94c 4/28/94c 5/2/94c 5/16/94c 5/23/94c 7/31/94</p>
45-LI	Consolidated Incineration Facility	
	<ul style="list-style-type: none"> <li>• Complete construction</li> <li>• Physical trial burn</li> <li>• Commence operation of the CIF (KD#4)</li> </ul>	<p>3/29/95 10/26/95 2/2/96</p>

Notes:      c = complete  
                  n = need date, no current supporting schedule  
                  tbd = to be determined



## Appendix I - Summary of Waste Receipts

Year	F-LHW	F-HHW	H-LHW	H-HHW	RBOF	299-H	Trailers	ETF
1954	35,312	35,710	0	0	*	0	*	0
1955	790,681	984,200	244,918	650,400	*	0	*	0
1956	411,019	487,352	430,200	839,610	*	0	*	0
1957	72,450	85,730	415,471	497,270	*	0	*	0
1958	0	0	231,900	298,000	*	0	*	0
1959	501,939	485,102	47,238	941,963	*	0	*	0
1960	1,279,014	808,004	2,923	402,173	*	0	*	0
1961	993,765	3,217,965	9,947	475,422	*	0	*	0
1962	1,432,980	615,407	6,576	733,456	*	0	*	0
1963	1,227,702	688,965	199,462	540,521	*	0	*	0
1964	1,391,284	803,040	199,532	440,734	*	0	*	0
1965	485,954	727,401	438,320	942,297	*	0	*	0
1966	776,029	258,063	550,880	1,243,328	*	0	*	0
1967	747,113	274,016	551,282	897,197	*	0	*	0
1968	688,240	231,262	727,481	721,376	*	0	*	0
1969	930,389	260,835	752,401	864,951	*	0	*	0
1970	862,795	192,938	769,549	814,794	*	0	*	0
1971	671,327	234,343	708,166	994,926	*	0	*	0
1972	929,256	214,344	841,294	813,327	*	0	*	0
1973	1,089,842	322,290	921,378	893,976	*	0	*	0
1974	814,768	182,416	788,090	623,887	*	0	*	0
1975	527,736	72,477	350,381	542,966	*	0	*	0
1976	906,700	127,000	549,000	444,000	1,264,000	0	63,000	0
1977	756,500	69,000	455,000	486,000	647,000	0	28,500	0
1978	804,000	129,000	496,000	419,000	624,000	0	29,000	0
1979	798,000	187,000	575,000	511,000	716,000	0	41,000	0
1980	1,131,000	216,000	642,000	554,000	644,000	0	8,000	0
1981	1,323,000	271,000	392,000	574,000	442,000	0	5,000	0
1982	1,093,000	279,000	425,000	380,000	45,000	0	7,000	0
1983	1,684,000	297,000	508,000	427,000	853,000	0	86,000	0
1984	2,122,000	419,000	532,000	513,000	1,293,000	0	98,000	0

**Appendix I - Summary of Waste Receipts**

Year	F-LHW	F-HHW	H-LHW	H-HHW	RBOF	299-H	Trailers	ETF
1985	2,146,000	580,000	441,000	601,000	991,000	34,000	25,000	0
1986	1,381,000	353,000	397,000	503,000	783,000	79,000	44,000	0
1987	1,312,000	380,000	331,000	394,000	1,157,000	157,000	35,000	0
1988	1,345,000	304,000	169,000	174,000	847,000	176,000	5,000	0
1989	557,000	128,000	203,000	95,000	1,000,000	80,000	0	304,000
1990	169,900	39,500	62,000	8,000	131,000	13,000	0	223,000
1991	209,500	18,000	106,000	20,000	391,000	8,000	14,000	190,000
1992	88,000	2,000	58,000	0	282,000	22,000	110,000	128,000
1993	66,000	12,000	72,000	21,000	265,000	3,000	0	149,000
<b>Total</b>	<b>34,552,195</b>	<b>14,992,360</b>	<b>15,600,389</b>	<b>21,296,574</b>	<b>12,375,000</b>	<b>572,000</b>	<b>598,500</b>	<b>994,000</b>

**Notes:**

- all data obtained from HLW Engineering Monthly Data Records
- ETF receipts were ETF evaporator bottoms to Tank 50
- \* data not available at time of this Plan



**Appendix J.1 - Salt Removal Schedule**

CYCLE	START Salt Removal DATE	TYPE I & II						2 F EVAP SYSTEM							1 H / RHLW EVAP SYSTEM						2H EVAP SYSTEM			
		TANK 1	TANK 2	TANK 3	TANK 9	TANK 10	TANK 14	TANK 25	TANK 27	TANK 28	TANK 44	TANK 45	TANK 46	TANK 47	TANK 29	TANK 30	TANK 31	TANK 32	TANK 36	TANK 37	TANK 38	TANK 41	TANK 43	
	Prev. Fill							12/86						8/87	1/84		1/84		12/88		5/89			
1	ITP-12/15/94 8/94											XXXX			XXXX		Supernate				Supernate			
2	1/96							Supernate	Supernate			XXXX		150	XXXX		800			XXXX	475			
3	11/96							100	100			XXXX		60	XXXX					75	363			
4	5/97											XXXX		500	XXXX					XXXX	RTS			
5	11/97							Supernate/Salt				XXXX		500	XXXX					XXXX	XXXX			
6	4/98							175/333				XXXX		COIL	XXXX	Supernate/Salt					XXXX			
7	9/98							0				XXXX		XXXX	XXXX	244/333					XXXX			
8	4/99	Allow time for sludge to settle						167				XXXX		XXXX		333					XXXX			
9	9/99	MCC limits area to 2 tanks operating at same time						167				XXXX		XXXX		333					XXXX			
10	3/00	Tk 7F batch 3 sludge removal - Sep '03						333				XXXX		XXXX		COIL				167	XXXX			
11	8/00	Tk 14 - batch 3 - Sep '03						XXXX				XXXX		XXXX						500	XXXX			
12	1/01	Tk 9 & 10 - batch 4 - Nov '06						XXXX					167	XXXX						333	XXXX			
13	8/01							XXXX					500	XXXX						0	XXXX			
14	1/02							XXXX		333			167	XXXX							XXXX			
15	6/02							XXXX		500			Need	XXXX						XXXX				
16	4/03							XXXX		193			Oct '01-'02	XXXX						XXXX	167			
17	9/03				250		156	XXXX		XXXX						XXXX				XXXX	250			
18	10/04				167					XXXX						XXXX				XXXX	333			
19	7/05				119					XXXX						XXXX			130	XXXX	250			
20	1/06									XXXX						XXXX			500	XXXX				
21	7/06					213				XXXX						XXXX			290	XXXX	XXXX			
22	2/07	400	50							XXXX						XXXX			53	XXXX	XXXX			
23	4/08		333							XXXX					167				XXXX		XXXX			
24	9/09		153										XXXX		347				XXXX		XXXX			
25	7/10				231								XXXX		287				XXXX		XXXX			
26	7/11				305								XXXX		50				167	XXXX	XXXX			
27	9/12	DATES AT TOP OF EACH COLUMN								167			XXXX						333	XXXX		XXXX		
28	4/13	INDICATE DATE THAT TANK								167			XXXX						333	XXXX		XXXX		
29	9/13	FILLED WITH SALT								333			XXXX		CNVRT			261	XXXX		XXXX			
30	3/14								167		333			XXXX		for		CNVRT	XXXX		XXXX			
31	11/14	XXXX INDICATES THE CURRENT							333		XXXX				167	21H			HHW	XXXX		XXXX		
32	5/15	CONCENTRATE RECEIVER							167		XXXX				333				RECPT	XXXX		XXXX		
33	10/15								167		XXXX				333				(TK 35)	XXXX		XXXX		
34	5/16	NUMBERS REPRESENT SALT							167		XXXX	167			167				CNVRT	XXXX		XXXX		
35	10/16	REMOVED IN 1000 GALLONS									XXXX	333	167		XXXX				FOR 22H			XXXX		
36	6/17										XXXX	333	167		XXXX							XXXX		
37	2/18	SHADED AREAS REPRESENT									XXXX	167	333		XXXX							XXXX		
38	8/18	TANKS THAT ARE FULL								167	XXXX		333		XXXX							XXXX		
39	3/19									333	XXXX				XXXX		167					XXXX		
40	10/19									333	XXXX				XXXX		167					XXXX		
	TOTALS	400	536	536	536	213	156	667	1001	1959	1000	1000	834	2210	851	1000	1000	1094	973	1330	2126	0		




## Appendix J.2 - Sludge Batches and Sequencing

<u>Batch</u>	<u>Tank</u>	<u>Volume (gal)</u>	<u>Avail. Volume</u>	<u>Notes</u>	
1	15	126,000	91,000	Al dissolution (actual)	
	18	376,000	341,000		
	21	182,000	182,000		
	22	30,000	30,000		
			<u>-147,000</u>		remaining heels in Tanks 42 & 51
		714,000	497,000		
2		173,000	173,000	sludge already in Tank 40	
	8	164,000	164,000		
	11	140,000	70,000		Al dissolution 2:1
	15	312,000	156,000		Al dissolution 2:1
			<u>-88,000</u>		remaining heel in Tank 40
		789,000	475,000		
3	4	127,000	127,000		
	7	206,000	206,000		
	12	215,000	108,000	Al dissolution 2:1	
	14	27,000	13,000	Al dissolution 2:1	
	47	<u>248,000</u>	<u>248,000</u>	Sludge remaining after salt removal	
	823,000	702,000			

## Appendix J.2 - Sludge Batches and Sequencing

<u>Batch</u>	<u>Tank</u>	<u>Volume (gal)</u>	<u>Avail. Volume</u>	<u>Notes</u>
4	5	34,000	34,000	
	6	25,000	25,000	
	9	4,000	4,000	Sludge remaining after salt removal
	10	4,000	4,000	Sludge remaining after salt removal
	13	251,000	188,000	Al dissolution 4:3
	26	298,000	298,000	2F Evap. shut down during sludge removal
	35	<u>52,000</u>	<u>26,000</u>	Al dissolution 2:1
		668,000	579,000	
5	1	7,000	7,000	Sludge remaining after salt removal
	2	4,000	4,000	Sludge remaining after salt removal
	3	4,000	4,000	Sludge remaining after salt removal
	32	157,000	79,000	Al diss. 2:1, RHLWE down during sludge rem.
	33	42,000	42,000	
	34	45,000	45,000	
	39	101,000	50,000	Al dissolution 2:1
	43	199,000	199,000	2H Evap. shut down during sludge removal
		<u>88,000</u>	Tank 51 heel removed at end of batch feed	
		559,000	518,000	
6	17	2,000	2,000	residual heel from 1985-6 sludge rem. campaign
	18	42,000	42,000	residual heel from 1985-6 sludge rem. campaign
	19	20,000	20,000	residual heel from 1985-6 salt rem. campaign
	21	14,000	14,000	residual heel from 1985-6 sludge rem. campaign
	22	60,000	60,000	residual heel from 1985-6 sludge rem. campaign
	23	43,000	43,000	
	24	4,000	4,000	residual heel from 1985-6 salt rem. campaign
			<u>147,000</u>	Tanks 42 & 40 heels removed at end of batch feed
		185,000	332,000	

### Appendix J. 3 - Available Tank Space



**Appendix J. 4 - Tank Farm Material Balance (Database)**


Mo/Year	Influents								Effluents					Other	Total Space	Notes
	F-LHW	F-HHW	H-LHW	H-HHW	RBOF	100-Areas	DWPF	ESP	1H Evap	2H Evap	2F Evap	RHLWE	ITP			
Apr-94															885,113	Actual tank space @ beginning of balance
May-94	20,000	500	15,000	0	30,000	0	0	0	0	104,167	41,667	0	0		965,447	
Jun-94	20,000	500	15,000	0	30,000	0	0	481,748	0	104,167	83,333	0	0		605,699	
Jul-94	20,000	500	15,000	0	30,000	0	0	0	0	104,167	83,333	0	0	481,748	1,209,447	ESP washwater to Tk 24
Aug-94	24,000	17,940	30,000	0	30,000	0	0	350,000	0	104,167	83,333	0	0		945,007	
Sep-94	24,000	19,200	30,000	0	30,000	0	0	0	0	104,167	83,333	0	0	350,000	1,379,307	ESP washwater to Tk 24
Oct-94	20,000	19,200	30,000	0	30,000	0	0	350,000	0	104,167	83,333	0	0		1,117,607	
Nov-94	20,000	1,700	15,000	0	30,000	0	0	0	0	104,167	83,333	0	0		1,238,407	
Dec-94	20,000	1,700	15,000	0	30,000	35,200	0	225,000	0	104,167	83,333	0	0		1,099,007	
Jan-95	20,000	500	15,000	0	30,000	0	0	0	0	104,167	83,333	0	0		1,221,007	
Feb-95	20,000	500	15,000	0	30,000	0	0	0	0	104,167	83,333	0	0		1,343,007	
Mar-95	24,000	500	15,000	0	30,000	0	0	0	0	104,167	83,333	0	130,000		1,591,007	Tank 38 conc sup to ITP
Apr-95	30,500	500	15,000	0	30,000	0	0	0	0	104,167	83,333	0	0		1,702,507	
May-95	27,000	500	15,000	0	30,000	0	0	0	0	0	83,333	0	0		1,713,340	
Jun-95	24,000	1,700	15,000	0	30,000	0	0	0	0	0	83,333	0	25,000		1,750,973	Tank 38 conc sup to ITP
Jul-95	24,000	6,500	15,000	0	30,000	0	0	0	0	0	83,333	0	0		1,758,806	
Aug-95	30,500	1,700	15,000	0	30,000	0	0	0	0	0	83,333	0	0		1,764,939	
Sep-95	27,000	1,700	15,000	0	30,000	0	0	0	0	0	83,333	0	50,000		1,824,572	Tank 38 conc sup to ITP
Oct-95	30,500	1,700	15,000	30,000	30,000	0	0	0	0	0	83,333	0	0		1,800,705	
Nov-95	30,500	6,500	15,000	34,000	30,000	0	0	0	0	104,167	83,333	0	250,000		2,122,205	Tank 32 - 200 kgal, Tank 38 - 50 kgal to ITP
Dec-95	30,500	1,700	15,000	20,000	30,000	35,200	0	0	0	104,167	83,333	0	0	1,200,000	3,377,305	Tk 42 as Emergency Spare
Jan-96	30,500	6,500	8,500	20,000	30,000	0	0	185,760	0	104,167	83,333	0	0		3,283,545	
Feb-96	30,500	6,500	8,500	20,000	30,000	0	0	108,000	0	104,167	83,333	0	0		3,267,545	
Mar-96	30,500	6,500	500	20,000	30,000	0	0	108,000	0	104,167	83,333	0	0		3,259,545	
Apr-96	20,000	6,500	500	20,000	30,000	0	0	108,000	0	104,167	83,333	0	50,000		3,312,045	Tank 38 conc sup to ITP
May-96	20,000	6,500	500	20,000	30,000	0	0	174,982	0	104,167	83,333	0	50,000		3,297,563	Tank 38 conc sup to ITP
Jun-96	37,500	6,500	500	20,000	30,000	0	0	174,982	0	104,167	83,333	0	50,000		3,265,581	Tank 38 conc sup to ITP
Jul-96	37,500	500	500	18,876	30,000	0	0	174,982	0	104,167	83,333	0	375,000		3,565,723	Tank 29 - 75 kgal, Tank 32 - 300 kgal
Aug-96	37,500	500	500	21,780	30,000	0	0	174,982	0	104,167	83,333	0	400,000		3,887,961	Tank 29 - 50 kgal, Tank 32 - 350 kgal to ITP
Sep-96	20,000	7,500	500	21,780	30,000	0	0	174,982	0	104,167	21,000	0	0		3,758,366	
Oct-96	20,000	7,500	20,460	21,780	30,000	0	0	174,982	0	104,167	21,000	0	0		3,808,811	
Nov-96	20,000	7,500	21,300	21,780	30,000	0	0	174,982	0	104,167	21,000	0	25,000		3,483,416	Tank 29 conc sup to ITP
Dec-96	20,000	500	21,300	19,602	30,000	35,200	0	174,982	0	104,167	21,000	0	30,000		3,336,999	Tank 29 conc sup to ITP
Jan-97	20,000	500	21,300	19,723	30,000	0	0	174,982	0	104,167	21,000	0	225,000		3,420,661	Tank 29 - 175 kgal, Tank 38 - 50 kgal to ITP
Feb-97	20,000	500	21,300	21,296	30,000	0	0	181,894	0	104,167	21,000	0	0		3,270,838	
Mar-97	20,000	500	20,670	21,538	30,000	0	0	181,894	0	104,167	21,000	0	375,000		3,496,403	Tks 27&28 - 100 kgal each, Tk 29 - 175 kgal to ITP
Apr-97	20,000	500	20,705	18,634	30,000	0	0	181,894	0	104,167	21,000	0	0		3,349,837	
May-97	20,000	500	21,160	19,360	30,000	0	0	181,894	0	104,167	21,000	0	50,000		3,252,090	Tank 38 conc sup to ITP, Tank 41 empty
Jun-97	20,000	500	21,230	6,413	30,000	0	0	181,894	0	104,167	21,000	0	0		3,117,220	
Jul-97	20,000	500	20,390	7,139	30,000	0	0	181,894	0	104,167	21,000	0	0		2,982,484	
Aug-97	20,000	500	20,600	20,207	30,000	0	0	181,894	0	104,167	21,000	0	0		2,834,430	
Sep-97	20,000	500	16,855	20,207	30,000	0	0	181,894	0	104,167	21,000	0	1,300,000		3,990,141	Tk 41 return to salt service
Oct-97	20,000	500	17,065	20,086	30,000	0	0	181,894	0	104,167	21,000	0	0		3,845,783	
Nov-97	20,000	500	20,845	20,086	30,000	0	0	181,894	0	104,167	21,000	0	0		3,697,605	
Dec-97	20,000	500	20,845	8,954	30,000	35,200	0	181,894	0	104,167	21,000	62,500	0		3,587,879	
Jan-98	20,000	500	20,810	28,556	30,000	0	0	181,894	0	104,167	21,000	62,500	0		3,493,786	
Feb-98	20,000	500	20,810	26,741	30,000	0	0	188,806	0	104,167	21,000	62,500	0		3,394,596	
Mar-98	20,000	500	17,590	26,741	30,000	0	0	188,806	0	104,167	21,000	62,500	0		3,298,626	
Apr-98	20,000	500	23,260	26,741	30,000	0	0	188,806	0	104,167	21,000	62,500	0		3,196,986	
May-98	20,000	500	22,735	20,207	30,000	0	0	188,806	0	104,167	21,000	62,500	0		3,102,405	
Jun-98	20,000	500	22,735	20,570	30,000	0	0	188,806	0	104,167	21,000	270,000	0		3,214,961	
Jul-98	20,000	500	22,735	20,570	30,000	0	0	188,806	0	104,167	21,000	270,000	0		3,327,517	
Aug-98	20,000	500	20,845	20,570	30,000	0	0	188,806	0	104,167	21,000	270,000	0		3,441,963	
Sep-98	20,000	500	20,950	20,570	30,000	0	0	188,806	0	104,167	21,000	270,000	0		3,556,304	
Oct-98	20,000	500	20,950	7,502	30,000	0	0	188,806	0	104,167	21,000	270,000	0		3,683,713	
Nov-98	20,000	500	20,950	4,356	30,000	0	0	188,806	0	104,167	21,000	270,000	0		3,814,268	
Dec-98	20,000	500	20,950	2,178	30,000	35,200	0	188,806	0	104,167	21,000	270,000	0		3,911,801	
Jan-99	20,000	500	17,170	2,178	30,000	0	0	188,806	0	104,167	21,000	270,000	0		4,048,314	
Feb-99	20,000	500	16,260	2,178	30,000	0	0	195,718	0	104,167	21,000	270,000	0		4,178,825	
Mar-99	20,000	500	15,630	2,178	30,000	0	0	195,718	0	104,167	21,000	270,000	0		4,309,966	
Apr-99	20,000	500	15,630	0	30,000	0	0	195,718	0	104,167	21,000	270,000	0		4,443,285	
May-99	20,000	500	15,630	0	30,000	0	0	195,718	0	104,167	21,000	270,000	0		4,576,604	
Jun-99	20,000	500	15,630	2,800	30,000	0	0	195,718	0	104,167	0	270,000	0	-1,200,000	3,486,123	2F assumed to fail, Tk 42 returned to ESP service
Jul-99	20,000	500	15,000	0	30,000	0	0	195,718	0	104,167	0	270,000	0		3,599,072	

Aug-99	20,000	500	15,000	0	30,000	0	195,718	936,000	0	104,167	0	270,000	0	2,776,021
Sep-99	20,000	500	25,400	0	30,000	0	195,718	110,442	0	104,167	0	270,000	0	2,768,128
Oct-99	20,000	500	15,000	0	30,000	0	195,718	0	0	104,167	0	270,000	0	2,881,077
Nov-99	20,000	500	15,000	0	30,000	0	195,718	0	0	104,167	0	270,000	0	2,994,026
Dec-99	20,000	500	15,000	0	30,000	35,200	195,718	0	0	104,167	21,000	270,000	0	3,092,775

**Notes:**

- F-LHW: F-Canyon down 5/94 - 7/94, operates 8/94 - 9/94, down 10/94 - 3/95, restarts 4/95, uptime flows per ASD-NMP-93-009
- F-HHW: F-Canyon down 5/94 - 7/94, operates 8/94 - 9/94, down 10/94 - 3/95, restarts 4/95, uptime flows per ASD-NMP-93-009
- H-LHW: H-Canyon down 5/94 - 9/95, restarts 10/95, uptime flows per ASD-NMP-93-009
- H-HHW: H-Canyon down 5/94 - 9/95, restarts 10/95, uptime flows per ASD-NMP-93-009
- RBOF planning basis is 100,000 gal/mo to the Tank Farm of which 70,000 gal/mo is not generated, or is processed by the Tank 32 CRC or the GP Evaporator.
- Reactor Basin sludge transported to the Tank Farm assumed to be the historical average of 35,200 gal/yr
- DWPF recycle is a function of the planned attainment and age of DWPF for the 6 batches of sludge
- ESP washwater is planned to be about 4,400,000 gal/batch including water washing the old-style tanks when waste removal is complete.
- 1H Evaporator is assumed to remain down indefinitely
- 2H Evaporator is assumed to fail or be replaced starting 5/95 and require a 6 month outage. Space gain is a factored historical average.
- 2F Evaporator is assumed to fail 6/99 and require a 6 month outage. Space gain is a factored historical average.
- RHLWE is planned to start up 11/97 and operate at ascending capacity.
- ITP is planned to start up 12/94, operate at low attainment through 3/96, and on the normal 157 day cycle thereafter.
- The "Other" column shows transfers of dilute waste out of Type III tanks for use as waste removal water and the changing use of Tank 42 as emergency spare.
- The "Available Space" column shows the useable tank space in Type III tanks, i.e., this does not count the 1,300,000 gallons of emergency spare space required in each Tank Farm nor the ITP/ESP tanks.

## Appendix J.5 - Tank 49 Precipitate Inventory







**Appendix K - High Level Waste Management Manpower**

<u>ADS #</u>	<u>Title</u>	<u>FY94</u>	<u>FY95</u>	<u>FY96</u>	<u>FY97</u>	<u>FY98</u>	<u>FY99</u>	<u>FY00</u>
21-AA	DWPF Program Management	37	46	44	43	43	43	43
22-AA	Vitrification	921	961	948	884	859	835	834
23-AA	Saltstone Z-Area	47	59	60	81	81	81	81
24-GP	General Plant Projects	0	0	0	0	0	0	0
25-LI	New Facility Planning	0	0	0	0	0	0	0
26-LI	Defense Waste Processing Facility	0	0	0	0	0	0	0
	<b>Total Defense Waste</b>	<b>1,005</b>	<b>1,066</b>	<b>1,052</b>	<b>1,008</b>	<b>983</b>	<b>959</b>	<b>958</b>
31-AA	HLW Program Management	126	172	171	171	169	164	161
32-AA	H-Tank Farm	344	338	354	387	413	433	442
33-AA	F-Tank Farm	258	241	246	265	270	276	278
34-AA	ITP/ESP	312	322	309	298	311	311	307
35-AA	Effluent Treatment Facility	122	118	116	115	115	115	118
37-GP	HLW General Plant Projects	0	0	0	0	0	0	0
38-LI	HLW New Facility Planning	3	1	2	3	7	9	13
39-LI	New Waste Transfer Facility	51	48	9	0	0	0	0
310-LI	RHLWE	20	62	87	92	35	0	0
311-LI	DB & Pump Pit Containment	1	0	0	0	0	0	0
312-LI	Hazardous LLW Processing Tanks	0	0	0	0	0	0	0
313-LI	Inter-Area Line Upgrade	0	0	0	0	0	0	0
314-LI	Waste Removal	73	68	79	79	83	96	87
315-LI	Tank Farm Services Upgrade	0	0	3	5	6	0	0
	<b>Total High Level Waste</b>	<b>1,310</b>	<b>1,370</b>	<b>1,373</b>	<b>1,410</b>	<b>1,403</b>	<b>1,404</b>	<b>1,406</b>
	<b>Total HLW Management Division</b>	<b>2,315</b>	<b>2,436</b>	<b>2,425</b>	<b>2,418</b>	<b>2,386</b>	<b>2,363</b>	<b>2,364</b>
	Subcontractors	200	80	50	40	14	0	0
	<b>Total FTE's</b>	<b>2515</b>	<b>2516</b>	<b>2475</b>	<b>2458</b>	<b>2400</b>	<b>2363</b>	<b>2364</b>



## **Appendix L - HLW Priorities**

1. Essential Base Program
  - 1a. health & safety of workers & public
  - 1b. stewardship of current waste inventories
  - 1c. improvement programs critical to 1a and 1b
  - 1d. maintenance of facilities to ensure 1a and 1b
  
2. "In Progress" projects/programs to handle waste safely
  - 2a. Evaporator operations
  - 2b. In-Tank Precipitation (ITP startup/Tank 41 salt removal)
  - 2c. Saltstone operation and vault capping
  - 2d. L-ETF Operation
  - 2e. M-Area Waste Disposal (Sludge Stabilization)
  
3. High Level Waste System to support DWPF startup and continued operation at low attainment
  - 3a. DWPF Vitrification and Late Wash startup
  - 3b. ESP batch#1 processing
  - 3c. Waste Removal as required to maintain evaporator operation
  - 3d. New Waste Transfer Facility startup
  - 3e. Replacement High Level Waste Evaporator
  - 3f. Waste Removal as required to feed DWPF
  
4. Increased System attainment, improvement programs and new projects



**Appendix M - Funding (\$ x 1,000)**

ADS #	Title	AOP	OMB	FYP				
		FY94	FY95	FY96	FY97	FY98	FY99	FY00
21-AA	DWPF Program Management	18,244	31,193	30,508	31,934	32,759	34,676	36,010
22-AA	Vitrification	148,987	160,513	158,176	152,306	158,285	158,677	166,652
23-AA	Saltstone Z-Area	11,352	13,217	19,307	26,206	22,934	29,600	22,022
24-GP	General Plant Projects	0	1,000	1,500	2,356	3,214	3,326	3,443
25-LI	DWPF New Facility Planning	0	0	0	43	2,544	2,613	4,364
26-LI	DWPF (Line Item)	63,509	45,057	0	0	0	0	0
31-AA	HLW Program Management	33,645	54,722	55,141	58,498	59,492	61,688	64,507
32-AA	H-Tank Farm	63,708	64,799	66,854	68,495	73,169	78,021	79,956
33-AA	F-Tank Farm	39,018	41,639	42,431	44,829	46,273	48,840	49,630
34-AA	ITP/ESP	82,512	64,155	61,363	64,508	63,717	65,761	65,762
35-AA	Effluent Treatment Facility	18,107	24,221	22,984	23,039	22,630	23,041	23,245
37-GP	HLW General Plant Projects	0	1,000	3,000	3,130	3,279	3,480	2,080
38-LI	HLW New Facility Planning	2,623	1,258	1,643	3,179	7,180	11,406	11,558
39-LI	New Waste Transfer Facility	3,388	5,877	932	0	0	0	0
310-LI	RHLWE	14,302	25,860	21,392	17,656	4,010	0	0
311-LI	DB & Pump Pit Containment	2,159	136	0	0	0	0	0
314-LI	Waste Removal	30,904	36,122	43,191	47,072	63,356	62,239	66,069
315-LI	Tank Farm Services Upgrade	0	57	4,565	10,200	7,805	473	0
14-AA	Defense Programs (Rx Materials)	1,354	3,497	11,508	1,936	121	0	0
36-AA	L-Effluent Treatment Facility	<u>8,793</u>	<u>7,105</u>	<u>7,194</u>	<u>6,988</u>	<u>2,581</u>	<u>796</u>	<u>822</u>
<b>Total High Level Waste</b>		<b>542,605</b>	<b>581,428</b>	<b>551,689</b>	<b>562,375</b>	<b>573,349</b>	<b>584,637</b>	<b>596,120</b>
12-AA	DOE Program Support	14,225	9,500	13,899	14,400	14,800	15,100	15,550
3030-1	DOE Program Direction	6,633	7,117	7,455	7,775	8,124	8,475	8,729
3510-2	Performance Assessment	88	1,256	1,192	641	660	680	700
3210-2	FFCAct	538	0	0	0	0	0	0
Other	Solid Waste, EIS, Hard \$	<u>63,013</u>	<u>78,957</u>	<u>74,914</u>	<u>76,291</u>	<u>77,779</u>	<u>79,314</u>	<u>80,871</u>
<b>Total EM-31</b>		<b>627,102</b>	<b>678,258</b>	<b>649,149</b>	<b>661,482</b>	<b>674,712</b>	<b>688,206</b>	<b>701,970</b>



## Appendix N - HLW Projects

<u>FY</u>	<u>Project #</u>	<u>ADS</u>	<u>Project Title</u>	<u>TEC (K)</u>	<u>Driver</u>	<u>Scope</u>
79	S-2081	314-LI Op Ex	Waste Removal and Extended Sludge Processing	\$328,000	• FFCA • Waste Removal FFA	This FY79 project provides facilities to remove high level radioactive waste from 23 underground waste tanks and a sludge processing facility. Facilities include slurry pumps and transfer jets or pumps for each tank, control room expansions, motor control centers and services to all tanks.
82	S-1780	26-LI Capital 81-T-105	Defense Waste Processing Facility	\$1,241,015	• FFCA, • Waste Removal FFA	This FY82 line item provides a process building to receive washed sludge and salt precipitate from the Tank Farms and incorporate this waste into a stable glass waste form suitable for final disposition in a future federal repository. Facilities include the main processing building, a sand filter building, control rooms, an effluent treatment area, an interim glass waste storage building and administrative offices.
84	S-3781	34-AA Op Ex	In-Tank Precipitation	\$92,110	• FFCA • Waste Removal FFA	This FY84 project provides a process to pretreat salt waste for disposition as either saltstone or glass. Facilities include a filter building, a cold chemical area, a control room, slurry and transfer pumps, and support services.



## Appendix N - HLW Projects

<u>EY</u>	<u>Project #</u>	<u>ADS</u>	<u>Project Title</u>	<u>TEC (K)</u>	<u>Driver</u>	<u>Scope</u>
85	S-3122	39-LI Capital 85-D-159	New Waste Transfer Facility	\$46,946	• FFCA • Waste Removal FFA	This FY85 project replaces an existing obsolete diversion box/pump pit waste transfer facility with one of current design. The facility consists of four pump pits with tanks and pumps, one large diversion box, and an enclosure building with remotely operated bridge crane and control room.
87	S-2821	311-LI Capital 87-D-181	Diversion Box and Pump Pit Containment	\$24,100	• FFCA • Rad exposure reduction	This FY87 project provides an enclosure building over H-Area Diversion Box no. 7 (HDB-7). Facilities include a remotely operated bridge crane, a ventilation system, and a mobile control room.
87	S-2787	45-LI Capital 83-D-148	Consolidated Incineration Facility	\$87,295	• FFCA • Waste Removal FFA	This FY87 project provides a facility to incinerate hazardous, low-level radioactive, and mixed waste and particularly the DWPF benzene. Facilities include a large rotary kiln incinerator, offgas treatment, feed storage and ash handling systems and a control room.
87	S-3291	314-LI Op Ex	Type III Tanks Salt Removal, Phase I	\$31,006	• FFCA • Waste Removal FFA	This FY87 project provides facilities to remove waste from three tanks (25, 28, and 29), support services and process control equipment, and an expansion to control room building 241-18F to support the waste removal operation.

## Appendix N - HLW Projects

<u>EY</u>	<u>Project #</u>	<u>ADS</u>	<u>Project Title</u>	<u>TEC (K)</u>	<u>Driver</u>	<u>Scope</u>
88	S-1588	34-AA Op Ex	ITP Safety and Environmental Enhancements	\$36,830	• FFCA • Waste Removal FFA	This FY88 project provides a fire water suppression system, a liquid nitrogen storage and unloading system, two benzene strippers, a laboratory, and other miscellaneous equipment in support of the ITP project.
89	S-2860	314-LI Op Ex	Type III Tanks Salt Removal, Phase II	\$121,000	• FFCA • Waste Removal FFA	This FY89 project provides facilities to remove waste from two tanks (31 & 47) and a new control room (241-2H) that will support waste removal from 17 other waste tanks as well as the RHLWE.
89	S-4062	310-LI Capital 89-D-174	Replacement High Level Waste Evaporator	\$118,200	• Improve HLW System attainment	This FY89 project provides a cost-effective waste evaporator to replace the aging 1H Evaporator and to support the increased waste load from the DWPF. Facilities include a process cell, a large evaporator with all supporting tanks, pumps and piping, and an enclosure building with remotely controlled crane.
90	S-3066	32-AA	Alternate Evaporator	\$1,000	• FFCA • Waste Removal FFA	This FY90 projects provides an uninstalled spare evaporator vessel that can be used in the 1H, 2H or 2F cell.
93	S-4391	22-AA Op Ex	Late Wash Filter Demonstration Unit	\$1,730	• FFCA • Waste Removal FFA	This FY93 project provides a temporary facility to demonstrate and optimize the Late Wash filtration process.
93	S-5575	38-LI Op Ex	Ion Exchange Skid	\$865	• Improve HLW System attainment	This FY93 project provides a facility to demonstrate the IX process using SRS, Hanford and Oak Ridge simulated waste.

## Appendix N - HLW Projects

<u>EY</u>	<u>Project #</u>	<u>ADS</u>	<u>Project Title</u>	<u>TEC (K)</u>	<u>Driver</u>	<u>Scope</u>
93	S-3025	314-LI Capital (part of 93-D-187)	Waste Removal Facilities, Phase III	\$72,100	<ul style="list-style-type: none"> <li>• FFCA</li> <li>• Waste Removal FFA</li> </ul>	This FY93 project provides facilities to remove waste from six tanks (26, 30, 35-38). Facilities include slurry pumps, transfer jets/pumps, support services and process control equipment.
94	S-5556	22-AA Op Ex	IDMS Ammonia Scrubber	\$500	<ul style="list-style-type: none"> <li>• FFCA</li> <li>• Waste Removal FFA</li> </ul>	This FY94 project provides modifications to the IDMS demonstration facility to make it compatible with recent DWPF equipment modifications.
96	S-3898	23-AA Op Ex	Saltstone Vault#2	\$17,525	<ul style="list-style-type: none"> <li>• FFCA</li> <li>• Waste Removal FFA</li> </ul>	This project will provide a reinforced concrete 12 cell storage vault for saltstone grout in support of the ongoing ITP operation. Vault#2 need date 2/98.
96	S-4558	315-LI Capital 96-SR-161	Tank Farm Services Upgrade	\$21,070	<ul style="list-style-type: none"> <li>• Improve HLW System attainment</li> <li>• Maintain Tank Farm infrastructure</li> </ul>	This project provides services to replace aging facilities including a) F-Area electrical, b) F and H-Area Tank Farm 25, 150 and 325 psi steam, domestic and cooling water, and breathing and instrument air lines, c) steam and waste transfer equipment for Tanks 35-37, and d) increased cooling to support ITP/ESP.
97	W-3014	38-LI Capital	Sampling/Monitoring System Upgrade	\$10,000	<ul style="list-style-type: none"> <li>• Correct EPA identified deficiencies</li> </ul>	This project provides air sampling equipment for waste tanks and process cells as needed in the Tank Farm.

## Appendix N - HLW Projects

<u>FY</u>	<u>Project #</u>	<u>ADS</u>	<u>Project Title</u>	<u>TEC (K)</u>	<u>Driver</u>	<u>Scope</u>
98	tbd	23-AA Op Ex	Saltstone Vault#3	\$20,800	<ul style="list-style-type: none"> <li>• FFCA</li> <li>• Waste Removal FFA</li> </ul>	This project will provide a reinforced concrete 12 cell storage vault for saltstone grout in support of the ongoing ITP operation. Vault#3 need date 12/99.
98	S-4878	38-LI Capital	ITP Benzene Abatement	\$14,000	<ul style="list-style-type: none"> <li>• Clean Air Act of 1990</li> </ul>	The CAA of 1990 mandated that states promulgate laws within 10 years to reduce benzene emissions by 95%. This law, when passed, will apply to ITP which must then comply within 3 years. This proposed project provides a catalytic incinerator at 3 point sources within ITP. Not funded in FY96 FYP Target Case.
98	S-2093	25-LI Capital	DWPF Salt Cell Benzene Abatement	\$15,000	<ul style="list-style-type: none"> <li>• Clean Air Act of 1990</li> </ul>	The CAA of 1990 mandated that states promulgate laws within 10 years to reduce benzene emissions by 95%. This law, when passed, will apply to DWPF which must then comply within 3 years. This proposed project provides a catalytic incinerator at 1 point source within DWPF. Not funded in FY96 FYP Target Case.
98	tbd	25-LI Capital	Recycle Stream Volume Reduction	tbd	<ul style="list-style-type: none"> <li>• Improve HLW System attainment</li> </ul>	This proposed project will provide facilities and equipment to reduce the volume of the DWPF recycle stream. Not funded in FY96 FYP Target Case.
98	S-4881	38-LI Capital	Tank Farm Storm Water System Upgrade	\$12,000	<ul style="list-style-type: none"> <li>• Maintain Tank Farm safety envelope</li> </ul>	This proposed project will relieve potential flooding in the Tanks 9-12 area of the H-Area Tank Farm.

## Appendix N - HLW Projects

<u>EY</u>	<u>Project #</u>	<u>ADS</u>	<u>Project Title</u>	<u>TEC (K)</u>	<u>Driver</u>	<u>Scope</u>
98	S-2048	25-LI 98-WM-1	Failed Equipment Storage Vaults#3-6	\$4,700	<ul style="list-style-type: none"> <li>• FFCA</li> <li>• Waste Removal FFA</li> </ul>	This proposed project provides four additional storage vaults to store failed melters or other equipment that contains high level contamination.
00	W-3008	38-LI Capital 98-SR-387	Support Services for Tank Farms	\$30,000	<ul style="list-style-type: none"> <li>• improve HLW System attainment</li> </ul>	This proposed project replaces aging service piping in the F and H-Area Tank Farms not covered by project S-4558 including, 25, 150 and 325 psi steam, domestic and cooling water, and breathing and instrument air lines.
00	tbd	25-LI Capital 99-SR-184	703-S Administration Building	\$7,000	<ul style="list-style-type: none"> <li>• QA requirements</li> </ul>	This proposed project provides an office building to replace numerous temporary facilities for 300 people and will enable DWPF Records Management to meet QA requirements.
00	tbd	23-AA Op Ex	Saltstone Vault#5	\$20,800	<ul style="list-style-type: none"> <li>• FFCA</li> <li>• Waste Removal FFA</li> </ul>	This proposed project will provide a reinforced concrete 12 cell storage vault for saltstone grout in support of the ongoing ITP operation. Vault#5 need date 12/01.

## **Appendix O - Acronyms**

ABC	Activity Based Cost	FDB	F-Area Diversion Box
ADS	Activity Data Sheet	FDC	Functional Design Criteria
AOP	Annual Operating Plan	FEIS	Final Environmental Impact Statement
APP	Auxiliary Pump Pit	FESV	Failed Equipment Storage Vault
CAA	Clean Air Act	FFA	Federal Facility Agreement
CAB	Citizen's Advisory Board	FFCA	Federal Facility Compliance Agreement
CCR	Cold Chemical Runs	FPR	Functional Performance Requirements
CDR	Conceptual Design Report	FRR	Foreign Research Reactors
CIF	Consolidated Incinerator Facility	FTE	Full Time Equivalent
Ci/gal	Curies per gallon	FY	Fiscal Year
ConOps	Conduct of Operations	FYP	Five Year Plan
CRC	Cesium Removal Column	ITP	In-Tank Precipitation
CTS	Concentrate Transfer System	GP	General Purpose
DB&PP	Diversion Box & Pump Pit	GPM	Gallons per minute
D&D	Decontaminate & Decommission	GWSB	Glass Waste Storage Building
DCS	Distributed Control System	H & V	Heating & Ventilation
DOE	Department of Energy	HDA	Hydrogen Deflagration Analysis
DP	Defense Programs	HDB	H-Area Diversion Box
DW	Defense Waste	HHW	High Heat Waste
DWPF	Defense Waste Processing Facility	HLW	High Level Waste
EA	Environmental Assessment	HLWM	High Level Waste Management
EIS	Environmental Impact Statement	HQ	Headquarters - usually as a suffix to DOE
EM	Environmental Management	IAL	Inter-Area Line
EPA	Environmental Protection Agency	IFM	Integrated Flowsheet Model
ERDA	Energy Research and Development Administration	IG	Inspector General
ERWM	Environmental Restoration/Waste Management	INMDP	Integrated Nuclear Material Disposition Plan
ESAAB	Energy Systems Advisory Acquisition Board	INPO	Institute of Nuclear Power Operations
ESP	Extended Sludge Processing	ITP	In-Tank Precipitation
ETF	Effluent Treatment Facility	IX	Ion Exchange

## Appendix O - Acronyms

JCO	Justification for Continued Operation	RW	Radioactive Waste, as in DOE Office of RW
LCO	Limiting Condition of Operation	RWPC	Rolling Weather Protection Cover
LDR	Land Disposal Restriction	SAD	Safety Assessment Document
LHW	Low Heat Waste	SAR	Safety Analysis Report
LI	Line Item	SCDHEC	South Carolina Department of Health and Environmental Control
LPPP	Low Point Pump Pit	SEIS	Supplemental Environmental Impact Statement
LW	Late Wash	SR	Savannah River - usually as a suffix to DOE
N/A	Not Applicable	S/RID	Standards/Requirements Identification Document
NEPA	National Environmental Policy Act	SRS	Savannah River Site
NESHAP	National Emissions Standards for Hazardous Air Pollutants	SRTC	Savannah River Technology Center
NFP	New Facility Planning	ST	Sodium Titanate
NPDES	National Pollution Discharge Elimination System	STP	Site Treatment Plan
NWTF	New Waste Transfer Facility	STPB	Sodium Tetrphenylborate
OMB	Office of Management and Budget	SW	Solid Waste
OPC	Other Project Costs	TBD	To Be Determined
ORR	Operational Readiness Review	TEC	Total Estimated Cost
OSR	Operational Safety Requirement	TOST	Technical Oversight Steering Team
OTD	Office of Technology Development	TPC	Total Project Cost
PID	Process Interface Document	TSD	Treatment, Storage and Disposal
PMP	Project Management Plan	USQD	Unresolved Safety Question Determination
PRA	Probabilistic Risk Assessment	WM	Waste Management
PVT	Process verification Test	WRP	Waste Removal Program
QA	Quality Assurance	WSRC	Westinghouse Savannah River Company
RBOF	Receiving Basin for Offsite Fuels	WW	Wastewater
RCRA	Resource Conservation and Recovery Act		
RHLWE	Replacement High Level Waste Evaporator		
ROD	Record of Decision		
RSA	Readiness Self-Assessment		

## **Appendix P - Research and Development Plan**

This is a new section in this Plan at the request of DOE-SR. The following outlines a conceptual approach for characterizing and quantifying the HLW System R&D activities provided by the Savannah River Technology Center (SRTC). This Research and Development (R&D) Plan will continue to be developed to eventually become an integral part of the HLW System planning process as well as the supporting budget and manpower planning process.

The HLW System can be functionally described as shown in Figure P.1. At the highest level (Level 1), the function is to "Manage High Level Waste". Level 2 consists of five sub-functions based on the process used to manage HLW. Level 3 further sub-divides the Level 2 functions. SRTC support activities will be sorted, defined and managed as further described below.

SRTC supports each HLW System process. Activities range from routine support to long term R&D programs. SRTC provides routine support for only those functions that cannot be performed by the line organizations such as corrosion analysis, non-routine waste analysis, complex chemistry troubleshooting, etc.


SRTC support can be defined as fitting into one of three categories:

- 1) Reference - technology development or technical support required to ensure success of the reference, or baseline, approach,
- 2) Enhancement - technology that fits within the reference approach that could substantially improve the reference approach or change some feature of the reference approach, and
- 3) Alternative - technologies that support significantly different approaches that would replace the reference system or significant portions of the reference system

All SRTC support can therefore be shown in a matrix format as shown in Figure P.2. This figure is by no means complete. A sufficient number of cells have entries in them to illustrate the concept. Note that not all cells in the matrix will be filled. Some processes do not have an active enhancement or alternative R&D program while others may have several. Again, the R&D Plan as presented herein is highly conceptual and therefore subject to significant change as it becomes more fully developed.



**Appendix P - Research and Development Plan - Figure P.1**



## Appendix P - Research and Development Plan - Figure P.2

<u>Level</u>	<u>Function</u>	<u>Reference</u>	<u>Enhancement</u>	<u>Alternative</u>
1	Manage High Level Waste			
2	Store & Evaporate waste			
3	• Store	• Carbon steel tanks		
3	• Evaporate	• steam evaporators	• IX CRC	
3	• Remove	• Slurry pump agitation	• reduce seal leakage	• seal-less pumps
3	• D&D Tanks	• Water wash	• chemical decon	• section and remove • fill with grout • entombment • enhanced chemical decon
3				
2	Process salt			
3	• Decontaminate	• ST/STPB adsorption/precipitation with filtration	• reverse strike • high NaOH flowsheet	• RF Ion Exchange • Cobalt di-Carbollide
3	• Concentrate	• Mott cross-flow filtration	• ceramic filtration • backpulse mods	
3	• Remove Benzene (aqueous)	• nitrogen stripping	• delete 16" stripper • antifoam addition	
		• CIF incineration		• vendor treatment
3	• Remove Benzene (gaseous)	• vent to atmosphere	• reduce discharge	• catalytic incineration
2	Process Sludge			
3	• Dissolve Aluminum	• NaOH		
3	• Wash	• batch water wash	• washwater reduction	

## Appendix P - Research and Development Plan - Figure P.2

<u>Level</u>	<u>Function</u>	<u>Reference</u>	<u>Enhancement</u>	<u>Alternative</u>
2	Vitrify Waste			
3	• Reduce Nitrite in ppt	• HAN*		• Late Wash*
3	• Hydrolize TPB	• formic acid*	• nitric acid*	
3	• Vitrify feed	• joule heated melter	• stirred melter	
3	• Seal & decon canisters	• weld & frit blast		
2	Produce Saltstone			
3	• Feed preparation	• cement, flyash, slag		
3	• Grout production	• mixing		
3	• Grout pumping	• diaphragm pump		
3	• Performance Assessment	• isolation cap	• permanent roof	
		• RWPC	• permanent roof	
		• permanent cap	• permanent roof	
		• earth overburden		

\* these examples are used to show how the enhancement or alternative can readily become the reference process as well as how important it is to keep ongoing R&D programs



HLW-OVP-94-0077, HLW System  
Plan, Revision 3 (U), May 31, 1994

Distribution:

DOE-HQ

R. Erickson, DOE-HQ, EM-343 (15)  
E. Koch, DOE-HQ, FM

DOE-SR

S. D. Richardson, AMHLW, 704-S  
A. L. Watkins, AMHLW, 704-S  
C. W. Terrell, HLWPD, 704-S  
R. J. Schepens, HLWOD, 703-H  
C. E. Anderson, HLWED, 703-H  
H. B. Gnann, HLWPD, 704-S  
R. R. Viviano, WMPD, 703-46A (10)  
J. C. Truelove, HLWPD, 704-S (75)  
M. G. Schwenker, HLWED, 703-H

SRTC

L. M. Papouchado, 773-A  
E. W. Holtzscheiter, 773-A  
W. L. Tamosaitis, 773-A  
S. D. Fink, 773-A  
C. T. Randall, 704-T

HLWM Staff

A. B. Scott, Jr., 719-4A  
H. D. Harmon, 719-4A  
C. L. Peckinpaugh, 719-4A

HLWM PM

S. S. Cathey, 719-4A  
N. R. Davis, 719-4A  
M. W. Wells, 719-4A  
R. M. Kanas, 719-4A

DWPF

D. B. Amerine, 704-S  
W. H. Pettigrew, 704-S  
D. G. Thompson, 704-Z

HLWM Engg

T. J. Lex, 719-4A  
B. G. Croley, 241-120H  
W. D. Kimball, 704-S  
J. F. Ortaldo, 704-S (3)  
J. T. Carter, 704-S (5)  
J. P. Morin, 719-4A  
R. M. Satterfield, 719-4A  
D. T. Bignell, 719-4A  
W. T. Goldston, 704-S  
M. J. Montini, 704-S  
M. Miller, 704-S

N. F. Chapman, 704-24S  
T. M. Monahan, 703-H  
V. G. Dickert, 703-H  
R. A. Scaggs, 703-H  
D. C. Wood, 706-21C  
J. N. Brooke, 241-119H  
R. Salizzoni, 707-H (5)  
W. C. Clark, 241- (5)  
M. S. Peters, 241-100F  
J. E. Marra, 703-H (5)  
B. L. Lewis, 703-8C (3)  
R. Brandon, 719-4A

SWER Staff

N. C. Boyter, 730-B  
C. B. Jones, 730-B

HLWM Controller

G. Kizer, 719-4A  
P. M. Kennedy, 704-S  
M. T. Ligon, 742-9G  
D. P. Chew, 719-11A  
L. W. Wiker, 719-11A

HLWM E&PD

G. L. Hohmann, 704-71S  
R. T. Emerson, 704-24S  
R. A. Stokes, 5002-H  
G. M. Johnson, 5002-H

HLWM

G. T. Wright, 703-H  
J. W. French, 703-H  
E. R. Losure, 707-H (5)  
G. Davis, 703-F (5)  
H. M. Handfinger, 5002-H  
C. J. Baker, 5002-H  
E. R. Ennis, 241-120H  
R. W. Wilson, 707-H  
D. T. O'Rear, 742-2G  
A. S. Greer, 241-102H  
W. B. Boore, 703-8C  
M. J. Green, 703-8C  
M. J. Mahoney, 703-8C  
J. E. Herbert, 703-H

HLWM CM

L. G. Frelin, 742-9G  
M. T. Keefer, 241-153H  
K. Rashidi, 742-13G  
T. E. Pate, 742-13G  
G. L. Archer, 742-13G

EPD/AP

J. R. Roberts, 742-A