

Attachment 1.
Phase 3b Buyoff Survey

Attachment 1. Phase 3b Buyoff Survey



Cell Floor Buyoff Form

Client: Department of Energy
Project: Moab UMTRA Project
Date: 05-25-2017

In signing this document, the signatory agrees that the lift is complete and meets both the project specifications and RAIP requirements.

| Lift Area | Lift Area |
|-----------|-----------|
| Phase 3B | |

| Approver Name/Title | Signature | Sign Date |
|---|--------------------|------------|
| Craig Niemeyer/ CJ Operations/Site Mgr. | <i>[Signature]</i> | 25 MAY 17 |
| Mitch Hogan/ QA/QC Representative | <i>[Signature]</i> | 05-25-2017 |
| Cory J Vetere/ QA/QC Representative | <i>[Signature]</i> | 05-25-2017 |
| | | |
| | | |
| Comments | | |
| 574,623 ft ² . | | |
| | | |
| | | |
| | | |

Attachment 1. Phase 3b Buyoff Survey (continued)

| Cell Floor Buyoff Survey | | | | | | |
|---------------------------------|----------|---------|--------------------|------------------|--------------------|----------------------|
| Lift Area Buyoff ID: | | | Phase 3B | | Date: 5/25/2017 | |
| Point # | Northing | Easting | Surveyed Elevation | Design Elevation | Difference in feet | Difference in inches |
| 3601_stk | 6795994 | 2124702 | 4959.43 | 4959.355 | 0.1 | 0.9 |
| 3602_stk | 6796000 | 2124751 | 4959.309 | 4959.307 | 0.0 | 0.0 |
| 3603_stk | 6796006 | 2124801 | 4959.261 | 4959.258 | 0.0 | 0.0 |
| 3604_stk | 6796011 | 2124851 | 4959.214 | 4959.21 | 0.0 | 0.0 |
| 3519_stk | 6795961 | 2124856 | 4958.127 | 4958.06 | 0.1 | 0.8 |
| 3518_stk | 6795956 | 2124807 | 4958.113 | 4958.108 | 0.0 | 0.1 |
| 3517_stk | 6795950 | 2124757 | 4958.259 | 4958.157 | 0.1 | 1.2 |
| 3516_stk | 6795945 | 2124707 | 4958.29 | 4958.205 | 0.1 | 1.0 |
| 3431_stk | 6795895 | 2124713 | 4957.139 | 4957.055 | 0.1 | 1.0 |
| 3432_stk | 6795901 | 2124763 | 4957.067 | 4957.007 | 0.1 | 0.7 |
| 3433_stk | 6795906 | 2124812 | 4956.974 | 4956.958 | 0.0 | 0.2 |
| 3434_stk | 6795912 | 2124862 | 4957.003 | 4956.91 | 0.1 | 1.1 |
| 3349_stk | 6795862 | 2124868 | 4955.839 | 4955.76 | 0.1 | 0.9 |
| 3348_stk | 6795856 | 2124818 | 4955.848 | 4955.808 | 0.0 | 0.5 |
| 3347_stk | 6795851 | 2124768 | 4955.937 | 4955.857 | 0.1 | 1.0 |
| 3346_stk | 6795845 | 2124718 | 4956.057 | 4955.905 | 0.2 | 1.8 |
| 3261_stk | 6795796 | 2124724 | 4954.875 | 4954.755 | 0.1 | 1.4 |
| 3262_stk | 6795801 | 2124774 | 4954.779 | 4954.707 | 0.1 | 0.9 |
| 3263_stk | 6795807 | 2124823 | 4954.747 | 4954.658 | 0.1 | 1.1 |
| 3264_stk | 6795812 | 2124873 | 4954.638 | 4954.61 | 0.0 | 0.3 |
| 3179_stk | 6795763 | 2124879 | 4953.482 | 4953.46 | 0.0 | 0.3 |
| 3178_stk | 6795757 | 2124829 | 4953.536 | 4953.508 | 0.0 | 0.3 |
| 3177_stk | 6795752 | 2124779 | 4953.625 | 4953.557 | 0.1 | 0.8 |
| 3176_stk | 6795746 | 2124730 | 4953.701 | 4953.605 | 0.1 | 1.2 |
| 3091_stk | 6795696 | 2124735 | 4952.566 | 4952.455 | 0.1 | 1.2 |
| 3092_stk | 6795702 | 2124785 | 4952.579 | 4952.407 | 0.2 | 2.1 |
| 3093_stk | 6795707 | 2124835 | 4952.435 | 4952.358 | 0.1 | 0.9 |
| 3094_stk | 6795713 | 2124884 | 4952.4 | 4952.31 | 0.1 | 1.1 |
| 3009_stk | 6795663 | 2124890 | 4951.253 | 4951.16 | 0.1 | 1.1 |
| 3008_stk | 6795658 | 2124840 | 4951.262 | 4951.208 | 0.1 | 0.6 |
| 3007_stk | 6795652 | 2124790 | 4951.417 | 4951.257 | 0.2 | 1.9 |
| 3006_stk | 6795647 | 2124741 | 4951.46 | 4951.305 | 0.2 | 1.9 |
| 2921_stk | 6795597 | 2124746 | 4950.281 | 4950.155 | 0.1 | 1.5 |
| 2922_stk | 6795602 | 2124796 | 4950.23 | 4950.107 | 0.1 | 1.5 |
| 2923_stk | 6795608 | 2124846 | 4950.237 | 4950.058 | 0.2 | 2.1 |
| 2924_stk | 6795614 | 2124895 | 4950.056 | 4950.01 | 0.0 | 0.6 |
| 2839_stk | 6795564 | 2124901 | 4948.97 | 4948.86 | 0.1 | 1.3 |
| 2838_stk | 6795558 | 2124851 | 4948.992 | 4948.908 | 0.1 | 1.0 |
| 2837_stk | 6795553 | 2124802 | 4949.088 | 4948.957 | 0.1 | 1.6 |
| 2836_stk | 6795547 | 2124752 | 4949.128 | 4949.005 | 0.1 | 1.5 |
| 2751_stk | 6795497 | 2124757 | 4947.989 | 4947.855 | 0.1 | 1.6 |
| 2752_stk | 6795503 | 2124807 | 4947.911 | 4947.807 | 0.1 | 1.2 |
| 2753_stk | 6795509 | 2124857 | 4947.86 | 4947.758 | 0.1 | 1.2 |
| 2754_stk | 6795514 | 2124907 | 4947.812 | 4947.71 | 0.1 | 1.2 |
| 2669_stk | 6795464 | 2124912 | 4946.605 | 4946.56 | 0.0 | 0.5 |
| 2668_stk | 6795459 | 2124862 | 4946.673 | 4946.608 | 0.1 | 0.8 |
| 2667_stk | 6795453 | 2124813 | 4946.776 | 4946.657 | 0.1 | 1.4 |

Attachment 1. Phase 3b Buyoff Survey (continued)

| Point # | Northing | Easting | Surveyed Elevation | Design Elevation | Difference in feet | Difference in inches |
|-----------|----------|---------|--------------------|------------------|--------------------|----------------------|
| 2666_stk | 6795448 | 2124763 | 4946.805 | 4946.705 | 0.1 | 1.2 |
| 2581_stk | 6795398 | 2124769 | 4945.697 | 4945.555 | 0.1 | 1.7 |
| 2582_stk | 6795404 | 2124818 | 4945.638 | 4945.507 | 0.1 | 1.6 |
| 2583_stk | 6795409 | 2124868 | 4945.533 | 4945.458 | 0.1 | 0.9 |
| 2584_stk | 6795415 | 2124918 | 4945.483 | 4945.41 | 0.1 | 0.9 |
| 2499_stk | 6795365 | 2124923 | 4944.342 | 4944.26 | 0.1 | 1.0 |
| 2498_stk | 6795360 | 2124874 | 4944.35 | 4944.308 | 0.0 | 0.5 |
| 2497_stk | 6795354 | 2124824 | 4944.521 | 4944.357 | 0.2 | 2.0 |
| 2496_stk | 6795348 | 2124774 | 4944.497 | 4944.405 | 0.1 | 1.1 |
| 2411_stk | 6795299 | 2124780 | 4943.359 | 4943.255 | 0.1 | 1.2 |
| 2412_stk | 6795304 | 2124830 | 4943.33 | 4943.207 | 0.1 | 1.5 |
| 2413_stk | 6795310 | 2124879 | 4943.257 | 4943.158 | 0.1 | 1.2 |
| 2414_stk | 6795316 | 2124929 | 4943.193 | 4943.11 | 0.1 | 1.0 |
| 2329_stk | 6795266 | 2124934 | 4942.071 | 4941.96 | 0.1 | 1.3 |
| 2328_stk | 6795260 | 2124885 | 4942.083 | 4942.008 | 0.1 | 0.9 |
| 2327_stk | 6795255 | 2124835 | 4942.116 | 4942.057 | 0.1 | 0.7 |
| 2242_stk | 6795205 | 2124841 | 4940.978 | 4940.907 | 0.1 | 0.9 |
| 2243_stk2 | 6795210 | 2124890 | 4940.969 | 4940.858 | 0.1 | 1.3 |
| 2244_stk | 6795216 | 2124940 | 4940.832 | 4940.81 | 0.0 | 0.3 |
| 2159_stk | 6795166 | 2124946 | 4939.755 | 4939.66 | 0.1 | 1.1 |
| 2158_stk | 6795161 | 2124896 | 4939.715 | 4939.708 | 0.0 | 0.1 |
| 2157_stk | 6795155 | 2124846 | 4939.81 | 4939.757 | 0.1 | 0.6 |
| 2072_stk | 6795106 | 2124852 | 4938.668 | 4938.607 | 0.1 | 0.7 |
| 2073_stk | 6795111 | 2124902 | 4938.58 | 4938.558 | 0.0 | 0.3 |
| 2074_stk | 6795117 | 2124951 | 4938.616 | 4938.51 | 0.1 | 1.3 |
| 1234_stk | 6795038 | 2124905 | 4937.023 | 4936.922 | 0.1 | 1.2 |
| 1236_stk | 6795049 | 2125005 | 4936.877 | 4936.829 | 0.0 | 0.6 |
| 1243_stk | 6794999 | 2125010 | 4935.718 | 4935.679 | 0.0 | 0.5 |
| 1252_stk | 6794950 | 2125016 | 4934.594 | 4934.529 | 0.1 | 0.8 |
| 1309_stk | 6794547 | 2125012 | 4925.431 | 4925.375 | 0.1 | 0.7 |
| 1310_stk | 6794552 | 2125061 | 4925.352 | 4925.329 | 0.0 | 0.3 |
| 1311_stk | 6794558 | 2125111 | 4925.286 | 4925.282 | 0.0 | 0.0 |
| 1302_stk | 6794608 | 2125105 | 4926.443 | 4926.432 | 0.0 | 0.1 |
| 1303_stk | 6794602 | 2125056 | 4926.545 | 4926.479 | 0.1 | 0.8 |
| 1304_stk | 6794596 | 2125006 | 4926.597 | 4926.525 | 0.1 | 0.9 |
| 1294_stk | 6794640 | 2124951 | 4927.728 | 4927.722 | 0.0 | 0.1 |
| 1280_stk | 6794745 | 2124989 | 4929.992 | 4929.975 | 0.0 | 0.2 |
| 1295_stk | 6794646 | 2125000 | 4927.683 | 4927.675 | 0.0 | 0.1 |
| 1987_stk | 6795056 | 2124858 | 4937.491 | 4937.457 | 0.0 | 0.4 |
| 1990_stk | 6795073 | 2125007 | 4937.365 | 4937.312 | 0.1 | 0.6 |
| 1991_stk | 6795078 | 2125056 | 4937.267 | 4937.264 | 0.0 | 0.0 |
| 1992_stk | 6795084 | 2125106 | 4937.271 | 4937.215 | 0.1 | 0.7 |
| 1993_stk | 6795089 | 2125156 | 4937.211 | 4937.167 | 0.0 | 0.5 |
| 1908_stk | 6795040 | 2125161 | 4936.022 | 4936.017 | 0.0 | 0.1 |
| 1907_stk | 6795034 | 2125111 | 4936.07 | 4936.065 | 0.0 | 0.1 |
| 1906_stk | 6795029 | 2125062 | 4936.2 | 4936.114 | 0.1 | 1.0 |
| 1905_stk | 6795023 | 2125012 | 4936.215 | 4936.162 | 0.1 | 0.6 |
| 1820_stk | 6794973 | 2125018 | 4935.099 | 4935.012 | 0.1 | 1.0 |
| 1821_stk | 6794979 | 2125067 | 4935.014 | 4934.964 | 0.1 | 0.6 |
| 1822_stk | 6794984 | 2125117 | 4934.952 | 4934.915 | 0.0 | 0.4 |
| 1823_stk | 6794990 | 2125167 | 4934.912 | 4934.867 | 0.0 | 0.5 |
| 1738_stk | 6794940 | 2125172 | 4933.734 | 4933.717 | 0.0 | 0.2 |
| 1737_stk | 6794935 | 2125123 | 4933.779 | 4933.765 | 0.0 | 0.2 |
| 1736_stk | 6794929 | 2125073 | 4933.897 | 4933.814 | 0.1 | 1.0 |
| 1651_stk | 6794879 | 2125078 | 4932.708 | 4932.664 | 0.0 | 0.5 |
| 1652_stk | 6794885 | 2125128 | 4932.679 | 4932.615 | 0.1 | 0.8 |
| 1653_stk | 6794891 | 2125178 | 4932.614 | 4932.567 | 0.0 | 0.6 |
| 1568_stk | 6794841 | 2125183 | 4931.52 | 4931.417 | 0.1 | 1.2 |
| 1567_stk | 6794835 | 2125134 | 4931.559 | 4931.465 | 0.1 | 1.1 |
| 1566_stk | 6794830 | 2125084 | 4931.591 | 4931.514 | 0.1 | 0.9 |
| 1565_stk | 6794824 | 2125034 | 4931.646 | 4931.562 | 0.1 | 1.0 |
| 1480_stk | 6794774 | 2125040 | 4930.502 | 4930.412 | 0.1 | 1.1 |
| 1481_stk | 6794780 | 2125090 | 4930.45 | 4930.364 | 0.1 | 1.0 |
| 1482_stk | 6794786 | 2125139 | 4930.474 | 4930.315 | 0.2 | 1.9 |

Attachment 1. Phase 3b Buyoff Survey (continued)

| Point # | Northing | Easting | Surveyed Elevation | Design Elevation | Difference in feet | Difference in inches |
|----------|----------|---------|--------------------|------------------|--------------------|----------------------|
| 1483_stk | 6794791 | 2125189 | 4930.315 | 4930.267 | 0.0 | 0.6 |
| 1398_stk | 6794742 | 2125195 | 4929.189 | 4929.117 | 0.1 | 0.9 |
| 1397_stk | 6794736 | 2125145 | 4929.327 | 4929.165 | 0.2 | 1.9 |
| 1396_stk | 6794730 | 2125095 | 4929.287 | 4929.214 | 0.1 | 0.9 |
| 1395_stk | 6794725 | 2125046 | 4929.354 | 4929.262 | 0.1 | 1.1 |
| 1312_stk | 6794686 | 2125151 | 4928.119 | 4928.015 | 0.1 | 1.2 |
| 1313_stk | 6794692 | 2125200 | 4927.998 | 4927.967 | 0.0 | 0.4 |
| 1228_stk | 6794642 | 2125206 | 4926.847 | 4926.817 | 0.0 | 0.4 |
| 1227_stk | 6794637 | 2125156 | 4926.909 | 4926.865 | 0.0 | 0.5 |
| 1226_stk | 6794631 | 2125106 | 4926.979 | 4926.914 | 0.1 | 0.8 |
| 1225_stk | 6794625 | 2125057 | 4926.996 | 4926.962 | 0.0 | 0.4 |
| 1224_stk | 6794620 | 2125007 | 4927.074 | 4927.01 | 0.1 | 0.8 |
| 1139_stk | 6794570 | 2125013 | 4925.954 | 4925.9 | 0.1 | 0.6 |
| 1140_stk | 6794576 | 2125062 | 4925.901 | 4925.864 | 0.0 | 0.4 |
| 1141_stk | 6794581 | 2125112 | 4925.866 | 4925.829 | 0.0 | 0.4 |
| 1142_stk | 6794587 | 2125162 | 4925.851 | 4925.794 | 0.1 | 0.7 |
| 1143_stk | 6794593 | 2125211 | 4925.803 | 4925.759 | 0.0 | 0.5 |
| 3769_stk | 6796083 | 2124591 | 4961.792 | 4961.751 | 0.0 | 0.5 |
| 3854_stk | 6796132 | 2124586 | 4963.089 | 4963.083 | 0.0 | 0.1 |
| 3939_stk | 6796164 | 2124576 | 4964.022 | 4963.981 | 0.0 | 0.5 |
| 3940_stk | 6796169 | 2124625 | 4964.102 | 4963.978 | 0.1 | 1.5 |
| 3855_stk | 6796138 | 2124635 | 4963.079 | 4963.051 | 0.0 | 0.3 |
| 3770_stk | 6796088 | 2124641 | 4961.726 | 4961.703 | 0.0 | 0.3 |
| 3686_stk | 6796044 | 2124696 | 4960.569 | 4960.505 | 0.1 | 0.8 |
| 3771_stk | 6796094 | 2124691 | 4961.709 | 4961.655 | 0.1 | 0.6 |
| 3856_stk | 6796143 | 2124685 | 4963.041 | 4963.022 | 0.0 | 0.2 |
| 3941_stk | 6796175 | 2124675 | 4963.999 | 4963.975 | 0.0 | 0.3 |
| 3942_stk | 6796181 | 2124725 | 4964.027 | 4963.971 | 0.1 | 0.7 |
| 3943_stk | 6796187 | 2124774 | 4963.969 | 4963.968 | 0.0 | 0.0 |
| 3944_stk | 6796193 | 2124824 | 4963.97 | 4963.964 | 0.0 | 0.1 |
| 3945_stk | 6796198 | 2124874 | 4964.02 | 4963.96 | 0.1 | 0.7 |
| 3946_stk | 6796204 | 2124923 | 4964.002 | 4963.956 | 0.0 | 0.6 |
| 3947_stk | 6796210 | 2124973 | 4964.006 | 4963.952 | 0.1 | 0.6 |
| 3862_stk | 6796177 | 2124983 | 4962.782 | 4962.776 | 0.0 | 0.1 |
| 3861_stk | 6796171 | 2124933 | 4962.827 | 4962.821 | 0.0 | 0.1 |
| 3860_stk | 6796166 | 2124884 | 4962.906 | 4962.861 | 0.0 | 0.5 |
| 3859_stk | 6796160 | 2124834 | 4962.946 | 4962.91 | 0.0 | 0.4 |
| 3858_stk | 6796155 | 2124784 | 4962.947 | 4962.945 | 0.0 | 0.0 |
| 3857_stk | 6796149 | 2124735 | 4963.008 | 4962.981 | 0.0 | 0.3 |
| 3772_stk | 6796099 | 2124740 | 4961.613 | 4961.607 | 0.0 | 0.1 |
| 3773_stk | 6796105 | 2124790 | 4961.589 | 4961.558 | 0.0 | 0.4 |
| 3774_stk | 6796110 | 2124840 | 4961.645 | 4961.51 | 0.1 | 1.6 |
| 3775_stk | 6796116 | 2124889 | 4961.509 | 4961.462 | 0.0 | 0.6 |
| 3776_stk | 6796122 | 2124939 | 4961.481 | 4961.414 | 0.1 | 0.8 |
| 3777_stk | 6796127 | 2124989 | 4961.446 | 4961.365 | 0.1 | 1.0 |
| 3692_stk | 6796077 | 2124994 | 4960.223 | 4960.215 | 0.0 | 0.1 |
| 3691_stk | 6796072 | 2124945 | 4960.293 | 4960.264 | 0.0 | 0.3 |
| 3690_stk | 6796066 | 2124895 | 4960.342 | 4960.312 | 0.0 | 0.4 |
| 3689_stk | 6796061 | 2124845 | 4960.485 | 4960.36 | 0.1 | 1.5 |
| 3688_stk | 6796055 | 2124795 | 4960.47 | 4960.408 | 0.1 | 0.7 |
| 3687_stk | 6796050 | 2124746 | 4960.493 | 4960.457 | 0.0 | 0.4 |
| 3605_stk | 6796017 | 2124900 | 4959.181 | 4959.162 | 0.0 | 0.2 |
| 3606_stk | 6796022 | 2124950 | 4959.131 | 4959.114 | 0.0 | 0.2 |
| 3607_stk | 6796028 | 2125000 | 4959.117 | 4959.065 | 0.1 | 0.6 |

Attachment 1. Phase 3b Buyoff Survey (continued)



| Point # | Northing | Easting | Surveyed Elevation | Design Elevation | Difference in feet | Difference in inches |
|----------|----------|---------|--------------------|------------------|--------------------|----------------------|
| 3522_stk | 6795978 | 2125005 | 4957.931 | 4957.915 | 0.0 | 0.2 |
| 3521_stk | 6795973 | 2124956 | 4957.986 | 4957.964 | 0.0 | 0.3 |
| 3520_stk | 6795967 | 2124906 | 4958.103 | 4958.012 | 0.1 | 1.1 |
| 3435_stk | 6795917 | 2124912 | 4956.928 | 4956.862 | 0.1 | 0.8 |
| 3436_stk | 6795923 | 2124961 | 4956.852 | 4956.814 | 0.0 | 0.5 |
| 3437_stk | 6795928 | 2125011 | 4956.854 | 4956.765 | 0.1 | 1.1 |
| 3352_stk | 6795879 | 2125016 | 4955.711 | 4955.615 | 0.1 | 1.2 |
| 3351_stk | 6795873 | 2124967 | 4955.714 | 4955.664 | 0.1 | 0.6 |
| 3350_stk | 6795868 | 2124917 | 4955.773 | 4955.712 | 0.1 | 0.7 |
| 3266_stk | 6795824 | 2124972 | 4954.536 | 4954.514 | 0.0 | 0.3 |
| 3267_stk | 6795829 | 2125022 | 4954.51 | 4954.465 | 0.0 | 0.5 |
| 3182_stk | 6795779 | 2125028 | 4953.35 | 4953.315 | 0.0 | 0.4 |
| 3181_stk | 6795774 | 2124978 | 4953.424 | 4953.364 | 0.1 | 0.7 |
| 3180_stk | 6795768 | 2124928 | 4953.419 | 4953.412 | 0.0 | 0.1 |
| 3095_stk | 6795719 | 2124934 | 4952.33 | 4952.262 | 0.1 | 0.8 |
| 3096_stk | 6795724 | 2124984 | 4952.221 | 4952.214 | 0.0 | 0.1 |
| 3097_stk | 6795730 | 2125033 | 4952.194 | 4952.165 | 0.0 | 0.3 |
| 3012_stk | 6795680 | 2125039 | 4951.02 | 4951.015 | 0.0 | 0.1 |
| 3011_stk | 6795674 | 2124989 | 4951.124 | 4951.064 | 0.1 | 0.7 |
| 3010_stk | 6795669 | 2124939 | 4951.182 | 4951.112 | 0.1 | 0.8 |
| 2925_stk | 6795619 | 2124945 | 4949.963 | 4949.962 | 0.0 | 0.0 |
| 2926_stk | 6795625 | 2124995 | 4949.964 | 4949.914 | 0.1 | 0.6 |
| 2927_stk | 6795630 | 2125044 | 4949.936 | 4949.865 | 0.1 | 0.9 |
| 2842_stk | 6795581 | 2125050 | 4948.773 | 4948.715 | 0.1 | 0.7 |
| 2841_stk | 6795575 | 2125000 | 4948.79 | 4948.764 | 0.0 | 0.3 |
| 2840_stk | 6795570 | 2124951 | 4948.868 | 4948.812 | 0.1 | 0.7 |
| 2755_stk | 6795520 | 2124956 | 4947.709 | 4947.662 | 0.0 | 0.6 |
| 2756_stk | 6795525 | 2125006 | 4947.687 | 4947.614 | 0.1 | 0.9 |
| 2757_stk | 6795531 | 2125056 | 4947.651 | 4947.565 | 0.1 | 1.0 |
| 2672_stk | 6795481 | 2125061 | 4946.514 | 4946.415 | 0.1 | 1.2 |
| 2671_stk | 6795476 | 2125012 | 4946.512 | 4946.464 | 0.0 | 0.6 |
| 2670_stk | 6795470 | 2124962 | 4946.545 | 4946.512 | 0.0 | 0.4 |
| 2585_stk | 6795420 | 2124967 | 4945.38 | 4945.362 | 0.0 | 0.2 |
| 2586_stk | 6795426 | 2125017 | 4945.345 | 4945.314 | 0.0 | 0.4 |
| 2587_stk | 6795432 | 2125067 | 4945.279 | 4945.265 | 0.0 | 0.2 |
| 2588_stk | 6795437 | 2125116 | 4945.32 | 4945.217 | 0.1 | 1.2 |
| 2503_stk | 6795388 | 2125122 | 4944.194 | 4944.067 | 0.1 | 1.5 |
| 2502_stk | 6795382 | 2125072 | 4944.16 | 4944.115 | 0.0 | 0.5 |
| 2501_stk | 6795376 | 2125023 | 4944.18 | 4944.164 | 0.0 | 0.2 |
| 2500_stk | 6795371 | 2124973 | 4944.219 | 4944.212 | 0.0 | 0.1 |
| 2415_stk | 6795321 | 2124979 | 4943.064 | 4943.062 | 0.0 | 0.0 |
| 2416_stk | 6795327 | 2125028 | 4943.091 | 4943.014 | 0.1 | 0.9 |
| 2417_stk | 6795332 | 2125078 | 4942.982 | 4942.965 | 0.0 | 0.2 |
| 2418_stk | 6795338 | 2125128 | 4942.981 | 4942.917 | 0.1 | 0.8 |
| 2333_stk | 6795288 | 2125133 | 4941.843 | 4941.767 | 0.1 | 0.9 |
| 2332_stk | 6795283 | 2125084 | 4941.837 | 4941.815 | 0.0 | 0.3 |
| 2331_stk | 6795277 | 2125034 | 4941.941 | 4941.864 | 0.1 | 0.9 |
| 2330_stk | 6795271 | 2124984 | 4941.964 | 4941.912 | 0.1 | 0.6 |
| 2245_stk | 6795222 | 2124990 | 4940.811 | 4940.762 | 0.0 | 0.6 |
| 2246_stk | 6795227 | 2125039 | 4940.749 | 4940.714 | 0.0 | 0.4 |
| 2247_stk | 6795233 | 2125089 | 4940.691 | 4940.665 | 0.0 | 0.3 |
| 2248_stk | 6795238 | 2125139 | 4940.684 | 4940.617 | 0.1 | 0.8 |
| 2163_stk | 6795189 | 2125144 | 4939.494 | 4939.467 | 0.0 | 0.3 |
| 2162_stk | 6795183 | 2125095 | 4939.523 | 4939.515 | 0.0 | 0.1 |
| 2161_stk | 6795178 | 2125045 | 4939.604 | 4939.564 | 0.0 | 0.5 |

Attachment 1. Phase 3b Buyoff Survey (continued)

| Point # | Northing | Easting | Surveyed Elevation | Design Elevation | Difference in feet | Difference in inches |
|---|----------|---------|----------------------------|------------------|--------------------|----------------------|
| 2160_stk | 6795172 | 2124995 | 4939.667 | 4939.612 | 0.1 | 0.7 |
| 2075_stk | 6795122 | 2125001 | 4938.512 | 4938.462 | 0.0 | 0.6 |
| 2076_stk | 6795128 | 2125051 | 4938.456 | 4938.414 | 0.0 | 0.5 |
| 2077_stk | 6795133 | 2125100 | 4938.387 | 4938.365 | 0.0 | 0.3 |
| 2078_stk | 6795139 | 2125150 | 4938.373 | 4938.317 | 0.1 | 0.7 |
| 1988_stk | 6795062 | 2124907 | 4937.424 | 4937.408 | 0.0 | 0.2 |
| 1989_stk | 6795067 | 2124957 | 4937.386 | 4937.36 | 0.0 | 0.3 |
| 1904_stk | 6795017 | 2124962 | 4936.305 | 4936.21 | 0.1 | 1.1 |
| 1903_stk | 6795012 | 2124913 | 4936.274 | 4936.258 | 0.0 | 0.2 |
| 1818_stk | 6794962 | 2124918 | 4935.173 | 4935.108 | 0.1 | 0.8 |
| 1819_stk | 6794968 | 2124968 | 4935.147 | 4935.06 | 0.1 | 1.0 |
| 1735_stk | 6794924 | 2125023 | 4933.908 | 4933.862 | 0.0 | 0.6 |
| 1734_stk | 6794918 | 2124974 | 4933.996 | 4933.91 | 0.1 | 1.0 |
| 1733_stk | 6794912 | 2124924 | 4934.036 | 4933.958 | 0.1 | 0.9 |
| 1648_stk | 6794863 | 2124929 | 4932.852 | 4932.808 | 0.0 | 0.5 |
| 1649_stk2 | 6794868 | 2124979 | 4932.822 | 4932.76 | 0.1 | 0.7 |
| 1650_stk | 6794874 | 2125029 | 4932.75 | 4932.712 | 0.0 | 0.5 |
| 1564_stk | 6794819 | 2124985 | 4931.634 | 4931.61 | 0.0 | 0.3 |
| 1563_stk | 6794813 | 2124935 | 4931.691 | 4931.658 | 0.0 | 0.4 |
| 1478_stk | 6794763 | 2124941 | 4930.633 | 4930.508 | 0.1 | 1.5 |
| 1479_stk | 6794769 | 2124990 | 4930.524 | 4930.46 | 0.1 | 0.8 |
| 1394_stk | 6794719 | 2124996 | 4929.338 | 4929.31 | 0.0 | 0.3 |
| 1393_stk | 6794714 | 2124946 | 4929.394 | 4929.358 | 0.0 | 0.4 |
| 1308_stk | 6794664 | 2124952 | 4928.238 | 4928.208 | 0.0 | 0.4 |
| 1223_stk | 6794614 | 2124957 | 4927.086 | 4927.058 | 0.0 | 0.3 |
| Comments: QC performed a visual inspection of the final surface with satisfactory results. Visual inspection notes: The area was free of humping and defects. The layer uniform thickness was satisfactory see above survey results for layer thickness. | | | | | | |
| Approval Date: 5/25/2017 | | | Total Square Feet: 574,623 | | | |
| North West Corner: 6796163 N. 2124575 E. | | | | | | |
| QC Signature: Mitch Hogan/ <i>Mitch Hogan</i> 05-25-2017 Reviewed By: Cory J Veterel <i>CJ Veterel</i> 05-25-2017 | | | | | | |


Attachment 1. Phase 3b Buyoff Survey (continued)

North and South Embankment Slopes



Phase 3B Cell Floor Boundary

5-25-2017



Attachment 2.
Lift Approval Procedure
Debris Processing and Disposal Procedure

Attachment 2. Lift Approval Procedure

DOE-EM/GJRAC1803

Office of Environmental Management – Grand Junction



Moab UMTRA Project Lift Approval Procedure

Revision 8

January 2017



U.S. Department
of Energy

Office of Environmental Management

Attachment 2. Lift Approval Procedure (*continued*)

DOE-EM/GJRAC1803

Moab UMTRA Project Lift Approval Procedure

Revision 8

January 2017

Attachment 2. Lift Approval Procedure (continued)

DOE-EM/GJRAC1803

**Moab UMTRA Project
Lift Approval Procedure**

Revision 8

Review and Approval


Kathy Turvy
RAC Quality Assurance Manager
1/24/2017
Date


Mitch Hogan
RAC Quality Assurance Representative
01-24-2017


Mike McDonald
RAC Environmental, Safety, Health, and Quality Manager
1-25-17
Date

Attachment 2. Lift Approval Procedure (*continued*)

Revision History

| Revision | Date | Reason for Revision |
|----------|----------------|---|
| 0 | April 16, 2009 | Initial issue. |
| 1 | April 23, 2009 | Revision update includes correction of lift approval percentage. |
| 2 | December 2009 | Revision updates include machine parameter changes, compactor information, cold weather placement, and surveying methods. |
| 3 | November 2010 | Revision updates include updated forms, reference to testing in accordance with DOE-EM/GJRAC1783, horizontal lift compaction requirements, and survey documentation requirements. |
| 4 | July 2011 | Revision updates include new verbiage to section 3.2.4 Lift Survey. |
| 5 | August 2012 | Revision updates include adding the correct machine weights and updated forms. |
| 6 | January 2013 | Revision updates includes new verbiage and deletion of Source Documentation section. |
| 7 | June 2014 | Revision update includes new content for clarification. |
| 8 | January 2017 | Updated lift Approval to allow 24" loose lifts and increased the number of passes required. |

Attachment 2. Lift Approval Procedure (continued)

Contents

| Section | Page |
|--|----------|
| 1.0 Purpose and Scope | 1 |
| 1.1 Purpose..... | 1 |
| 1.2 Scope..... | 1 |
| 2.0 General | 1 |
| 2.1 Definitions..... | 1 |
| 2.2 Responsibilities..... | 2 |
| 2.2.1 Quality Assurance Manager..... | 2 |
| 2.2.2 QA/QC Representative..... | 2 |
| 2.2.3 Operations/Site Manager..... | 2 |
| 2.2.4 Equipment Operators..... | 2 |
| 2.2.5 All Personnel..... | 2 |
| 2.3 Precautions and Limitations..... | 2 |
| 2.3.1 Stop Work..... | 2 |
| 2.3.2 Safety Protocols..... | 2 |
| 2.3.3 Trainings and Procedures..... | 3 |
| 2.4 Records..... | 3 |
| 3.0 Requirements and Guidance | 3 |
| 3.1 Compliance..... | 3 |
| 3.1.1 Lift Identification..... | 3 |
| 3.1.2 RRM Disposal..... | 3 |
| 3.1.3 Lift Thickness..... | 3 |
| 3.1.4 Debris..... | 3 |
| 3.1.5 Machine Properties..... | 4 |
| 3.2 Procedure..... | 4 |
| 3.2.1 Moisture Testing..... | 4 |
| 3.2.2 Debris Inspection..... | 4 |
| 3.2.3 Visual Inspection..... | 4 |
| 3.2.4 Lift Surveys..... | 4 |
| 3.2.5 Computer System Terrain Data..... | 4 |
| 3.2.6 Requirements for Lift Approval..... | 4 |
| 3.2.7 Reworking of Lifts..... | 5 |
| 3.2.8 Troxler Gauge Testing..... | 5 |
| 4.0 References | 5 |

Attachments

- Attachment 1. Lift Approval Form (QC-F-001)
- Attachment 2. 24 inch lift Machine Parameters for Machines Weighing 56,669 to 84,850 lb
- Attachment 3. 12 inch lift Machine Parameters for Machines Weighing 56,669 to 84,850 lb
- Attachment 4. 24 inch lift Machine Parameters for CAT 825H Compactors and Machines Weighing Greater Than or Equal to 84,850 lb
- Attachment 5. 12 inch lift Machine Parameters for CAT 825H Compactors and Machines Weighing Greater Than or Equal to 84,850 lb
- Attachment 6. Field Density Test Form (QC-F-002)

Attachment 2. Lift Approval Procedure (*continued*)

1.0 Purpose and Scope

1.1 Purpose

The purpose of this procedure is to provide a consistent and practical method of compacting residual radioactive material (RRM) on the Moab Uranium Mill Tailings Remedial Action (UMTRA) Project using a machine equipped with a computer-aided earthmoving system (computer system) and to provide methods for approving RRM lifts.

1.2 Scope

This procedure applies to RRM lifts using a machine equipped with a computer system and the approval of RRM lifts.

2.0 General

2.1 Definitions

Computer-aided earthmoving system (computer system) – Machine guidance system that delivers real-time productivity information to machine operators on an in-cab display using satellite navigation technology, machine-mounted components, a radio network, and office-management software.

Layer of snow – Blanket of snow that covers working lift areas without any voids in the snow.

Lift Area – Area of the embankment identified for material placement.

Lift Identification – Discrete number that consists of:

- Moab UMTRA Project (e.g., U for UMTRA Project cell).
- Work Element (e.g., W for RRM placement, I for interim cover placement, R for radon barrier placement, B for biointrusion placement, F for frost protection placement, C for cap rock placement, E for embankment placement, CF for cell floor).
- Lift Area – (e.g., A1, B1, C1) year, month, and day (e.g., UWA1090117, UIA1090117, URA1090117, UBA1090117, UFA1090117, UCA1090117).
- Number of lifts tested and approved for a specific lift area on the same day (e.g., 1st lift -00, 2nd lift -01).

Example: U for Moab UMTRA Project, W for RRM lift, A1 for lift area, 121206 date or day lift was first tested, and -00 for 1st lift tested that day (e.g., UWA1121206-00).

NOTE: The day the lift area is first tested will be the date used for lift identification.

Machine – Heavy equipment that is greater than or equal to 56,669 pounds (lb) in weight.

Attachment 2. Lift Approval Procedure (*continued*)

Machine pass – Movement of a machine across an area of the lift in any direction that meets compaction criteria calculated by an algorithm in the computer system. Movement of the machine from one side of the lift to the opposite side of the lift, which meets compaction criteria calculated by an algorithm in the computer system, constitutes one pass; the return trip from the opposite side of the lift, which also meets compaction criteria calculated by an algorithm in the compactor's system, constitutes a second pass.

Wheel pass – Movement of the machine rear or front axle/wheels across an area of the lift that meets compaction criteria calculated by an algorithm in the compactor's system. The computer system reports one wheel pass for each end of the machine (i.e., two wheel passes equals one machine pass).

2.2 Responsibilities

2.2.1 Quality Assurance Manager

The Quality Assurance (QA) Manager is responsible for:

- Implementing and directing Quality Control (QC) activities contained within this procedure.
- Identifying QC problems.
- Initiating, recommending, and/or providing QC solutions.

2.2.2 QA/QC Representative

The QA/QC Representative or designee is responsible for the proper implementation of this procedure and for approving lifts in accordance with this procedure.

2.2.3 Operations/Site Manager

The Operations/Site Manager or designee is responsible for issuing directives to equipment operators.

2.2.4 Equipment Operators

Equipment operators are responsible for compacting lifts with the compaction machine in accordance with this procedure.

2.2.5 All Personnel

When involved in compacting RRM lifts using the compaction machine, all employees are responsible for identifying any safety hazards and complying with the applicable Radiological Work Permits and Integrated Work Plans.

2.3 Precautions and Limitations

2.3.1 Pause Work

Work shall be immediately terminated by any personnel who feel the activity in progress is unsafe and/or may create an unsafe condition. Work will be resumed when the condition is corrected.

2.3.2 Safety Protocols

All personnel shall remain clear of any operating equipment and maintain good communication with the equipment operator.

Attachment 2. Lift Approval Procedure (*continued*)

Personnel observing compaction using the compaction machine shall always be in visual view of the operator and shall be in front of the machine and never behind the machine working area while machine is in operation.

2.3.3 Training and Procedures

All personnel using the Troxler Nuclear Density Gauge shall attend 8 hours of Nuclear Moisture/Density Gauge training or working in direct supervision of a trained operator and shall perform all testing in accordance with Project procedures.

2.4 Records

All documentation created as a result of compliance with this procedure is considered a Project record and will be managed in accordance with the *Moab UMTRA Project Records Management Manual* (DOE-EM/GJ1545), which follows DOE orders, policies, and regulations for retention and maintenance of records.

The compactor screen printout and the calculations of the exported terrain data shall be attached to the Lift Approval Form (QC-F-001) (see Attachment 1).

Following QA/QC approval of the QC documents, the original documentation shall be transmitted to Records.

3.0 Requirements and Guidance

3.1 Compliance

3.1.1 Lift Identification

Each lift shall be given a discrete lift identification number. The lift identification number shall be used to identify all documentation for that lift.

3.1.2 RRM Disposal

No RRM shall be disposed of on a lift until the previous lift is approved, with the exception of management of stockpile material

3.1.3 Lift Thickness

Lift thickness shall not exceed an average uncompacted thickness of 12 inches for 1 foot lifts and 24 inches for 2 foot lifts.

3.1.4 Debris

In accordance with this procedure, debris placement shall be in a single layer, shall be distributed across the lift, and shall comply with the debris size requirements found in Addendum E, "Remedial Action Inspection Plan," of the *Moab UMTRA Project Remedial Action Plan* (DOE-EM/GJ1547).

Attachment 2. Lift Approval Procedure (*continued*)

3.1.5 Machine Properties

The machine properties (see Attachments 2, 3, 4, and 5) under the machine parameters tab for the machines shall be:

- Number of levels (the number of machine passes) shall be set at:
 - For 12 inch lifts - Four machine passes are required for machines weighing between 56,669 and 84,850 lb and three machine passes are required for 825H Caterpillar compactors and machines weighing greater than or equal to 84,850 lb.
 - For 24 inch lifts - Eight machine passes are required for machines weighing between 56,669 and 84,850 lb and six machine passes are required for 825H Caterpillar compactors and machines weighing greater than or equal to 84,850 lb.
- Thick lift thresholds shall be set at:
 - For lift heights set at 12 inches the thick lift threshold shall be set at 2 feet.
 - For lift heights set at 24 inches the thick lift threshold shall be set at 3 feet.

3.2 Procedure

3.2.1 Moisture Testing

When performing moisture testing, a representative sample shall be obtained from material placed that day. The QC Representative (or qualified personnel) shall perform a moisture test in accordance with applicable ASTM International (ASTM) standards for each day that material is placed. Test results shall be documented on the Field Density Test Form (QC-F-002) (see Attachment 6).

3.2.2 Debris Inspection

The QC Representative (or qualified personnel) shall inspect the debris once it is spread out across the lift. The debris shall be spread out uniformly across the lift in a manner that minimizes void spaces and shall not exceed debris size requirements. The debris/RRM ratio shall not exceed 50 percent debris by volume. The debris inspection shall be documented on the Lift Approval Form.

3.2.3 Visual Inspection

The QC Representative (or qualified personnel) shall visually inspect the lift areas for frozen material, frost, and snow before placement of RRM. No soil that is frozen, has frost, or is under a layer of snow shall be approved for placement. The inspection shall be documented on the Lift Approval Form under the comment section.

3.2.4 Lift Surveys

Each lift shall be surveyed using a high-accuracy, hand-held global positioning system (GPS) or computer system. When determining the lift thickness of a lift area less than 3,000 square feet, one survey point should be performed for every 15 feet. When determining the lift thickness of a lift area greater than or equal to 3,000 square feet, the survey for each lift shall have a minimum of 10 points. The lift thickness will be determined by comparing the current lift elevations to the previous lift elevations located on the same northing and easting locations.

Attachment 2. Lift Approval Procedure (*continued*)

When calculating the uncompacted lift thickness, no survey point shall be greater than 1.3 feet, as long as the average uncompacted thickness is less than or equal to 1 foot and 2.3 feet as long as the average uncompacted thickness is less than or equal to 2 foot. The lift shall be placed in a manner that will result in a relative uniform thickness. Surveys shall be documented on the appropriate form and attached to the Lift Approval Form.

3.2.5

3.2.6 Computer System Terrain Data

Each lift shall be compacted by the minimum number of required machine passes depending on weight, type of machine used and lift thickness. To ensure the lift area meets the minimum required machine passes, print the compaction screen, identify the lift area (draw lift boundary), and export the terrain data for the lift using the computer system.

3.2.7 Requirements for Lift Approval

Lifts that meet the following requirements shall be approved.

- Seventy percent of the pixels have greater than or equal to three or four machine passes for 1 foot lifts or six or eight machine passes for 2 foot lifts depending on weight of machine (green pixels) when placing material on slopes.
- Eighty percent of the pixels have greater than or equal to three or four machine passes for 1 foot lifts or six or eight machine passes for 2 foot lifts depending on weight of machine (green pixels) when placing material on approximately horizontal lifts.
- The average lift thickness is less than or equal to 12 inches for a 1 foot lift or 24 inches for a 2 foot lift with no white pixels on the compactor screen printout.
- The compactor screen print out shows uniform compaction over the entire lift area.

3.2.8 Reworking of Lifts

Lifts that do not meet the Moab UMTRA Project requirements shall be reworked (e.g., adding additional compaction, cutting the lift, adding more moisture); rework performed shall be documented.

3.2.9 Troxler Gauge Testing

The QC Representative (or qualified personnel) shall perform in-place density tests every 6 months in accordance with ASTM Standard D6938, “Standard Test Method for In-Place Density and Water Content of Soil and Soil-Aggregate by Nuclear Methods (Shallow Depth),” and ASTM D1556, “Standard Test Method for Density and Unit Weight of Soil in Place by the Sand-Cone Method,” to verify the computer system is working correctly. If the computer system is not used to verify compaction and the lift thickness, then the lift shall be tested in accordance with *Moab UMTRA Project Moisture/Density Testing Procedure* (DOE-EM/GJRAC1783). The testing frequency, inspections, and required reporting shall comply with the RAIP and surveying shall be performed using a hand-held GPS or a level survey.

4.0 References

ASTM (ASTM International) Standard D6938, “Standard Test Method for In-Place Density and Water Content of Soil and Soil-Aggregate by Nuclear Methods (Shallow Depth).”

ASTM (ASTM International) Standard D1556, “Standard Test Method for Density and Unit Weight of Soil in Place by the Sand-Cone Method.”

Attachment 2. Lift Approval Procedure (*continued*)

DOE (U.S. Department of Energy) *Moab UMTRA Project Moisture/Density Testing Procedure*
(DOE-EM/GJRAC1783).

DOE (U.S. Department of Energy) *Moab UMTRA Project Records Management Manual*
(DOE-EM/GJ1545).

DOE (U.S. Department of Energy) *Moab UMTRA Project Remedial Action Plan*
(DOE-EM/GJ1547).

Attachment 2. Lift Approval Procedure (*continued*)

**Attachment 1.
Lift Approval Form (QC-F-001)**

Attachment 2. Lift Approval Procedure (continued)

Attachment 1. Lift Approval Form (QC-F-001)

LIFT APPROVAL FORM

| | | | |
|--|---------------------------------------|---|-------------------------|
| PROJECT: <u>Moab UMTRA</u> | | OTHER _____ | |
| NW CORNER _____ | | DATE: _____ | |
| <div style="border: 1px solid black; height: 150px; width: 100%;"></div> | | P 1 | |
| | | EW: <input checked="" type="checkbox"/> = | |
| | | NS: <input checked="" type="checkbox"/> = | |
| | | P 2 | |
| | | EW: <input checked="" type="checkbox"/> = | |
| | | NS: <input checked="" type="checkbox"/> = | |
| | | P 3 | |
| | | EW: <input checked="" type="checkbox"/> = | |
| | | NS: <input checked="" type="checkbox"/> = | |
| | | P 4 | |
| EW: <input checked="" type="checkbox"/> = | | | |
| NS: <input checked="" type="checkbox"/> = | | | |
| P 5 | | | |
| EW: <input checked="" type="checkbox"/> = | | | |
| NS: <input checked="" type="checkbox"/> = | | | |
| Page 2 attached: <input checked="" type="checkbox"/> Y <input type="checkbox"/> N | | | |
| IDENTIFY LOTS ABOVE | | | |
| LIFT ID: _____ | | NW CORNER: _____ | |
| Uncompacted Thickness: _____ | Compacted Thickness: _____ | Debris Insp. By: _____ | Date: _____ Time: _____ |
| NW CORNER of debris placement: _____ | | EW Dimension _____ | NS Dimension _____ |
| Lift Area (ft ²): _____ | Lift Volume (yd ³): _____ | | |
| Commts: _____ _____ _____ _____ _____ _____ _____ _____ _____ _____ | | | |
| Attached Forms: Grid Slope _____ Compaction Macro _____ Print Screen _____ Moisture/ Density _____ | | | |
| KEYING IN NOTES: N E S W _____ | | MOISTURE/ DENSITY TESTS ID # (S): _____ | |
| LIFT APPROVED BY: _____ | | DATE: _____ | TIME: _____ |
| QA/QC APPROVAL _____ | DATE _____ | | |

Attachment 2. Lift Approval Procedure (*continued*)

**Attachment 2.
24 inch lift Machine Parameters for Machines Weighing 56,669 to 84,850 lb**

Attachment 2. Lift Approval Procedure (*continued*)

Attachment 2. 24-inch Lift Machine Parameters for Machines Weighing 56,669 to 84,850 lb

The screenshot shows a software dialog box titled "Machine Properties" with a close button in the top right corner. The "Compactor Parameters" tab is selected, showing the following settings:

- General | CAESultra Properties | GPS Receiver Properties | Dimensions | Operational Parameters | **Compactor Parameters**
- Compactor Model: 826
- Number of Levels: 8
- Compaction Level Colors:
 - New: Red
 - Pass 1: Cyan
 - Pass 2: Blue
 - Pass 3: Orange
 - Pass 4: Brown
 - Pass 5: Maroon
 - Pass 6: Magenta
 - Pass 7: Yellow
 - Thick Lift: White
 - Finished: Green
- Lift Height (ft): 2'
- Thick Lift Threshold (ft): 3'

At the bottom of the dialog are three buttons: OK, Cancel, and Help.

Attachment 2. Lift Approval Procedure (continued)

Attachment 3. 12-inch lift Machine Parameters for Machines Weighing 56,669 to 84,850 lb

The screenshot displays the METSmanager software interface. The main window shows a file explorer view of the design data directory. A 'Machines' table lists several compactor units with their IDs and statuses. A 'Messages' pane shows a log of system events, including file transfers and machine restarts. A 'Machine Properties' dialog box is open, showing configuration options for a specific machine. The dialog includes tabs for General, CAESutra Properties, GPS Receiver Properties, Dimensions, Operational Parameters, and Compactor Parameters. The 'Compactor Model' is set to 'Other', and the 'Number of Levels' is set to 4. The 'Compaction Level Colors' section shows a color palette for passes 1 through 7, plus 'Thick Lift' and 'Finished'. The 'Lift Height (ft)' is set to 1' 0\"

| Name | Type | ID | Status | Time |
|--------|--------------------|-------|----------------|------|
| COMDR | Compactor | 0007 | OK | 02 |
| COMBT | Compactor | 0008 | OK | 02 |
| DBTR | Track Type Tractor | 00017 | Out of service | 06 |
| DBST | Track Type Tractor | 00018 | Out of service | 06 |
| COMB25 | Compactor | 00025 | OK | 06 |

| Name | Machine | Usage | Status | Priority | Duration | Time | Size |
|------|---------|-------|--------|----------|----------|------|------|
|------|---------|-------|--------|----------|----------|------|------|

Attachment 2. Lift Approval Procedure (*continued*)

Attachment 4.

**24 inch lift Machine Parameters for CAT 825H Compactors and Machines
Weighing Greater Than or Equal to 84,850 lb**

Attachment 2. Lift Approval Procedure (*continued*)

Attachment 4. Machine Parameters for CAT 825H Compactors and Machines Weighing Greater Than or Equal to 84,850 lb

The screenshot shows a software dialog box titled "Machine Properties" with a blue title bar and a close button in the top right corner. The dialog has several tabs: "General", "CAESutra Properties", "GPS Receiver Properties", "Dimensions", "Operational Parameters", and "Compactor Parameters". The "Compactor Parameters" tab is selected. Inside the dialog, there are the following fields and options:

- Compactor Model:** A dropdown menu showing "826".
- Number of Levels:** A dropdown menu showing "6".
- Compaction Level Colors:** A row of ten color swatches labeled "New", "Pass 1", "Pass 2", "Pass 3", "Pass 4", "Pass 5", "Pass 6", "Pass 7", "Thick Lift", and "Finished". The colors are: New (red), Pass 1 (cyan), Pass 2 (blue), Pass 3 (orange), Pass 4 (magenta), Pass 5 (yellow), Pass 6 (black), Pass 7 (black), Thick Lift (white), and Finished (green).
- Lift Height (ft):** A text input field containing "2'".
- Thick Lift Threshold (ft):** A text input field containing "3'".

At the bottom right of the dialog, there are three buttons: "OK", "Cancel", and "Help".

Attachment 2. Lift Approval Procedure (*continued*)

Attachment 5.

**12 inch lift Machine Parameters for CAT 825H Compactors and Machines
Weighing Greater Than or Equal to 84,850 lb**

Attachment 2. Lift Approval Procedure (continued)

Attachment 5. Machine Parameters for CAT 825H Compactors and Machines Weighing Greater Than or Equal to 84,850 lb

The screenshot displays the METSmanager software interface. The main window shows a file explorer view of the design data directory. A 'Machine Properties' dialog box is open, showing the 'Compactor Parameters' tab. The dialog includes a dropdown for 'Compactor Model' set to 'Other', a 'Number of Levels' dropdown set to '3', and a 'Compaction Level Colors' section with color swatches for New, Pass 1 through Pass 7, Thick Lift, and Finished. The 'Lift Height (ft)' is set to '1' 0"' and the 'Thick Lift Threshold (ft)' is set to '2' 0"'. The background shows a list of machines with columns for Name, Type, ID, and Status.

| Name | Type | ID | Status |
|--------|--------------------|-------|----------------|
| COM7R | Compactor | 00007 | OK |
| COM8T | Compactor | 00008 | OK |
| OZ7R | Track Type Tractor | 00017 | Out of service |
| OZ8T | Track Type Tractor | 00018 | Out of service |
| COM825 | Compactor | 00025 | OK |

Attachment 2. Lift Approval Procedure (*continued*)

**Attachment 6.
Field Density Test Form (QC-F-002)**

Attachment 2. Lift Approval Procedure (continued)

Attachment 6. Field Density Test Form (QC-F-002)

FIELD DENSITY TEST

| | |
|--|--|
| PROJECT: <u>Monb UMTRA Project</u> OTHER _____ | |
| LIFT IDENTIFICATION: _____ DATE: _____ | |
| TEST ID NUMBER(S): _____ | |
| TEST LOCATION: _____ | TEST METHOD: <u>D1556</u> <u>D6938</u> |
| <p style="text-align: center;">ASTM D6938 (DENSITY DETERMINATION)</p> <p>Make/Model _____ Gauge Serial # _____</p> <p>Last Calibration Date: _____</p> <p>Daily Standard Counts: _____</p> <p>Density _____ Moisture _____</p> <p>_____<i>Method A (Direct Transmission)</i> or _____<i>Method B (Backscatter)</i></p> <p>Depth Setting _____ (inches) Count Time _____ (minutes)</p> <p>Moisture Count _____ Density Count _____</p> <p>Wet Density (ρ_w) _____ (lbs/ft³) Dry Density _____ (lbs/ft³)</p> <p>Moisture Density _____ (lbs/ft³) Moisture Fraction _____ (%)</p> | <p style="text-align: center;">ASTM D1556 (DENSITY DETERMINATION)</p> <p>Testing Apparatus _____ Calibrated Vol. (lbs/ft³) _____</p> <p>Bulk Density of sand (ρ_s) _____ g/cm³ _____ lbs/ft³</p> <p>Mass of Sand to Fill Cone & Plate (M_1) _____ g</p> <p>Mass of bottle & cone before filling _____ g</p> <p>cone, plate & hole _____ g</p> <p>Mass of bottle & cone after filling _____ g</p> <p>cone, plate & hole _____ g</p> <p>Mass of sand to fill cone, plate, & hole (M_2) _____ g</p> <p>Mass of sand to fill hole _____ g</p> <p>Mass of wet soil & container _____ g</p> <p>Mass of container _____ g</p> <p>Mass of wet soil (M_3) _____ g</p> <p>Test Hole Volume $V = (M_1 - M_2) / \rho_s$ _____ cm³</p> <p>Dry Mass of soil $M_d = 100 M_3 / (w + 100)$ _____ g</p> <p>Wet Density $\rho_w = (M_2 / V) \times 62.43$ _____ lbs/ft³</p> <p>Dry Density $\rho_d = M_d / V$ _____ g/cm³</p> <p>Dry Unit Weight $\gamma_d = \rho_d \times 62.43$ _____ lbs/ft³</p> |
| MOISTURE DETERMINATION | |
| _____ <i>ASTM D2216 @ 110° C</i> or _____ <i>ASTM D4643</i> | |
| Container ID _____ | |
| Scale Serial # _____ Last Calibration Date: _____ | |
| Mass of container & wet specimen (M_{ew}) _____ g | |
| Mass of container & dry specimen (M_{ed}) _____ g | |
| Mass of water (M_w) $M_w = M_{ew} - M_{ed}$ _____ g | |
| Mass of container (M_c) _____ g | |
| Mass of dry specimen (M_s) $M_s = M_{ed} - M_c$ _____ g | |
| Moisture content (w) $w = (M_w / M_s) \times 100$ _____ % | |
| <p>Dry Density ($\rho_d = (100 \times \rho_w) / (100 + w)$)</p> <p>$\rho_d = (100 \times \text{_____}) / (100 + \text{_____}) = \text{_____} \text{ lbs/ft}^3$</p> <p><small>Note: Wet Density from ASTM D 1556 (ρ_w) takes precedence over ASTM D 6938 (ρ_w)</small></p> <p>Percent Compaction = $\rho_d / \gamma_d \text{max} \times 100$</p> <p>_____ / _____ x 100 = _____ %</p> | |
| Soil Description: _____ | |
| Proctor ID: _____ | |
| _____ <i>ASTM D698</i> or _____ <i>ASTM D1557</i> | |
| Maximum Dry Density ($\gamma_d \text{max}$) _____ (lbs/ft ³) | |
| Optimum Moisture (w_{opt}) _____ (%) | |
| Required Moisture: <u>-3.0</u> % to <u>3.0</u> % | |
| Required Percent Compaction: <u>90.0</u> (%) | |
| Comments: | TEST RESULTS: |
| | Pass _____ Date: _____ |
| | Failed Moisture _____ |
| | Failed Compaction _____ Time: _____ |
| | By: _____ / _____ |
| | (print) (signature) |
| QA/QC APPROVAL _____ | DATE _____ |

Attachment 2. Debris Processing and Disposal Procedure

DOE-EM/GJRAC2178

Office of Environmental Management – Grand Junction



Moab UMTRA Project Debris Processing and Disposal Procedure

Revision 1

March 2017



U.S. Department
of Energy

Office of Environmental Management

**Moab UMTRA Project
Debris Processing and Disposal Procedure**

Revision 1

March 2017

Attachment 2. Debris Processing and Disposal Procedure (continued)

DOE-EM/GJRAC2178


Moab UMTRA Project
Debris Processing and Disposal Procedure

Revision 1


Review and Approval




Ken Kiesel
RAC Moab Operations/Site Manager
3/8/17
Date



Craig Niemeyer
RAC Crescent Junction Operations/Site Manager
20 MAR 17
Date



Steven D. Rima
RAC Environmental, Safety, Health, and Quality Manager
20 March '17
Date



Greg D. Church
RAC Project Manager
3-7-17
Date

Attachment 2. Debris Processing and Disposal Procedure (*continued*)

Revision History

| Revision Number | Date | Reason for Revision |
|-----------------|---------------|--|
| 0 | November 2015 | Initial issue. |
| 1 | March 2017 | Updated to incorporate requirements for debris placement |

Attachment 2. Debris Processing and Disposal Procedure (continued)

Contents

| Section | Page |
|--|----------|
| 1.0 Purpose | 1 |
| 2.0 Background | 1 |
| 3.0 Responsibilities | 1 |
| 3.1 Moab Debris Sorting/Loading Operator | 1 |
| 3.2 Tailings Pile Supervisor | 1 |
| 3.3 Quality Assurance Manager | 1 |
| 3.4 Crescent Junction Debris Placement Operator | 1 |
| 3.5 Landfill Operations Supervisor | 2 |
| 3.6 Crescent Junction QC Personnel | 2 |
| 3.7 Crescent Junction Operations/Site Manager | 2 |
| 4.0 Specification for Placement and Sizing Debris | 2 |
| 5.0 Moab Debris Operations | 3 |
| 5.1 Debris Processing/Size Reduction | 3 |
| 5.2 Loading Debris | 3 |
| 5.3 Moab QC Activities (Inspection) | 4 |
| 5.4 Weight Tracking | 4 |
| 6.0 Crescent Junction Operation | 4 |
| 6.1 Unloading Debris Containers | 4 |
| 6.2 Debris Placement – General | 4 |
| 6.3 Debris Placement – Large Single Item | 4 |
| 6.4 Verification Activities (Inspection) | 5 |
| 7.0 QA Review | 5 |
| 8.0 Records | 5 |
| 9.0 References | 5 |

Attachments

Attachment 1. Debris Lift Approval Form QC-F-013

Attachment 2. Portage, Inc., Memo re: Moab Debris Placement (2017)

Attachment 2. Debris Processing and Disposal Procedure (*continued*)

1.0 Purpose

The purpose of this document is to describe the debris processing, inspection, handling, preparation for shipment, and placement process. This document is only intended for debris handling and does not replace existing documents designed solely for RRM handling, including the *Moab UMTRA Project Tailings Management Plan* (DOE-EM/GJRAC1891), *Moab UMTRA Project Lift Approval Procedure*, (DOE-EM/GJRAC 1803), and *Moab UMTRA RRM Weight Determination Procedure* (DOE-EM/GJRAC2098).

2.0 Background

During the excavation process, demolition debris from the former mill facilities was encountered. Debris consists of a variety of materials, including concrete, metal, piping, wood, and various components from the mill facilities. Approximately 20 percent of the demolition debris has been excavated and stockpiled from the mill tailings pile. Following excavation the demolition debris, it was segregated and stockpiled for size reduction and final disposition before transporting to the disposal cell.

3.0 Responsibilities

3.1 Moab Debris Sorting/Loading Operator

The Moab Debris Sorting/Loading Operator is responsible for:

- Understanding specifications for debris sizing.
- Performing visual inspection of debris to separate by sizing requirements.
- Loading waste containers according to requirements.

3.2 Tailings Pile Supervisor

The Tailings Pile Supervisor is responsible for:

- Understanding debris sizing and loading specifications and inspection requirements.
- Coordinating debris processing and loading.

3.3 Quality Assurance Manager

The Quality Assurance (QA) Manager is responsible for:

- Understanding debris sizing, loading, and placement specifications.
- Assisting with inspections and with process improvements.

3.4 Crescent Junction Debris Placement Operator

The Crescent Junction Debris Placement Operator is responsible for:

- Understanding debris sizing and placement specifications and inspection requirements.
- Excluding debris from lifts that do not meet size specifications and notifying QC personnel.

Attachment 2. Debris Processing and Disposal Procedure (*continued*)

- Observing debris unloading and reporting issues that restrict dumping or damage equipment to supervisor.
- Working with caution when handling debris to avoid damage to tires and equipment.

3.5 Roving Crew Manager

The Roving Crew Manager is responsible for:

- Understanding debris sizing and placement specifications and inspection requirements.

3.6 Crescent Junction QC Personnel

The QC Personnel at the Crescent Junction site are responsible for:

- Understanding debris sizing and placement specifications and inspection requirements.
- Inspecting and approving debris lifts in accordance with Project requirements and documenting debris lifts on the Debris Lift Approval Form (QC-F-013) (see Attachment 1).

3.7 Crescent Junction Operations/Site Manager

The Crescent Junction Operations/Site Manager is responsible for:

- Understanding debris sizing and placement specifications and inspection requirements.
- Scheduling debris shipment, placement, and inspections.
- Assisting with process improvement.

4.0 Specification for Placement and Sizing of Debris

The applicable section of the *Moab UMTRA Project Remedial Action Plan* (DOE-EM/GJ1547), Addendum B, Section 31 00 20, Item 3.2.5, lists the requirements for sizing and placement of debris and is quoted below.

3.2.5 Placement of Demolition Debris

Demolition debris will be placed in the waste cell along with RRM material. Demolition debris will be sized by others, off site before being placed in containers and hauled to the Crescent Junction disposal cell. Demolition debris is to be sized as follows:

- *Wood, Concrete, Masonry: Cut or break up to a maximum 3-foot size measured in any dimension.*
- *Structural Steel Member, Pipes, Ducts, Other Long Items: Cut into maximum 10-foot lengths.*
- *Concrete, Clay Tile, and Other Pipes: Crush concrete and clay tile pipes. Crush other pipes and ducts that are 6 inches or greater in diameter or, if crushing is impractical, cut pipes and ducts in half longitudinally. Do not crush asbestos-cement pipe.*
- *Rubber Tires Excavated at the Site: Cut into two halves around the circumference.*
- *Geomembranes and Other Sheet Material: Cut into strips a maximum of 4 feet wide by 4 feet long.*
- *Tree limbs 4 inches in Diameter and Larger: Cut into lengths of 8 feet or less.*

The contractor may perform additional size reduction, as necessary. The above information is provided to inform the contractor of material sizes to be delivered for disposal. The contractor is responsible for placement of demolition debris in the waste disposal cell and compaction of RRM around the placed debris. Demolition debris shall be placed in a manner that results in a minimum of voids around the debris. The ratio of debris to RRM shall not exceed 50/50 by volume in each lift.

Attachment 2. Debris Processing and Disposal Procedure (*continued*)

The applicable section of the *Remedial Action Plan*, Addendum E, “Remedial Action Inspection Plan” (RAIP), Section 6.4.4 lists the requirements for inspection of the sizing and placement of debris and is quoted below.

6.4.4. Demolition Debris

Demolition debris will be placed in the waste cell along with RRM. Demolition debris shall be placed in a manner that results in a minimum of voids around the debris. The ratio of debris to RRM shall not exceed 50/50 by volume in each lift. The following materials will be placed in the waste cell:

- *Wood, Concrete, Masonry: Cut or break up to a maximum 3-foot size measured in any dimension.*
- *Structural Steel Member, Pipes, Ducts, Other Long Items: Cut into maximum 10-foot lengths.*
- *Concrete, Clay Tile, and Other Pipes: Crush concrete and clay tile pipes. Crush other pipes and ducts that are 6 inches or greater in diameter or, if crushing is impractical, cut pipes and ducts in half longitudinally. Do not crush asbestos-cement pipe.*
- *Rubber Tires Excavated at the Site: Cut into two halves around the circumference.*
- *Geomembranes and other Sheet Material: Cut into strips a maximum of 4 feet wide by 4 feet long.*
- *Tree limbs 4 inches in Diameter and Larger: Cut into lengths of 8 feet or less.*

5.0 Moab Debris Operations

5.1 Debris Processing/Size Reduction

The bulk of the debris processing and size reduction will be accomplished with an excavator equipped with the appropriate attachment, (e.g., processor, hydraulic hammer or shear), and work will be conducted in accordance with IWP/JSA 017, Debris Removal Processing. Efforts will be made to ensure debris, including concrete, metal and mixed debris, is size-reduced to meet the disposal requirements and to avoid potential container damage during the loading, transportation, and unloading processes.

During size reduction operations, debris will be physically separated by the operator to remove any oversized or non-compliant material, leaving only material/debris that meet the disposal specification. Oversized and non-compliant material will be segregated for further processing or special consideration and approval for final disposition before loading and shipment.

5.2 Loading Debris

All debris types will be loaded into designated containers or over-the-road haul trucks. Containers loaded with debris will be identified and recorded to ensure proper handling at the disposal facility. To protect the bottom of the container/truck bed and facilitate the unloading process at the disposal cell, a layer of tailings may be placed in the bottom of the container before loading debris. When loading containers with debris, efforts will be made to ensure no debris that may cause potential damage when the lid is placed protrudes from the container

Attachment 2. Debris Processing and Disposal Procedure (*continued*)

5.3 Moab QC Activities (Inspection)

QC personnel shall inspect debris at the Moab site, identifying items that do not meet disposal requirements or have internal voids. These items shall be segregated for further size reduction or future disposition.

5.4 Weight Tracking and Other Information

Each container loaded with debris material will be individually weighed, and the weight recorded in accordance with the *Moab UMTRA RRM Weight Determination Procedure* (DOE-EM/GJRAC2098). No effort will be made to track the percentage of debris in each container.

6.0 Crescent Junction Operation

6.1 Unloading Debris Containers

Debris containers will be unloaded at the dump ramp. Debris unloaded from over-the-road trucks may take place at the dump ramp or at a designated location established for debris. The location for unloading trucked debris will be determined on case-by-case basis, considering multiple factors including debris type, size, configuration, truck type, site conditions, and placement location. Following the unloading process, debris will be loaded into on-site trucks and transported to the active lift placement area. The operators should use caution not to run over debris that could damage heavy equipment tires.

6.2 Debris Placement - General

Debris, including concrete, metal and mixed debris, will be mixed with RRM and incorporated into a maximum of a 24-inch loose lift. Once dumped at Crescent Junction debris will be placed and spread out in accordance with the RAIP. Debris shall be spread into layers not greater than 24 inches thick and not greater than 50 percent debris and 50 percent RRM ratio.

Efforts shall be employed to reduce voids and prevent nesting when placing debris in the disposal cell. Potential differential settlement from compression can be eliminated by preventing the inclusion of cavities during the waste placement process. If voids are visually present between debris items in the lift after the spreading process, debris will be re-worked to remove visible voids.

Efforts shall be made to place debris in the lower lifts of the cell. Debris shall be disposed within 20 feet of the cell floor. No debris placement shall take place within 10 feet of the cell embankment or within a 25 feet radius of a stand pipe.

6.3 Debris Placement – Large Single Item

Single debris items (e.g., concrete, wood, masonry objects) thicker than 24 inches are allowed. The objects must not exceed 3 feet in any dimension and must be placed in a manner that allows compaction around the debris item in all directions.

Attachment 2. Debris Processing and Disposal Procedure (*continued*)

Alternatively, narrower compactors and hand compaction methods can be used to accomplish compaction around the objects. When objects larger than the size requirement outlined in the specification are encountered, and it is determined that these objects cannot be safely size reduced, specific plans or modifications to this procedure will be developed to safely handle these objects. These objects may only be placed in the cell for disposal following receipt of approval from the Nuclear Regulatory Commission.

6.4 Verification Activities (Inspection)

The verification of debris placement requirements relies heavily on observation during actual placement by equipment operators and oversight by QC personnel. Quantifiable compaction testing methods have proven unreliable when placing debris due to the variable density and configuration of the debris being placed. When placing debris lifts QC personnel shall perform a visual inspection (see Moab Debris Placement Memo in Attachment 2). Visual inspections performed shall ensure the lift is uniformly placed in a manner that minimizes voids, verify debris size, and verify overall lift thickness. The results of the visual inspection shall be recorded on the Debris Lift Approval Form (Attachment 1). Photos may also be taken to further document the lift placement.

7.0 QA Review

The QA Manager or designee shall review the debris records before submitting to Records Management.

8.0 Records

All documentation created as a result of compliance with this procedure is considered a Project record and will be managed in accordance with the *Moab UMTRA Project Records Management Manual* (DOE-EM/GJ1545), which follows DOE orders, policies, and regulations for retention and maintenance of records.

9.0 References

DOE (U.S. Department of Energy) *Moab UMTRA Project Records Management Manual* (DOE-EM/GJ1545).

DOE(U.S. Department of Energy) *Moab UMTRA Project Lift Approval Procedure* (DOE-EM/GJRAC1803)

DOE (U.S. Department of Energy) *Moab UMTRA Project Remedial Action Plan* (DOE-EM/GJ1547).

DOE (U.S. Department of Energy) *Moab UMTRA RRM Weight Determination Procedure* (DOE-EM/GJRAC2098).

DOE (U.S. Department of Energy) *Moab UMTRA Project Tailings Management Plan* (DOE-EM/GJRAC1891).

Attachment 2. Debris Processing and Disposal Procedure (*continued*)

**Attachment 1.
Debris Lift Approval Form QC-F-013**

Attachment 2. Debris Processing and Disposal Procedure (continued)

Attachment 1. Debris Lift Approval Form QC-F-013

DEBRIS LIFT APPROVAL FORM

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|---------------------------------------|------------|--|---|--|--|-----|---|---|--|--|-----|---|---|--|--|-------|--|--|--|--|------------|--|--|--|--|-----|---|---|--|--|-----|---|---|--|--|-------|--|--|--|--|------------|--|--|--|--|-----|---|---|--|--|-----|---|---|--|--|-------|--|--|--|--|------------|--|--|--|--|-----|---|---|--|--|-----|---|---|--|--|-------|--|--|--|--|------------|--|--|--|--|-----|---|---|--|--|-----|---|---|--|--|-------|--|--|--|--|------------------|--|---|--|---|
| PROJECT: _____ | OTHER _____ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| NW CORNER _____ | DATE: _____ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <table border="1" style="width: 100%; border-collapse: collapse;"><tr><td style="width: 10%;"><i>P</i> 1</td><td style="width: 30%;"></td><td style="width: 10%;"></td><td style="width: 10%;"></td><td style="width: 10%;"></td></tr><tr><td>EW:</td><td>X</td><td>=</td><td></td><td></td></tr><tr><td>NS:</td><td>X</td><td>=</td><td></td><td></td></tr><tr><td colspan="5"><hr/></td></tr><tr><td><i>P</i> 2</td><td></td><td></td><td></td><td></td></tr><tr><td>EW:</td><td>X</td><td>=</td><td></td><td></td></tr><tr><td>NS:</td><td>X</td><td>=</td><td></td><td></td></tr><tr><td colspan="5"><hr/></td></tr><tr><td><i>P</i> 3</td><td></td><td></td><td></td><td></td></tr><tr><td>EW:</td><td>X</td><td>=</td><td></td><td></td></tr><tr><td>NS:</td><td>X</td><td>=</td><td></td><td></td></tr><tr><td colspan="5"><hr/></td></tr><tr><td><i>P</i> 4</td><td></td><td></td><td></td><td></td></tr><tr><td>EW:</td><td>X</td><td>=</td><td></td><td></td></tr><tr><td>NS:</td><td>X</td><td>=</td><td></td><td></td></tr><tr><td colspan="5"><hr/></td></tr><tr><td><i>P</i> 5</td><td></td><td></td><td></td><td></td></tr><tr><td>EW:</td><td>X</td><td>=</td><td></td><td></td></tr><tr><td>NS:</td><td>X</td><td>=</td><td></td><td></td></tr><tr><td colspan="5"><hr/></td></tr><tr><td>Page 2 attached:</td><td></td><td>Y</td><td></td><td>N</td></tr></table> | | <i>P</i> 1 | | | | | EW: | X | = | | | NS: | X | = | | | <hr/> | | | | | <i>P</i> 2 | | | | | EW: | X | = | | | NS: | X | = | | | <hr/> | | | | | <i>P</i> 3 | | | | | EW: | X | = | | | NS: | X | = | | | <hr/> | | | | | <i>P</i> 4 | | | | | EW: | X | = | | | NS: | X | = | | | <hr/> | | | | | <i>P</i> 5 | | | | | EW: | X | = | | | NS: | X | = | | | <hr/> | | | | | Page 2 attached: | | Y | | N |
| <i>P</i> 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EW: | X | = | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| NS: | X | = | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <i>P</i> 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EW: | X | = | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| NS: | X | = | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <i>P</i> 3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EW: | X | = | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| NS: | X | = | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <i>P</i> 4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EW: | X | = | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| NS: | X | = | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <i>P</i> 5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| EW: | X | = | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| NS: | X | = | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <hr/> | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Page 2 attached: | | Y | | N | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| IDENTIFY LOTS ABOVE | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LIFT ID: _____ | NW CORNER: _____ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Uncompacted Thickness: _____ | Compacted Thickness: _____ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Debris Insp. By: _____ Date: _____ Time: _____ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| NW CORNER of debris placement: _____ | EW Dimension _____ NS Dimension _____ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Lift Area (ft ²): _____ | Lift Volume (yd ³): _____ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Comments: _____ _____ _____ _____ _____ _____ _____ _____ _____ _____ _____ _____ _____ _____ _____ _____ _____ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| KEYING IN NOTES: N E S W _____ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| LIFT APPROVED BY _____ | DATE: _____ TIME: _____ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| QA/QC APPROVAL _____ | DATE _____ | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Attachment 2. Debris Processing and Disposal Procedure (*continued*)

**Attachment 2.
Moab Debris Placement Memo**

Attachment 2. Debris Processing and Disposal Procedure (*continued*)

Attachment 2. Moab Debris Placement Memo



Memo

To: Greg Church, RAC Project Manager
From: Ray Schwaller, RAC Project Engineer
CC: Ken Kisiel, Moab Operations Manager
Craig Niemeyer, CJ Operations Manager
Kathy Turvy, Project QA Manager
Date: 2/14/2017
Re: Moab UMTRA Project, Debris Placement Quality Control

This memorandum provides a review of the mixed waste and debris placement procedures and recommends quality control (QC) practices for lift acceptance.

The most common waste, residual radioactive material (RRM), typically consists of soil ranging from clay to sand and is placed and compacted in the repository using conventional earthwork practices. It is placed in 12-inch lifts and compacted to a minimum of 90% of maximum dry density per the standard Proctor test (ASTM D698). The intent is to minimize voids during waste placements, and ultimately reduce settlement in the waste fill.


To accommodate debris waste, the U.S. Department of Energy (DOE) proposed to modify the maximum lift thickness from 12 inches to 24 inches, and received concurrence from the U.S. Nuclear Regulatory Commission (NRC) to proceed. Along with this, it is a requirement to place the debris with at least 50% RRM so that the space between debris components is adequately filled.

Handling and placement of the debris are accomplished as described in the Debris Processing and Disposal Procedure (Document # DOE-EM/GJRAC2178).

There are two test methods used to evaluate density for the placed and compacted RRM waste. Those include direct measurements using a nuclear density gauge (with periodic checks by the sand cone method) and the Computer-Aided Earthmoving System (CAES). The CAES has been calibrated for the various types of equipment and is used to assure the minimum number of passes are completed to achieve the required densities.

These test methods are problematic with the mixed RRM and debris waste. To check compaction with the nuclear density gauge, a hole is punched into the material being tested and the source probe is extended down the hole. The test hole cannot be advanced into debris (i.e., concrete rubble or steel components). If the test hole is unknowingly placed between debris, then the test results will be skewed by the dense debris components, yielding a false high reading. Compression of the lift is difficult to measure with the CAES, because compacting the heterogeneous mix results in a non-uniform surface.

Based on these considerations, recommended QC for debris placement includes observation by QC personnel to assure the proper processing and disposal procedures are being followed. If a problem is observed during the disposal process, the onsite QC person should notify the equipment operator immediately to take appropriate action and correct the concern. Lift acceptance as documented by the QC person provides confirmation that the required procedures were followed and corrective actions were taken as appropriate.


2/14/2017