



West Valley Demonstration Project Phase I Decommissioning 01-14 Building Demolition Status



One Project. One Team. One Goal.

Presented by: Tom Dogal, CHBWW

February 27, 2013



EM Environmental Management


safety ❖ performance ❖ cleanup ❖ closure

www.em.doe.gov


01-14 Building: Steps to Demolition



Original Construction



Step 1 Complete



After Step 2 – In Progress



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

www.em.doe.gov

Building 01-14 Readiness for Demolition

- Initial Preparations
 - Radiological characterization (facility, piping, systems)
 - Utility deactivations/isolations (tell-tailing & draining)
 - Removal of highly contaminated piping/pumps/ hazardous materials
 - Foaming/grouting of Waste Dispensing Vessel, reheaters, and vittrification offgas piping for removal during demolition
 - Fixative application to cells, sumps, highly contaminated piping internals
 - Thermaflex® contamination encapsulant application to filter housing and selected areas in cells



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

www.em.doe.gov

Building 01-14 Readiness for Demolition

- Final preparations
 - Removal of ventilation system filters
 - Isolation of remaining utility and instrument air systems (pipe bridge)
 - Isolation/plugging of fire lines (control room)
 - Removal of remaining hazardous materials throughout building
 - Isolation of remaining electrical systems
 - Removal of asbestos containing materials (internal/external)
 - Removal of shielded pipe chase section tying 01-14 Building to the Utility Room
 - Site preparations (boundaries, cargoes, run-on/run-off controls, radiological controls)
 - Waste management (containers, shipper/landfill arrangements)



EM *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure

www.em.doe.gov

Radiological/Environmental Mitigations

- National Emissions Standards for Hazardous Air Pollutants (NESHAPS) modeling (EDE 0.00348 mrem/yr) – below required approval level (0.1 mrem/yr)
- Full-time Radiological Control Technician coverage
- Demolition zone perimeter air monitoring (work boundaries)
- Daily air monitoring during demolition
- Equipment operator breathing zone monitoring
- Off-Site Ambient Air Monitoring (16 stations located offsite)
- Contamination survey of radiological boundary area and inside equipment cabs
- Frequent surveys of processor head/bucket/debris
- Dust suppression during demolition
- Adjacent facility access control and monitoring (Utility Room & Main Plant Process Building monitoring)
- Controlled water runoff from dust suppression
- Lockdown of debris at end of day



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

www.em.doe.gov

01-14 Building – Step 1 Complete

- Completed demolition of:
 - Control room
 - Truck bay
 - Conference room
 - Motor control center room
 - Clean drum room
 - Utility pipe bridge



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

www.em.doe.gov

01-14 Building Demolition, cont.

01-14 Building Demolition

- Completed demolition on the north side of the facility around the off-gas pipe gallery and the pipe bridge between the Utility Room and the 01-14 Building
- Continued waste load out of clean demolition debris for disposal
- Expect to complete demolition of 01-14 Building by early May 2013



Demolition of North Side of 01-14 Building



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

www.em.doe.gov 7

01-14 Building Demolition, cont.

- Continuing demolition of Step 2 which includes roof structure and exterior concrete block walls



01-14 Southeast Corner



01-14 Bldg. North Facade



01-14 Bldg. SW Corner



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

www.em.doe.gov




EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

Demolition Description (cont'd)

- Next: Step 3 – (Partially Rad. Contaminated)
 - Additional site work, demolition of remainder of facility
 - Waste: Structural materials (including concrete/block), painted structural steel via 20 cubic yard intermodals to Energy Solutions, majority of special equipment via cargo/ intermodals to Nevada National Security Site, wastewater to on-site interceptor for treatment via holding tanks in Utility Room



End State – Earthen cover sloping from north to south



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

Demolition – Step 2

(as of February 22, 2013)

Step 3



Remaining
Step 2 work



EM Environmental Management

safety ❖ performance ❖ cleanup ❖ closure

Questions?



EM *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure

www.em.doe.gov 12