

WVDP Project Update


Main Plant Process Building Controlled Deconstruction

Kelly Wooley, CHBWV Deputy General Manager
Citizen Task Force Meeting – March 27, 2024

Approved for public release; further dissemination unlimited

Dedicated to safety. Committed to the environment. | energy.gov/EM

Safety









U.S. DEPARTMENT OF OFFICE OF ENVIRONMENTAL MANAGEMENT

Main Plant Deconstruction





Hot Cell deconstruction







Waste Loadout







Liquid Waste Cell tank removal (7D-2)









Liquid Waste Cell Tank 3D-2 and 7D-14 removed from Main Plant and prepared for loading











Deconstruction of Extraction Cell #1 north wall











Waste loadout from the Deconstruction of Sample Cell #2







Deconstruction on Extraction Cell Room upper east wall







3-D Model of Main Plant Deconstruction (Completed areas in Yellow)



Waste and Site Operations

- Safely processed and overpacked two more Chemical Process Cell waste containers for shipment in May (previously processed, overpacked, and shipped two containers)
- The remaining four High Integrity Containers (HICS) were overpacked and shipped the week of March 18 (previously overpacked and shipped four HICs)
- Seven (7) of 12 legacy oversized debris containers have been shipped
 - ➤ The remaining five (5) will be overpacked and shipped
 - ➤ One has been overpacked in March, remaining four will be overpacked in April, and all will be shipped during the summer

