



# Department of Energy Program Review November 13-16, 2023

Jerrald Hauber Energy Manager Forest County Potawatomi Community

### Forest County Potawatomi Community


The Potawatomi were once a part of a historical confederacy made up of the Ojibwa, Odawa and Potawatomi Nations known as the Council of the Three Fires.

- Ojibwa: "Older Brother" and "Keeper of the Faith"
- Odawa: "Middle Brother" and "Keepers of the Trade"
- Potawatomi: "Little Brother" and "Keeper of the Fire"











### Environmental Mission Statement

The traditional values of the Forest County Potawatomi Community teach us to respect all living things, to take only what we need from mother earth, and to preserve the air, water, and soil for our children.

Reflecting these values, we take leadership in creating a sustainable and healthy world. We resolve to reduce our own environmental impacts and to take steps to remedy the impacts of others.

We encourage others to do the same. We also seek legislative and policy changes that protect the environment for all people, including generations to come.

(Adopted November 20, 2008)

# Project 1: Community Scale Solar

# Background 2019 Community Scale Solar

FCPC's solar PV projects have developed over 2 MW of behind the meter generation at individual sites.

On the reservation in Forest County Wisconsin, the majority of government buildings have energy use offset by solar between 17 and 99.9%

The new grant is providing additional 1.1 MW of solar PV energy for 9 buildings



### Project Revisions

- Site adjustments due to tariff issues, zoning concerns, engineering challenges, and construction schedules
- New sites were added to absorb over 334 kW of PV at the FCPC RG facility including the Carter Convenience Store and the Stone Lake Wastewater Treatment Facility, and the Community Center along with the Wgema Gym and fleet garage.
- Other sites were enlarged.
- Regulatory challenges in Milwaukee forced the movement of 334 kW to other sites.

### Solar Sites and Install Capacity

Solar Array sites	Current kW Solar to Install	Second Change to kW Solarto Install	First Change to kW Solar to Install	Original kW to Install	Change Notes	Mount Type
FCPC Bingo	323.1	323.1	323.1	280	Increased kW	Roof
1721 W Canal St. Milwaukee, WI						
Potawatomi Carter Casino & Hotel (PCCH)	227	339.9	249.9	197	Increased kW	Roof
616 Highway 32, Wabeno, WI						
Carter Wastewater Treatment Plant	40.3	40.3	40.3	20	Increased kW	Roof
3909 Industrial Park Rd, Wabeno, WI						
Stone Lake Church	9.43	9.43	9.43	8	Increased kW	Roof
5132 Jaeger Rd, Crandon WI						
(Modified Site) Aquaponics	60	133.7	85.3	60	Stayed the same	Roof
3389 County Highway H, Laona, WI						
(New location) Carter C-Store 614 WI	63.2	63.2	63.2	0	New location	Roof
Highway 32, Wabeno, WI						
(New location) Stone Lake Wastewater Treatment	97.4	97.4	41.9	0	New location	Roof
8138 Mish ko Swen Dr., Crandon, WI						
(New location) Community Center	273.9	0	0	0	New location	Roof
The Place Where Everyone Comes To Play Rd, Crandon, WI						
(New location) Fleet Garage	24.9	0	0	0	New location	Roof
The Place Where Everyone Comes To Play Rd, Crandon, WI						
(New Location) Wgema Gym	57	0	0	0	New location	Roof
Removed site Wgema Campus	0	0	<del>334.9</del>	<del>255</del>	Removed site	Ground
(Removed Site) Carter Church	0	0	0	8	Removed site	Roof
(Removed Site) FCPC Renewable Generation Biodigester Facility	0	0	θ	<del>240</del>	Removed site	Ground
Total kW Solar to be Installed (Net Increase of ~80 kW	1176.23	1,007	1,148	1,068		

### PROJECT GOAL

- ► Install 1.1 MW of solar generation at 9 sites.
- ► Tribe anticipates substantial energy offset, ranging from 4.2 – 99.9% grid electricity reduction at the selected sites.
- ► This focuses on the Tribe's goal of achieving 100% carbon-neutrality.
- ► This project further instills tribal energy sovereignty.



# Steps Taken



RFP for solar installer/contractor circulated in 2019.



Contractor chosen and construction is underway.



Installations are planned and approved with minor modifications.



NEPA review is complete.



Interconnection agreements are completed but for the carter casino.



Site specific permits have been obtained.



8 Solar sites have been completed.



4 sites are currently under construction

3 of the 4 sites are having supply chain issues receiving service panels





### **NEXT STEPS**

- 1. Work with the Contractor and Sub-contractor on finishing the work by spring 2024.
- 2. Work with distributors to source parts that are caught in supply chain issues.
- 3. Conduct quality control inspections of the solar installations.
- 4. Monitor the solar generation







### Project Goals

 Based on the Tribe's environmental mission and FCPC values, the Tribe set specific project goals for options selection, such that each option must:

Minimize building energy demand;

Pay for itself over its lifespan;

 Be technologically deployable within the construction timeline; and

· Be grant eligible.

 In addition, any renewable energy generation system selected must:


Preserve the landscape; and

 Must not discourage Tribal members from visiting the community center.



## **Decision Making**

Improve / Add	Measure #	Option	Annual therms Saved	Annual kWh Saved	Cost	30 Yr Cost Savings	Payoff Year
	1	R-21.85	610		4,545	10,914	13
Walls	1	R-28.1	929		9,090	14,454	16
	1	R-34.35	1,103		13,383	14,571	18
Windows	2	U-0.20	6,677		158,146	11,071	29
	3	R-37.5	454		12,087	-581	31
Roof	3	R-40	883		24,584	-2,206	32
	3	R-42.5	1,261		49,168	-17,210	39
Under Slab	4	R-10	13,537		43,900	299,173	6
Orider Slab	4	R-20	18,049		87,800	369,622	9
Edgo / BC	5	R-15	198		5,159	-141	31
Edge / BG	5	R-20	441		9,055	2,121	27
Boiler	6	Condensing	7,419		31,750	156,272	8
Pool	7	70% ERV	55,000		19,250	1,374,634	1
Light	8	Controls		103,120	20,000	268,659	4
Solar PV	9	200 kW		216,449	188,674	522,304	10
Total			89,950	319,569	577,226	2,702,044	8



### **Progress** 200 kW Solar PV System

- FCPC received 3 competitive bids.
- Final contractor has been selected.
- Contract has completed a legal review and next the contract will be signed approved by Executive Council.
- Design is complete, working
- Interconnection agreements are completed.
- FCPC received \$35,648 in incentives for EEMs from the state run energy efficiency program Focus on Energy and is expecting to receive \$46,000.00 for the 200 kW of solar to be installed.
- Completed the installation of 200 kW more solar to the building for a total of 400 kW to produce 100% of daytime energy needs
- The building and solar installations have been completed

### Lessons Learned

- Aligning the grant application with a tight new building construction schedule is very difficult.
- Difficultly separating incremental prices of EEM upgrades from general construction budget.
- Getting the inverters to talk with other systems via the net is very challenging.

# Reasoning for the need of the Community Center

► <a href="https://www.facebook.com/fcpotawatomi/videos/207965054712974/?extid=CL-UNK-UNK-IOS\_GK0T-GK1C&ref=sharing">https://www.facebook.com/fcpotawatomi/videos/207965054712974/?extid=CL-UNK-UNK-IOS\_GK0T-GK1C&ref=sharing</a>

NEW DOE
ENERGY
EFFICIENCY
PROJECT 3
2023



Control Number: 2975-1515

# FOREST COUNTY POTAWATOMI COMMUNITY Milwaukee Hotel and Casino HVAC Efficiency Upgrades TOPIC AREA 1.B

### **Project Summary**

The Forest County Potawatomi Community (FCPC) project will install nine energy efficiency measures focused on the HVAC system at the Milwaukee Potawatomi Hotel and Casino (PHC), which is the Tribe's largest energy demanding facility. The project goal is to promote FCPC energy sovereignty through the installation of cost-effective energy efficiency measures. This goal would be achieved through the following objective: Save 959,040 kWh and 263,000 therms in the first year of operations after the installation of all 9 EEMs.

EEM	Est. Life (Yrs)	FCPC Cost (\$)	Annual Savings (\$)	Proj. Pay- back (Yrs)	FCPC Pay- back (Yrs)	FCPC Net Lifetime Savings (\$)	FCPC ROI (%)
1. Operate Snowmelt Based on		1000	10010100110010010		TOWNS TO	101111111111111111111111111111111111111	12101120000
Weather Forecast	7	\$1,200	\$17,680	0.34	0.07	\$122,560	10,213%
2. Implement Chilled Water Supply Temperature Reset	7	\$4,600	\$5,600	4.11	0.82	\$34,600	752%
3. Cycle Hot Water Coil Pumps Based on Mixed Air Temp.	7	\$6,200	\$9,300	3.33	0.67	\$58,900	950%
4. EndoTherm Hotel Heating & Cooling	12	\$18,000	\$46,060	1.95	0.39	\$534,720	2,971%
5. EndoTherm Casino Heating	12	\$31,200	\$111,800	1.40	0.28	\$1,310,400	4,200%
6. EndoTherm Casino Cooling	12	\$42,000	\$29,000	7.24	1.45	\$306,000	729%
7. Install Event Center Occupancy Sensors	25	\$55,400	\$16,420	16.87	3.37	\$355,100	641%
8. Implement Ultralow Temperature Heating	25	\$98,200	\$51,540	9.53	1.91	\$1,190,300	1,212%
9. Install Boiler Economizer to Preheat Domestic Hot Water	25	\$123,200	\$29,682	20.75	4.15	\$618,900	502%
Measurement & Verification	-	\$19,400	-	-	-	-\$19,400	-
Travel	.=	\$9,844	-	-	-	-\$1,969	
Total	21.3	\$401,369	\$317,084	6.33	1.27	\$4,510,111	1,124%

### **Key Personnel/Organizations**

Applicant: Forest County Potawatomi Community (FCPC), a

federally recognized Indian tribe

**Project Manager:** Jerald Hauber ● 715-478-4704

**Business Contact:** David Emmerich ● 414-817-8056

### **Budget**

Federal funds requested: \$1,605,475

Cost-share proposed: \$401,369
Total Project Costs: \$2,006,844

### **Project Outcomes**

After the implementation of all 9 EEM's, FCPC anticipates a project lifetime energy savings of 13,488 MWh and 4,288,000 therms, resulting in a lifetime carbon reduction of 22,684 metric tons (MT) of CO<sub>2</sub>e. Over the lifespan of the EEMs, the project would save the Tribe \$4,510,111, and has a total project payback of 6.33 years and an FCPC payback of 1.27 years. The deployment of the EEMs will assist FCPC in reaching its goal of energy sovereignty through the use of 100% carbon neutral renewable energy, by reducing the load required to offset.

## Level II HVAC Energy Audit Results

Energy Saving Strategy	Electrical Savings (kWh)	Demand Savings (kW)	Gas Savings (therms)	Emission Savings (tons CO <sub>2</sub> e)
Obtain Specifications for Implementation:				
Operate Snowmelt Based on Weather Forecast	22,000	0	18,000	100
Implement Chilled Water Supply Temperature Reset	56,000	0	0	40
Install Event Center Occupancy Sensors and Implement Scheduling	61,000	10	12,000	100
Cycle Hot Water Coil Pump Based on Mixed Air Temp *	93,000	0	0	60
Implement Ultralow Temperature Heating *	180,000	0	39,000	400
Install Boiler Economizer to Preheat Domestic Hot Water *	(22,960)	0	43,000	200
Install Magnetic Bearing Chiller to Improve Part Load Efficiency*	290,000	100	0	200
Total for all measures above recommended for implementation or study:	679,040	110	112,000	1,100
Additional Opportunities:				
EndoTherm Casino Heating *	0	0	130,000	800
EndoTherm Hotel Heating and Cooling *	280,000	0	21,000	300
EndoTherm Casino Cooling *	290,000	0	0	200
Upgrade Cooling Tower to Fluid Cooler * †	700,000	0	0	500

 $<sup>^*</sup>$  Further study required,  $\dagger$  Incremental cost used, TBD = to be determined

### EndoTherm-Hydronic Additive

- Additive for HVAC loops that reduces surface tension and improves heat transfer.
- Organic and noncorrosive additive, around 1% of total volume.



Chemical name Glycoside Concentration ≤ 10%

CAS no. 68515-73-1

**EINECS no.** 500-220-1

#### 3.2 Mixture

Type of formulation: Further information:

Soluble Liquid (SL), concentrated product, to be diluted in use

ATE<sub>mix</sub> ≥10,000 mg/kg bw (not classified)


M-factor = not classified

International Chemical Identification	EC No.	CAS No.	%
water	231-792-2	7732-18-5	90-95
glycoside	500-220-1	68515-73-1	5-10

### **Options Selection and Economics**

	Est. Life	FCPC	Annual Savings	Proj. Pay- back	FCPC Pay- back	FCPC Net Lifetime Savings	FCPC
EEM	(Yrs)	Cost (\$)	(\$)	(Yrs)	(Yrs)	(\$)	ROI (%)
Operate Snowmelt     Based on Weather							10,213
Forecast	7	\$1,200	\$17,680	0.34	0.07	\$122,560	10,213
2. Implement Chilled	,	\$1,200	\$17,000	0.54	0.07	\$122,500	70
Water Supply							
Temperature Reset	7	\$4,600	\$5,600	4.11	0.82	\$34,600	752%
3. Cycle Hot Water Coil			,				
Pumps Based on Mixed							
Air Temp.	7	\$6,200	\$9,300	3.33	0.67	\$58,900	950%
4. EndoTherm Hotel							
Heating & Cooling	12	\$18,000	\$46,060	1.95	0.39	\$534,720	2,971%
5. EndoTherm Casino			****			** *** ***	
Heating	12	\$31,200	\$111,800	1.40	0.28	\$1,310,400	4,200%
6. EndoTherm Casino	40	<b>#40.000</b>	<b>*</b> 00 000	7.04	4.45	<b>*</b> 000 000	7000/
7. Install Event Center	12	\$42,000	\$29,000	7.24	1.45	\$306,000	729%
	25	ΦEE 400	¢16 420	16.87	2 27	¢255 100	6410/
Occupancy Sensors  8. Implement Ultralow	20	\$55,400	\$16,420	10.07	3.37	\$355,100	641%
Temperature Heating	25	\$98,200	\$51,540	9.53	1.91	\$1,190,300	1,212%
9. Install Boiler	20	Ψ00,200	Ψ01,010	0.00	1.01	<b>\$1,100,000</b>	1,21270
Economizer to Preheat							
Domestic Hot Water	25	\$123,200	\$29,682	20.75	4.15	\$618,900	502%
Measurement &							
Verification	-	\$19,400	-	-	-	-\$19,400	-
Travel	-	\$9,844	-	-	-	-\$1,969	-
Total	21.3	\$401,369	\$317,084	6.33	1.27	\$4,510,111	1,124%

### Gantt Chart for EEMs Implementation





# Thank You!