



Rincon Solar Microgrids

NOVEMBER 19, 2024

DOE TRIBAL ENERGY REVIEW

The Rincon Reservation and Community

- The Rincon Reservation was established in 1875 and is located in southern California. The Reservation encompasses approximately 5,000 acres of land within the San Luis Rey River Watershed.
- The Reservation is considered a rural area of unincorporated, north central San Diego County and includes a broad range of wildlife species and vegetation communities.



The Rincon Reservation and Community

- Approximately 1,800 residents and a few small businesses are scattered throughout the Reservation, as well as Harrah's Resort Southern California which includes a 1,065 room, two 21-story hotel towers, an events center, and a gaming casino with 8 associated restaurants, a spa, and parking for patrons.
- The historic and current land uses surrounding the Reservation include agricultural, residential, and gaming, along with a small amount of light industrial.




Past Activities

- 1 MW of solar at Harrah's Resort Southern California (HRSC) (2009)
- STEM Li-Ion BESS installed at HRSC (2018)
- Various energy efficiency measures installed at HRSC
- Rincon Energy Study and Strategic Energy and Resiliency Plan (2017-2019)
- Electric Vehicle Charging Stations

Project Objectives




**INCREASE
RESILIENCE**



**LOWER ENERGY
COSTS**




**ENERGY
INDEPENDENCE**



CLEAN ENERGY



SCALABILITY



Rincon Solar+Storage Microgrid Sites


- A** Harrah's Chiller Plant Microgrid
- B** Rincon Fire Station Microgrid
- C** PC4 Well Microgrid
- D** Rincon Government Center Microgrid

Protecting Essential Facilities

System	Facility Details	Type	Essential Purposes	Resource Type and Capacity
Fire Station Microgrid	13,600 ft ² , built in 2006	Residential fire station, 911 emergency dispatch center, and EOC	Fire protection, rescue, and 911 emergency dispatch for the Rincon Reservation and neighboring communities through mutual aid agreements.	81 kW Carport PV (new) 420 kW Diesel Genset (existing) 50 kW / 132 kWh Li-Ion BESS (new)
PC-4 Well	Public Water System	Water Well Pump	Provide domestic water for community homes and facilities	~63 kW Carport/Ground-Mount PV 60 kW / 132 kWh Li-Ion BESS
Resort Area Microgrid	Resort: 1,284,619 ft ² , built in phases starting in 2001	- Tribally owned casino-resort	Emergency public shelter, cooling center, emergency operations center (EOC), and emergency response and evacuation staging areas	1 MW Groundmount PV (existing) Carport PV ~1.3 MW (new) Flow Battery 1 MW / 4 MWh (new)
Rincon Government Center	143,000 ft ² , built in 2018	Tribal Government Center, Tribal Police Station	Tribal police, first response, emergency public shelter, emergency operations management, EV charging	~330 kW Carport/Rooftop PV (new) 250 kW Diesel Genset (replacement) 174 kW / 696 kWh Li-Ion BESS (new)

Original HRSC Microgrid Project

*Not part of DOE project scope or budget for grant or match share



1

Wastewater Treatment Plant and Well Pump(s)

2


Travel Center Gas Station and C-Store

3

Butler Building

4

Harrah's Resort Southern California



6 MW Solar PV System (new)  powerflex
EDF Renewables

1 MW Solar PV System (existing)




4.8 MWh Flow Battery System (new)  INVINITY
ENERGY SYSTEMS



4.8 MWh Flywheel Energy Storage (new)  AMBER
KINETICS




Lithium-Ion Batteries* (4.5 MW/2-hr new,
420 kW/680 kWh existing)  powerflex
EDF Renewables



Diesel Gensets* (4 MW new, 2 MW existing)  powerflex
EDF Renewables



Microgrid Controls (new)  powerflex
EDF Renewables



Point of Interconnection (new)  powerflex
EDF Renewables



Meters (existing)



Microgrid Underground Bus (new)  powerflex
EDF Renewables

\$\$\$
Investor


 SolarisEnergy
Financing a Brighter Future

Harrah's Resort Chiller Plant Solar+Storage Microgrid

Overview



1.33 MW Solar PV System



1 MW Solar PV System (existing)



1.4 MW/4 MWh Flow Battery System

Benefits

- ~2.3 GWh generated/year
- ~\$508k energy costs saved (Year 1)
- ~3 hrs. of backup power

Status

Currently in 90% design
Expected PTO: 4Q 2025



Rincon Government Center Microgrid

Overview

 331.7 kW Solar PV Carports


 174 kW/696 kWh Li-ion BESS

Benefits

- ~578 GWh generated/year
- ~\$196k saved per year
- 4 hrs. peak load backup

Status

Currently in 90% design
Expected PTO: 4Q 2024



Fire Station Microgrid

Overview



79 kW Solar PV System




60 kW/132 kWh Li-ion Battery System

Benefits


- ~139 MWh generated/year
- ~\$42k saved per year
- 2+ hrs. of backup power

Status

Currently in 50% design
Expected PTO: 4Q 2024




PC-4 Well Microgrid



Overview



~63 kW Solar PV System



60 kW / 132 kWh Battery Energy Storage System

Benefits

- ~114 MWh generated/year
- ~\$24k saved per year
- 2+ hrs. of backup power

Status

Currently in 50% design
Expected PTO: 4Q 2024

Solar Module Deliveries – May 2023











Rincon Band accepted delivery of solar PV modules for both the Resort-Area Microgrid and the Government site microgrids (Government Center, PC4 Well, and Fire Station) in early May 2023.

- 2,497 JA Solar Modules
- 1,260 Canadian Solar Modules

The solar modules are being stored at the Rincon Reservation in secure mobile containers



Microgrids Project Partners

Prime Recipient / Site Owner	EPCs and Technology Providers
 <p>Rincon Band of Luiseño Indians Est. 1875 Vision Unity Perseverance</p>	 <p>powerflex EDF Renewables</p>  <p>INVINITY ENERGY SYSTEMS</p>  <p>ELITE ELECTRIC, INC. SINCE 1978</p>
Project Mgmt/Owner's Reps	Financing Partners
 <p>Prosper Sustainably</p>  <p>Microgrid Institute</p>  <p>GODFREY KAHN s.c.</p>  <p>SolarisEnergy</p>  <p>WATTMORE</p>	 <p>BRIDGE RENEWABLE ENERGY</p>

Project Status & Accomplishments

ACTIVITY
1. Select design build contractors and financier (completed)
2. Negotiate and finalize EPC & financing agreements (completed)
3. Complete engineering design and permitting (in progress)
4. Complete project equipment procurements, construction, commissioning, and deployment (in progress)
5. Negotiate and finalize O&M agreements (in progress)
6. Operations & Maintenance, Performance Monitoring and Reporting

Challenges and Lessons Learned

- **Microgrid projects can be extra complex**
 - Larger systems, more meters/loads and DERs → more complex
 - Abundance of technology providers, considerations, and approaches
 - Be prepared for changes as you progress (in understanding, conditions, costs)
- **Be ultra conservative with budget and schedule estimates**
 - Higher than anticipated electrical infrastructure, DER, and transaction costs
- **Procurement, negotiating contracts can be challenging, take time**
 - Consider design bid build (two contracts, different contractors) versus design build (single contractor)
- **Initiate interconnection applications and studies ASAP**
- **Continually model project outcomes as conditions change and provide regular cost-benefit analyses to Tribal leadership**

Challenges and Lessons Learned

- **Get O&M cost estimates, include in cash flows, secure contract**
- **Existing building and electrical plans/information may be limited**
- **Rooftop or other solar may not be feasible or require extra analysis**
- **Existing energy assets may have limited to no compatibility w/ microgrid (e.g. backup generators, solar)**
- **Expect long equipment lead times, particularly for switchgear**
- **Unclear utility planning, interconnection, and approval processes and timelines; Press utility clarify and streamline requirements**
- **Missing BIA easements for utility infrastructure, obtaining new easements**

Challenges and Lessons Learned

- **Project finance opportunities, challenges**
 - MSA/PPA with 100% Tribal ownership using ITC Tribal Elective Pay option
- **Tribe as AHJ may not have clear approvals processes**
- **Clear design, plan set review processes protect Tribe (as Owner)**
- **Developers, equipment supplies, and other companies can fail**
 - Ensure there are terms & conditions to protect Tribe in contracts
- **Negotiating, designing, building, and operating complex energy systems is a capacity challenge for Tribes requiring expert support**
- **SCTCA' Tribal Energy & Climate Collaborative partnership and knowledge sharing is benefiting Rincon and 24 Member Tribes**

THANK YOU! QUESTIONS?

Josh Simmons

President, Principal Consultant
Prosper Sustainably

jsimmons@prospersustainably.com

