


UNITED STATES OF AMERICA
DEPARTMENT OF ENERGY

OFFICE OF OIL AND GAS GLOBAL SECURITY AND SUPPLY



_____)
TEXAS LNG BROWNSVILLE LLC)
_____)

FE DOCKET NO. 15-62-LNG

SEMI-ANNUAL REPORT REGARDING TEXAS LNG TERMINAL
IN BROWNSVILLE, TEXAS

DOE/FE ORDER NO. 3716

AS OF OCTOBER 1, 2016

BACKGROUND

On September 24, 2015 by DOE/FE Order No. 3716, Texas LNG Brownsville LLC (Texas LNG Brownsville) was authorized to export by vessel approximately 204.4 Bcf/yr of natural gas in the form of liquefied natural gas (LNG) produced from domestic sources from its proposed Texas LNG Brownsville Terminal at the Port of Brownsville, Texas (the Project) to any country with which the United States currently has, or in the future will have a free trade agreement (FTA), subject to certain conditions. Texas LNG Brownsville is required to file with the Office of Oil and Gas Global Security and Supply, on a semi-annual basis, written reports describing the progress of the proposed Texas LNG Brownsville Terminal.

INFORMATION ON THE PROGRESS OF THE TEXAS LNG BROWNSVILLE TERMINAL.

General. During the past six months, there has been progress on the Texas LNG Brownsville Terminal project on a variety of fronts, including financing, engineering, pipeline supply, site analysis, and offtake agreement negotiations.

Financing. Texas LNG Brownsville has continued to work closely with BNP Paribas, a major global financial institution experienced in financing LNG projects, as financial advisor to assist in the raising of equity and debt financing for the total capital requirements of the Project and to achieve a Final Investment Decision. Third Point LLC and Texas LNG LLC share ownership of Texas LNG Brownsville LLC, the project development company created to advance the Project.

Engineering. Samsung Engineering (Samsung) continues to perform a variety of project engineering work in its Seoul, South Korea and Houston, Texas offices. Front-End Engineering & Design (FEED) commenced in November 2014 with a large, full-time staff of Samsung and Texas LNG Brownsville engineers FEED was completed in 2Q 2016. To date, over 200,000 Pre-FEED and FEED engineering man hours have been expended. Braemar Engineering continues to provide technical support for FEED and Federal Energy Regulatory Commission (FERC) permitting work. A variety of specialized technical firms have been retained to perform discreet engineering functions.

Key technology providers are Air Products (C3MR liquefaction process design), UOP (gas pretreatment), Matrix PDM (LNG storage tank), Gexcon (vapor dispersion studies), Moffatt & Nichol (marine construction), Marin (navigation studies), and Honeywell Technology (integrated main automation contractor).

Long-term supply arrangements. Texas LNG Brownsville has been in discussion with several intrastate pipeline companies that are developing pipelines to supply the Brownsville market and Mexico. The objective of the negotiations is a long-term firm pipeline transportation agreement for the full quantity of natural gas required to supply the proposed 4 Million Tonnes per Annum (MTA) Project facilities, which will be in-service on or before the date that Texas LNG Brownsville requires natural gas for the commissioning of the facility.

Long-term LNG purchase agreements. Texas LNG Brownsville continues to have productive discussions with a variety of interested customers of natural gas through the facility.

Site Work. The 625 acre Project site is located along the deep water Brownsville Ship Channel. Site wetland surveys have been completed along with an archeological investigation performed by Natural Resources Group. A Letter of Intent and a Preliminary Waterway Suitability Assessment has been submitted to the United States Coast Guard.

FERC Application. On March 9, 2015, Texas LNG Brownsville filed its request for FERC to commence the pre-filing process and was subsequently assigned Docket No. PF 15-14. On November 4, 2015, Texas LNG Brownsville has submitted all thirteen draft Resource Reports to the FERC, a key accomplishment in the mandatory U.S. Government regulatory approval process. On March 31, 2016, Texas LNG Brownsville LLC announced that it has filed an application with FERC seeking authorization to site, construct, and operate the proposed Texas LNG export facility in Brownsville, Texas.

On July 8, 2016, FERC presented 34 engineering data requests that Texas LNG responded to on July 28, 2016, within the FERC requested 20-day response period. On August 26, 2016, FERC


presented 159 environmental data requests on resource reports 1 through 10 that Texas LNG responded to on September 28, 2016. On September 8, 2016, FERC issued 13 geotechnical related data requests that Texas LNG responded to on September 28, 2016.

Texas Commission on Environmental Quality has prepared a draft permit which, if approved, would establish the conditions under which the facility must operate. The executive director of TCEQ has made a preliminary decision to issue the permit because it meets all rules and regulations. TCEQ held a public meeting on October 11, 2016, in Brownsville to receive comments from the public.

Estimated operations date. Texas LNG Brownsville is forecasting a commissioning of the Project in late 2020/early 2021.

Respectfully submitted on behalf of
Texas LNG Brownsville LLC,

GREENBERG TRAURIG, LLP



William S. Garner, Jr.

Shareholder

1000 Louisiana, Suite 1700

Houston, Texas 77002

Telephone: (713) 374-3549

Telecopier: (713) 374-3505

Email: GarnerW@gtlaw.com