

## Award Fee Determination Scorecard Format

Contractor: CH2M Hill B&W West Valley LLC

Contract: Phase 1 Decommissioning - Facility Disposition

Contract Number: DE-EM0001529

Award Period: 06-29-2011 – 3/09/2020

Basis of Evaluation: Performance and Evaluation Plan (PEMP) for Period: 3/01/2015 – 8/28/2015

Award Fee Available: \$295,494.00 Award Fee Earned: \$225,000.00

Award Fee Adjectival Rating:

Safety, Health and Quality Management – Excellent - 4

Business Management – Very Good – 3

Project Management – Good – 2

Environmental & Regulatory Strategy – Very Good – 3

The Contractor met the majority of performance goals and objectives for the period.

Significant Achievements: None

Significant Deficiencies: None

Safety, Health and Quality Management - Factors positively influencing the rating include attainment of more than 1.5 million safe work hours over more than 33 months; excellent coordination with counterparts; and continued demonstration of commitment to achieving safety excellence. Other factors include excellent coordination with off-site emergency responders; enrollment of employees in the US ACCESS (HSPD-12 credentials) and the Quality Assurance support for the High Level Waste Relocation Readiness efforts.

Business Management – The primary factors that led to this assessment are the continuous support in all functional areas regarding quality and timely submittals of Contract deliverables and data calls; and management's commitment in the area of Cyber Security. CHBWV has done analysis to support their position that they have a reasonable chance of meeting their 55% Small Business Goal by the end of the contract.

Project Management – The primary factors that led to this assessment are continued improvement in work planning and control; very good partnering efforts and issues management; and adequate risk management. Efforts toward development and implementation of an Integrated Master Schedule (IMS) need to continue.

Environmental & Regulatory Strategy – The primary factors that led to this assessment are CHBWV’s regulatory work activities relative to the project implementation; contractor interface with DOE; liaison work with regulators and stakeholder involvement was very strong. All routine reports were submitted on time and were of high quality. One issue during the period was the handling of the 8D-4 sampling effort by neglecting to complete a documented compatibility evaluation.

The DOE evaluation is consistent with the Performance Evaluation and Measurement Plan (PEMP), and this score results in CHBWV earning in the range of \$224,575 to \$265,945 of the possible \$295,494 of award fee for this period. In determining the award fee for this period, I considered mitigating factors along with an emphasis on the expectation that CHBWV will be in full compliance with the requirements of the contract.

In light of these factors, DOE determined that an award fee of \$225,000 has been earned for the period of performance of March 01, 2015 through August 28, 2015.

The PEMP for this contract is available at: [EMCBC.DOE.GOV](http://EMCBC.DOE.GOV)